

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		20/8/20.		Prepared by:		SOWMYA	
PO/WO no.		62777		PO / WO Date.		31/10/19	
Supplier Name		Sai Vishal Enterprises		PO/WO amount		90,000.	
Firm/Company		Mehra & Modi Realty Pvt. Ltd.		Project		Greenwood heights	
Sl. No.	Bill No.	Bill Date		Bill amount			
1.	33	6/6/20.		16,500			
2.							
3.							
4.							
Amount A – Bills total(Excluding Transport & Hamali Charges):						16,500.	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	332	23/12/19.	74925	☐ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount B –Other Credits :							
Amount C –Other Debits :							
Amount D (D=A+B-C) – Amount to be credited to the supplier:						16,500.	
Amount E – PO / WO value:						90,000.	
Amount F – Difference (A – E):						7,500/-	
Quantity received as per PO /WO			☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☐ Yes ☐ No (explained below)				
Excess / short material received			☐ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☐ Yes ☒ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. _____/- ☐ No				
Payment – due date			29.8.2020				
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	<i>[Signature]</i>						
Date	20/8/20.						

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s Melita & modi Reality
KowlikerInv. No. 033 Date : 06.06.20

D.C. No. _____ Date : _____

P. O. 62777 Date : _____

Payment _____

Party GSTIN 36ABLFM7631F1A3State : **TELANGANA**Code : **36**

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks 6x8x16		550	30	abi	16500=00

Rupees in words Sixteen Thousand fourHundred only

TOTAL 16500=00

SGST @ %

CGST @ %

GRAND TOTAL 16500=00

E. & O.E.

For **SRI SAI VISHAL ENTERPRISES**

2

SRI SAI VISHAL ENTERPRISES

Bill No: 033

Melita & mode Reality
Kowker

Date: 06.06.20

DATE	V.NO	DC.NO	6 X8X16	PO.NO	PO.DATE
23.12.19	2216	332	550 Nov	62777	
		Total	<u>550 Nov</u>		

DELIVERY CHALLAN

☎ : 8367679193

SRI SAI VISHAL ENTERPRISES
FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN: 36ACZPL1512H1ZF

No. **332**

Date :

23/12/19

M/s


Mehta Mod^o Realty Kowkur

P.O. No.

(63056) 62777

Date :

11.11.19

S.No.	PARTICULARS	BRICK SIZE	QUANTITY
1)	Solid Bricks	6X8X16	550
V.NO. T.S. 12UC			
2216			
			
		Total	550

Received the above material
in good condition

Sign:

For

SRI SAI VISHAL ENTERPRISES**MEHTA & MODI REALTY KOWKUR LLP**

Receiver's Signature

Venkat

Cement Blocks – Weekly Delivery Report

Company/ firm:	MMRK-LLP	Requisition nos.:	140080	Total PO quantity:	3000
Project:	GHT	PO No(s).	62777	Quantity delivered in earlier period:	1100
Block /Flat / Villa no.:	Garden –GHMC	Total material delivered	Yes/ No	Quantity delivered during week:	1100
Supplier:	SAI VISHAL ENTERPRISES	Close PO:	No	Balance quantity to be delivered:	2200
Sign of security		Sign of Admin		Sign of Project manager	
Date	21-11-19	Date	21-11-19	Date	21-11-19

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	04-11-19	11.00	6x8x16	550	235	10177	72971
2.	05-11-19	14.00	6x8x16	550	238	10179	72972
3.							
	Total:			1100			

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
4.	07-11-19	10.15	6x8x16	550	248	10186	73095
5.	09-11-19	15.00	6x8x16	550	252	10195	73194
	Total:			1100			

Remarks:

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.

DC 332 Not mentioned
in report



62777

From Company : **Mehta & Modi Realty Kowkur LLP**
 5-4-187/3&4, II nd floor, MG Road, Soham Mansion, Secunderabad-500
 G S T No. : 36ABLFM7631F1A3

29.10.19 11:23:57

Supplier Details			
Sri Sai Vishal Enterprises 12-13-167, Street no 17, Tarnaka, Medchal, Malkajgiri, Tellangana-500017. GSTIN 36ACZPL1512H1ZF 9391029193	Doc No		62777
	Doc Date		31-10-2019
	Quote No		Nil
	Quote Date		31-10-2019
	SupplyType		Supply

Kind Attn : Akula Lakshmi

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1005 - Building material - Cement Solid Blocks - 6 In x8 In x16 In - nos	3,000.00	30.00	0.00	0.00	90,000.00
Total Order Value ...					90,000.00

Rupees : Ninty Thousand Only.

Terms and Conditions :-

Specification /	Items shall be of 25kgs approx. Strength minimum 30kgs/cm2, QC report a must!
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	All taxes included in above price.
Delivery Date	As per request of Project Manager
Delivery Location	Greenwood Heights Sy no: 196, Kowkur. Phone. 040-66335551
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation	Included in the above price.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for park inside civik work purpose.
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	

Bill - 131 - 14/11/19 - 66,000/-

Bill - 33 - 6/6/20 - 16,500/-

Balance - 7,500/-

O.B - 6" - 3000
 2200
 800 Bon 23/11/19

For **Mehta & Modi Realty Kowkur LLP**
 Authorised Signatory

Accepted the above Terms And Conditions
 For **Sri Sai Vishal Enterprises**

Name : _____

Name : _____

Date : ____/____/____

Contact : _____

Requisition Form

Company Name:		MMR- KOWKUR LLP		Date:	30.10.19
Site & Phase :		GHT		Time:	10.00
Supplier		SAI VISHAL ENTERPRISES		Req. No.	140080
Material required before date:		01.11.19		ID No.	52784
Description		Size	Quantity	Units	Inward No
No					Date
1	SOLID BRICKS	6" X8" X16"	3000	Nos	
2					
3					
4					
5					
6					
7					
8					
9					
10					
Remarks: For GHT Site park inside civil work purpose					
Prepared By		A Suresh		Approved by	
Sign. & Date		30.10.19		Sign. & Date	

APPROVED BY
31 OCT 2019
MANAGING DIRECTOR
SOLAM MOOI

APPROVED BY
31 OCT 2019
MANAGING DIRECTOR
SOLAM MOOI

Rupees

Terms and
Specification /
Payment Terms
Tax
Delivery Date
Delivery Location
As /
Green
Sy no.

Penalty Fr.