


Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Aedis Developers LLP	Date:	21.08.2020
Site:	MGA	Prepared by:	Pushpalatha
Report From / To	15.08.2020 to 020.08.2020	Approved by:	Raj Nikhil
Report Date	21.08.2020		
List of requisitions numbers missing in the report*:			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Item Description	Reason for not preparing PO/WO#
100220	06.08.2020	Tuff stuff cleaner	Po not issue
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
100179	04.07.2020	Sliding windows	Partly delivered
100212	22.07.2020	Chimney	By Tuesday it will be delivered
100218	04.08.2020	Grills	By Tuesday it will be delivered
100228	17.08.2020	Steel	By Monday it will be delivered
No. of gate passes issued this week:	NIL	From No.	- To No. -
Delivery van site visit on:	14 th 20 th		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?	Yes		
DC register Sl. No. during the week	From No.	To No.	10496
Items not ordered but received: Nil			
Items sent to HO /vendor that are pending for repair: Nil			
Other corrections & remarks:			
Details	Project Manager	Admin-Officer/Manager	Admin Audit
Sign			
Date	21.08.2020	21.08.2020	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!