

Nilgiri Estates					
Schedule of Work					
Prepared by:		Soham			
Date :		15-2-17			
Stage of work - Definition					
Plinth					
RCC					
Civil work & waterproofing					
Stage I - plumbing, drainage, OTH. - 2 weeks					
Stage II - bathroom tiles, flooring, painting I coat, outside doors, staircase, platform.					
Stage III - electrical, windows, grills, doors, beading, railing, portico tiles, pavers, gate, elevation - 3 weeks					
Stage IV - CP, sanitary, final coat paint, final polishing, lawn - 2 weeks					
* complete next stage within specified time.					
** complete next two stages within specified time.					
S No	Plot No	Type	Built-up area	Stage to be completed	Due Date
1	✓ 20 B	1 Duplex	1,710	Civil	26-Apr-17 ← customer Addn?
2	✓ 22 A2	2 Single	1,210	Civil	26-Apr-17
3	✓ 13 B	3 Single	950	Civil	26-Apr-07
4	✓ 14 B	4 Duplex	1,710	Civil	26-Apr-07
5	✓ 15 B	5 Duplex	950	Civil	26-Apr-07
6	✓ 19 B	6 Single	950	Civil	29-Mar-17
7	✓ 48 A2	7 Single	1,210	Civil	12-Apr-17
8	✓ 49 A2	8 Single	1,210	Civil	12-Apr-17
9	✓ 50 A2	9 Single	1,210	Civil	12-Apr-17
10	✓ 77 A2	Single	1,210	Civil	26-Apr-17
11	35 A1	Duplex	2,265	Civil*	10-Jan-16
12	1 B	Single	950	I*	15-Mar-17
13	2 B	Single	950	I*	15-Mar-17
14	3 B	Single	950	I*	15-Mar-17
15	4 B	Single	950	I*	15-Mar-17
16	5 B	Single	950	I*	15-Mar-17
17	8 B	Single	950	I*	15-Mar-17
18	12 B	Single	950	I*	15-Mar-17

19	66 A2	Single	1,210	I*	15-Mar-17					
20	67 A2	Single	1,210	I*	15-Mar-17					
21	36 A1	Single	1,215	I*	22-Mar-17					
22	26 A1	Single	1,215	II	15-Mar-17					
23	34 A1	Single	1,215	II	15-Mar-17					
24	44 A2	Single	1,210	II	15-Mar-17					
25	57 A1	Single	1,215	II	15-Mar-17					
26	71 A2	Single	1,210	II	15-Mar-17					
27	75 A2	Single	1,210	II	15-Mar-17					
28	79 A2	Duplex	2,255	II	15-Mar-17					
29	6 B	Duplex	1,710	II*	15-Mar-17					
30	7 B	Single	950	III	15-Mar-17					
31	10 B	Single	950	III	15-Mar-17					
32	11 B	Single	950	III	15-Mar-17					
33	21 B	Single	950	III	15-Mar-17					
34	22 B	Single	950	III	15-Mar-17					
35	25 A1	Single	1,215	III	15-Mar-17					
36	32 A1	Single	1,215	III	15-Mar-17					
37	33 A1	Single	1,215	III	15-Mar-17					
38	37 A1	Single	1,215	III	22-Mar-17					
39	45 A2	Single	1,210	III	22-Mar-17					
40	46 A2	Single	1,210	III	22-Mar-17					
41	47 A2	Single	1,210	III	22-Mar-17					
42	51 A2	Single	1,210	III	22-Mar-17					
43	59 A1	Single	1,215	III	22-Mar-17					
44	54 A1	Single	1,215	III	29-Mar-17					
45	68 A2	Single	1,210	III	29-Mar-17					
46	69 A2	Single	1,210	III	29-Mar-17					
47	70 A2	Single	1,210	III	29-Mar-17					
48	76 A2	Single	1,210	III	29-Mar-17					
49	78 A2	Single	1,210	III	29-Mar-17					

starting today.