

aruna@modiproperties.com

From: "Soham Modi" <sohammodi@modiproperties.com>
Date: 23-03-2017 7:16 AM
To: <aruna@modiproperties.com>
Attach: QC Check Report 22-03-17.xlsx; List of Pending work 22-03-17.xlsx
Subject: FW: Qc check report and pending work list

Print

From: Nilgiri Estates [mailto:nilgiriestate@modiproperties.com]
Sent: 22 03 2017 18:53
To: Soham Modi <sohammodi@modiproperties.com>
Cc: Nilgiri Estates <nilgiriestate@modiproperties.com>
Subject: Qc check report and pending work list

Sir,

Please find the attachments.

Regards,
Mallikarjun & Narendar Reddy

24-03-2017

Company Name:	Nilgiri Estates	
Project Name:	Nilgiri Estate I	
Work Description:	List of Pending works as per site condition	
Date :	22.03.17	
S No	Villa No	Pending works
1	2	Guest Bedroom East side wall correction
2	3	Some metal box missing
3	4	Kitchen platform pending
4	5	Electrical pipe exposed outside in hall, M.B room wall light point missing
5	7	Dining hall light point missing
6	8	Brick pillar for Gate not done
7	10	Light point at staircase landing missing
8	11	Alignment of wall and beam not correct, J.Box exposed at staircase
9	12	PCC work not done properly
10	13	PCC work not done properly, Front elevation railing missing
11	15	External plastering done without B.work QC
12	16	Kitchen platform pending
13	17	Kitchen platform pending, Switch boards missing
14	18	Kitchen platform pending, Tiles broken for changing of Z angle
15	20	CC beds missing in B.work
16	21	Staircase light point missing, Plastering below Kitchen Platform
17	22	Plastering below Kitchen Platform
18	23	Finishing above loft in M.B room
19	30	Plastering below Kitchen Platform
20	31	Plastering below Kitchen Platform
21	32	Wood primer not done for Door frames
22	33	Generator changeover point missing
23	34	Brickwork Below kids bedroom door frame not done,Plastering below Kitchen Platform
24	35	Common toilet door frame not to plumb
25	37	Replacing of Maindoor frame
26	46	Kitchen dado provision not done
27	47	Kitchen dado provision not done
28	49	Kitchen platform pending,Kitchen dado provision not done
29	50	Kitchen dado provision not done
30	52	15 amps point missing in kitchen, Gyser point not as per standards in C.toilet
31	59	Kitchen platform pending,dining area light point missing
32	60	Door frame damaged of M.Bed room, civil patch work pending in pooja room
33	61	above loft finishing at Bed rooms
34	67	Kitchen dado provision not done
35	68	Kitchen platform pending,Kitchen dado provision not done
36	69	Kitchen platform pending,Kitchen dado provision not done
37	76	Kitchen dado provision not done
38	79	Kitchen dado provision not done

Company Name:		Nilgiri Estates														
Project Name:		Nilgiri Estate I									Yes - Y					
Work Description:		QC Reports check									No/Missing - N					
Date:		22.03.17									QC not taken up - _					
V. No	A & A	Footings	Plinth	Col 1	Slab 1	Col 2	Slab 2	Col 3	Slab 3	B.W	Plastering	Stage 1	Stage 2	Stage 3	Stage 4	Remarks/Pending
1	Y	Y	Y	Y	Y	Y	Y	NA	NA	Y	Y	Y	_	_	_	
2	Y	Y	Y	Y	Y	Y	Y	NA	NA	Y	Y	Y	_	_	_	
3	Y	Y	Y	Y	Y	Y	Y	NA	NA	N	N	_	_	_	_	
4	Y	Y	N	Y	y	y	y	NA	NA	y	y	_	_	_	_	Col 1 ATR
5	Y	y	y	y	y	y	y	NA	NA	y	y	_	_	_	_	
6	y	y	y	N	y	y	y	y	y	y	y	y	_	_	_	B.W ATR
7	N	y	y	N	y	y	y	NA	NA	y	y	_	_	_	_	
8	y	y	y	y	y	y	y	NA	NA	y	_	_	_	_	_	
9	N	y	y	N	y	y	y	NA	NA	N	N	N	y	Y	_	
10	N	N	y	y	y	y	y	NA	NA	y	y	y	_	_	_	
11	N	y	y	y	N	y	y	NA	NA	y	y	y	_	_	_	Stage 1 ATR
12	N	y	y	y	y	N	N	NA	NA	y	y	_	_	_	_	
13	Y	N	y	y	y	y	y	NA	NA	y	_	_	_	_	_	
14	Y	y	y	y	y	y	y	y	y	_	_	_	_	_	_	
15	Y	y	y	y	y	y	y	y	y	_	_	_	_	_	_	
16	Y	N	y	y	y	y	y	y	N	y	y	y	_	_	_	
17	y	y	y	y	y	y	y	NA	NA	y	N	N	_	_	_	
18	y	y	y	y	y	y	y	NA	NA	y	N	y	_	_	_	
19	y	y	y	y	y	y	y	NA	NA	y	_	_	_	_	_	
20	y	y	y	y	y	y	y	y	y	_	_	_	_	_	_	
21	y	y	y	y	y	y	y	NA	NA	y	y	y	_	_	_	
22	y	N	y	y	y	N	N	NA	NA	y	N	y	_	_	_	
23	y	N	y	N	y	N	y	NA	NA	y	y	N	_	_	_	Plastering ATR
24	y	y	N	y	y	y	N	y	y	y	_	_	_	_	_	
25	y	y	y	y	y	y	y	NA	NA	y	y	y	_	_	_	
26	N	y	y	y	y	y	y	NA	NA	y	y	y	_	_	_	
27	y	y	N	y	y	y	y	NA	NA	y	y	y	_	_	_	

28	y	y	N	y	y	y	y	NA	NA	y	y	y	-	-	-	
29	y	y	y	y	y	N	y	NA	NA	y	y	y	-	-	-	
30	y	y	y	y	N	y	N	NA	NA	N	y	y	-	-	-	
31	y	y	y	y	y	y	y	NA	NA	y	N	y	-	-	-	
32	y	N	y	y	y	y	N	NA	NA	N	N	y	-	-	-	
33	y	y	N	y	y	y	y	NA	NA	y	y	y	-	-	-	
34	y	y	N	y	y	y	y	NA	NA	y	y	y	-	-	-	
35	y	N	y	y	y	y	N	y	y	-	-	-	-	-	-	
36	y	y	y	y	y	y	y	NA	NA	y	-	-	-	-	-	
37	y	y	y	y	y	y	y	NA	NA	N	y	y	-	-	-	
38	y	y	y	y	y	y	y	NA	NA	-	-	-	-	-	-	
39	y	N	y	y	y	y	y	NA	NA	-	-	-	-	-	-	
40	y	y	y	y	y	y	y	NA	NA	-	-	-	-	-	-	
41	y	y	y	y	y	y	y	NA	NA	-	-	-	-	-	-	
42	y	y	y	y	N	y	y	NA	NA	-	-	-	-	-	-	
43	y	y	y	y	y	y	y	NA	NA	-	-	-	-	-	-	
44	y	N	y	y	y	y	y	NA	NA	y	y	-	-	-	-	
45	y	y	y	y	y	N	y	NA	NA	y	y	y	-	-	-	
46	y	N	y	y	y	y	y	NA	NA	y	y	y	-	-	-	
47	y	y	y	y	y	y	y	NA	NA	y	y	y	-	-	-	
48	y	N	y	y	y	y	y	NA	NA	y	y	y	-	-	-	
49	y	y	y	y	y	y	y	NA	NA	y	y	y	-	-	-	
50	y	N	y	y	y	y	y	NA	NA	y	y	y	-	-	-	
51	y	y	y	y	y	y	y	NA	NA	y	y	y	-	-	-	
52	y	y	y	y	y	N	y	NA	NA	y	y	y	y	y	-	Stage 1 ATR
53	y	N	y	y	y	y	y	NA	NA	y	y	y	-	-	-	
54	y	N	y	y	y	y	y	NA	NA	y	y	y	-	-	-	B.W ATR
55	y	y	y	y	y	N	y	NA	NA	y	y	y	-	-	-	Plastering ATR
56	y	y	y	y	y	y	y	NA	NA	y	y	y	-	-	-	
57	y	y	N	y	y	y	y	NA	NA	y	y	y	-	-	-	
58	y	N	y	y	y	N	y	NA	NA	y	N	y	-	-	-	
59	y	y	y	y	y	y	N	NA	NA	y	y	y	-	-	-	
60	y	y	y	y	y	y	y	NA	NA	y	y	y	-	-	-	Plastering ATR

61	y	y	N	y	y	y	N	NA	NA	N	y	y	-	-	-	Plastering ATR
62	y	y	N	y	N	y	N	NA	NA	N	y	y	-	-	-	
63	y	y	N	y	y	y	N	NA	NA	y	y	y	-	-	-	
64	y	y	y	y	y	y	y	NA	NA	y	y	y	-	-	-	
65	y	y	N	y	y	y	N	NA	NA	y	y	y	-	-	-	
66	y	N	y	y	y	y	y	NA	NA	y	y	-	-	-	-	Plinth ATR
67	y	N	y	y	y	y	y	NA	NA	y	y	y	-	-	-	
68	y	y	y	y	y	y	y	NA	NA	y	y	y	-	-	-	
69	y	y	y	y	y	y	y	NA	NA	y	y	y	-	-	-	
70	y	y	y	y	y	y	y	NA	NA	y	y	y	-	-	-	
71	y	y	N	N	N	y	y	NA	NA	y	y	y	-	-	-	
72	y	y	N	N	N	y	y	NA	NA	-	-	-	-	-	-	
73	N	y	y	y	y	y	y	NA	NA	y	y	y	y	y	-	
74	y	N	y	y	y	y	y	NA	NA	y	y	y	y	y	-	
75	y	y	y	y	y	y	y	NA	NA	y	y	y	-	-	-	B.W ATR
76	y	y	N	N	y	N	y	NA	NA	y	y	y	-	-	-	
77	N	y	y	y	y	y	y	NA	NA	-	-	-	-	-	-	
78	y	y	y	y	y	y	y	NA	NA	y	y	y	-	-	-	

