

Nilgiri Estates						
Schedule of Work						
Prepared by:		Soham				
Date :		13-2-17				
		20				
Stage of work - Definition						
Plinth						
RCC						
Civil work & waterproofing						
Stage I - plumbing, drainage, OTH. - 2 weeks						
Stage II - bathroom tiles, flooring, painting I coat, outside doors, staircase, platform.						
Stage III - electrical, windows, grills, doors, beading, railing, portico tiles, pavers, gate, elevation - 3 weeks						
Stage IV - CP, sanitary, final coat paint, final polishing, lawn - 2 weeks						
* complete next stage within specified time.						
** complete next two stages within specified time.						
S No	Plot No	Type	Type	Built-up area	Stage to be completed	Due Date
1	20 B		Duplex	1,710	Civil	26-Apr-17
2	72 A2		Single	1,210	Civil	26-Apr-17
3	13 B		Single	950	Civil	26-Apr-07
4	14 B		Duplex	1,710	Civil	26-Apr-07
5	15 B		Duplex	950	Civil	26-Apr-07
6	19 B		Single	950	Civil	29-Mar-17
7	48 A2		Single	1,210	Civil	12-Apr-17
8	49 A2		Single	1,210	Civil	12-Apr-17
9	50 A2		Single	1,210	Civil	12-Apr-17
10	77 A2		Single	1,210	Civil	26-Apr-17
11	35 A1		Duplex	2,265	Civil*	10-Jan-16
12	1 B		Single	950	I*	15-Mar-17
13	2 B		Single	950	I*	15-Mar-17
14	3 B		Single	950	I*	15-Mar-17
15	4 B		Single	950	I*	15-Mar-17
16	5 B		Single	950	I*	15-Mar-17
17	8 B		Single	950	I*	15-Mar-17
18	12 B		Single	950	I*	15-Mar-17
19	66 A2		Single	1,210	I*	15-Mar-17
20	67 A2		Single	1,210	I*	15-Mar-17
21	36 A1		Single	1,215	I*	22-Mar-17
22	26 A1		Single	1,215	II	15-Mar-17
23	34 A1		Single	1,215	II	15-Mar-17
24	44 A2		Single	1,210	II	15-Mar-17
25	57 A1		Single	1,215	II	15-Mar-17
26	71 A2		Single	1,210	II	15-Mar-17
27	75 A2		Single	1,210	II	15-Mar-17
28	79 A2		Duplex	2,255	II	15-Mar-17
29	6 B		Duplex	1,710	II*	15-Mar-17
30	7 B		Single	950	III	15-Mar-17
31	10 B		Single	950	III	15-Mar-17
32	11 B		Single	950	III	15-Mar-17
33	21 B		Single	950	III	15-Mar-17
34	22 B		Single	950	III	15-Mar-17
35	25 A1		Single	1,215	III	15-Mar-17
36	32 A1		Single	1,215	III	15-Mar-17
37	33 A1		Single	1,215	III	15-Mar-17
38	37 A1		Single	1,215	III	22-Mar-17
39	45 A2		Single	1,210	III	22-Mar-17

40	46	A2	Single	1,210	III	p	22-Mar-17		
41	*47	A2	Single	1,210	III	.	22-Mar-17		
42	51	A2	Single	1,210	III	c	22-Mar-17		
43	59	A1	Single	1,215	III	p	22-Mar-17		
44	54	A1	Single	1,215	III	p	29-Mar-17		
45	68	A2	Single	1,210	III	p	29-Mar-17		
46	69	A2	Single	1,210	III	p	29-Mar-17		
47	70	A2	Single	1,210	III	p	29-Mar-17		
48	76	A2	Single	1,210	III	p	29-Mar-17		
49	78	A2	Single	1,210	III	c	29-Mar-17		