

aruna@modiproperties.com

From: "Soham Modi" <sohammodi@modiproperties.com>
Date: 16-03-2017 1:36 PM
To: <aruna@modiproperties.com>
Subject: FW: NE V.No.100 staircase columns-reg-

Print

From: anand kumar bhashyakarla [mailto:anandhomeline@gmail.com]
Sent: 16 03 2017 13:23
To: stephen P <stephen@modiproperties.com>
Cc: Soham Modi <sohammodi@modiproperties.com>
Subject: Re: NE V.No.100 staircase columns-reg-

Good afternoon ,

The slab centering and rod bending work is completed last week only regarding villa no.100. We kept pending the slab since last week for clarity on the drawings pertain to Q.C and site engineer are differing.

That has been clarified in our last Tuesday meeting. We asked Mr.Stephen to put Q.C inspection that the variation is coming only inches not 3 inches.

We dint plan for slab on Friday ie today we asked to raise Q.c inspection yesterday.

Any how we stopped the work.

Regards.

Anand.

On 15 March 2017 at 00:00, stephen P <stephen@modiproperties.com> wrote:

Sir,
 this is to inform you that V.No100 staircase columns are out by 3".
 without correction,proceeded with slab-1 centring/rod bending. Engr.Nasir
 is planning for slab-1 concrete on Friday i.e on 16-03-17.
 please advice.

Regards,
 Stephen.

--
 ANAND KUMAR BHASHYAKARLA

M/S. HOME-LINE INFRA,
 301,Nagarjuna Arcade, Sree Colony,
 Neredmet X Road, Secunderabad.-500056.
 Mobile: 9246548074

16-03-2017