

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 17/8/20		Prepared by: SOWMYA	
PO/WO no. 69188		PO / WO Date. 27/7/20	
Supplier Name Premier Engineering Corporation		PO/WO amount 2,19,808	
Firm/Company 258hp		Project 258hp	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	SAL / 20-21/0407	11/8/20	2,06,233
2.			
3.			
4.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			2,06,233
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.			81925 ☒ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
4.			☐ Yes ☐ No
Amount B – Other Credits :			
Amount C – Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			2,06,233
Amount E – PO / WO value:			2,19,808
Amount F – Difference (A – E):			13575
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☒ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☒ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No	
Payment – due date		21.8.2020	
Remarks: short received			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	Bowye		
Date	17/8/20		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

(ORIGINAL FOR RECIPIENT)

PREMIER ENGINEERING CORPORATION
5-2-155 RP ROAD, Opp. Lakshmi Vilas Bank,
Secunderabad, TS
GSTIN/UIN: 36AACFP6807A1ZL
State Name : Telangana, Code : 36
Contact : 04027538811/27538812 & 13
E-Mail : sales@pechyd.com
Consignee

SUMMIT HOUSING LLP
CHERLAPAALY, BEHIND KINGSTON
PG COLLEGE, HYDERABAD
501301
GSTIN/UIN : 36ACQFS2044C1Z7
State Name : Telangana, Code : 36

Buyer (if other than consignee)

SUMMIT SALES LLP
5-4-187/3&4, IIND FLOOR
MG ROAD, SECUNDERABAD-003
GSTIN/UIN : 36ACQFS2044C1Z7
State Name : Telangana, Code : 36

Invoice No.
SAL/20-21/0407
Delivery Note

Dated
11-Aug-2020
Mode/Terms of Payment

Supplier's Ref.

Other Reference(s)

Buyer's Order No.
69188/14751
Despatch Document No

Dated
27-Jul-2020
Delivery Note Date

1512 3975 1260
Despatched through
BY ROAD

Destination
CHERLAPALLY
Motor Vehicle No.

Bill of Lading/LR-RR No
dt. 11-Aug-2020
Terms of Delivery

TS10UA9758

SI No	Description of Goods	HSN/SAC	Quantity	Rate	per	Disc. %	Amount
2	90M YELLOW 1C*1GLOSTER 1C*1 SQMM CY MUSTR/DOM 1100V YELLOW COIL OF 90MTS	85446020	2,880.0000 Meters	3210.89	Meters	44 %	17,563.39
2	90M BLACK 1C*1GLOSTER 1C*1 SQMM CY MUSTR/DOM BLACK COIL OF 90MTS	85446020	2,880.0000 Meters	3240.89	Meters	44 %	17,563.39
2	90M RED 1C*1GLOSTER 1C*1 SQMM CY MUSTR/DOM 1100V RED COIL OF 90MTS	85446020	2,880.0000 Meters	3210.89	Meters	44 %	17,563.39
3	90M YELLOW 1C*2.5-GLOSTER 1C*2.5 SQMM CY MUSTR/DOM YELLOW COIL OF 90MTS	85446020	2,160.0000 Meters	245.39	Meters	44 %	30,711.74
2	90M BLACK 1C*2.5GLOSTER 1C*2.5 SQMM CY MUSTR/DOM 1100V BLACK COIL OF 90MTS	85446020	1,350.0000 Meters	1525.39	Meters	44 %	19,194.84
3	90M BLUE 1C*4GLOSTER 1C*4 SQMM CY MUSTR/DOM 1100V BLUE COIL OF 90MTS	85446020	1,620.0000 Meters	1839.78	Meters	44 %	36,088.42
3	90M BLACK 1C*4GLOSTER 1C*4 SQMM CY MUSTR/DOM 1100V BLACK COIL OF 90MTS	85446020	1,620.0000 Meters	1839.78	Meters	44 %	36,088.42
							1,74,773.59

Output SGST 9%
Output CGST 9%
ROUND OFF

9 %
9 %
15,729.65
15,729.65
0.11



INWARD			
Inward No:	14712	Dt:	11/8/20
MRN No:	81925	Dt:	11/8/20
Received By:		Sign:	
SUMMIT SALES LLP			

Certified by:
<i>[Signature]</i>
Stores Manager

Total 15,390,000 Meters

₹ 2,06,233.00
E & O E

Amount Chargeable (in words)
INR Two Lakh Six Thousand Two Hundred Thirty Three Only

Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
1,74,773.59	9%	15,729.65	9%	15,729.65	31,459.30
Total:		1,74,773.59		15,729.65	31,459.30

Tax Amount (in words) : INR Thirty One Thousand Four Hundred Fifty Nine and Thirty paise Only

Company's Bank Details

Bank Name : HDFC

A/c No. : 27058020000011

Branch & IFS Code: SECUNDERABAD & HD00000042
for PREMIER ENGINEERING CORPORATION

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

This is a Computer Generated Invoice



Tax Invoice

(DUPLICATE FOR TRANSPORTER)

PREMIER ENGINEERING CORPORATION
5-2-155 RP ROAD, Opp. Lakshmi Vilas Bank,
Secunderabad, TS
GSTIN/UIN : 36AACFP6807A1ZL
State Name : Telangana, Code : 36
Contact : 04027538811/27538812 & 13
E-Mail : sales@pechyd.com
Consignee

SUMMIT HOUSING LLP
CHERLAPAALY, BEHIND KINGSTON
PG COLLEGE, HYDERABAD
501301
GSTIN/UIN : 36ACQFS2044C1Z7
State Name : Telangana, Code : 36

Buyer (if other than consignee)

SUMMIT SALES LLP
5-4-187/3&4, IIND FLOOR
MG ROAD, SECUNDERABAD-003
GSTIN/UIN : 36ACQFS2044C1Z7
State Name : Telangana, Code : 36

Invoice No. **SAL/20-21/0407**
Delivery Note
Supplier's Ref.
Buyer's Order No. **69188/14751**
Despatch Document No. **1512 3975 1260**
Despatched through **BY ROAD**
Bill of Lading/LR-RR No. **dt. 11-Aug-2020**
Terms of Delivery
Dated **11-Aug-2020**
Mode/Terms of Payment
Other Reference(s)
Dated **27-Jul-2020**
Delivery Note Date
Destination **CHERLAPALLY**
Motor Vehicle No. **TS10UA9758**

Sl No	Description of Goods	HSN/SAC	Quantity	Rate	per	Disc. %	Amount
1	90M YELLOW 1C*1GLOSTER 1C*1 SQMM CY MUSTR/DOM 1100V YELLOW COIL OF 90MTS	85446020	2,880.0000 Meters	10.89	Meters	44 %	17,563.39
2	90M BLACK 1C*1GLOSTER 1C*1 SQMM CY MUSTR/DOM BLACK COIL OF 90MTS	85446020	2,880.0000 Meters	10.89	Meters	44 %	17,563.39
3	90M RED 1C*1GLOSTER 1C*1 SQMM CY MUSTR/DOM 1100V RED COIL OF 90MTS	85446020	2,880.0000 Meters	10.89	Meters	44 %	17,563.39
4	90M YELLOW 1C*2.5-GLOSTER 1C*2.5 SQMM CY MUSTR/DOM YELLOW COIL OF 90MTS	85446020	2,160.0000 Meters	25.39	Meters	44 %	30,711.74
5	90M BLACK 1C*2.5GLOSTER 1C*2.5 SQMM CY MUSTR/DOM 1100V BLACK COIL OF 90MTS	85446020	1,350.0000 Meters	25.39	Meters	44 %	19,194.84
6	90M BLUE 1C*4GLOSTER 1C*4 SQMM CY MUSTR/DOM 1100V BLUE COIL OF 90MTS	85446020	1,620.0000 Meters	39.78	Meters	44 %	36,088.42
7	90M BLACK 1C*4GLOSTER 1C*4 SQMM CY MUSTR/DOM 1100V BLACK COIL OF 90MTS	85446020	1,620.0000 Meters	39.78	Meters	44 %	36,088.42
							1,74,773.59
						9 %	15,729.65
						9 %	15,729.65
							0.11

Output SGST 9%
Output CGST 9%
ROUND OFF



INWARD	
Inward No: 14712	Dr: 11/8/20
MRN No: 81925	Dr: 11/8/20
Received By:	Sign: 81
SUMMIT SALES LLP	

Certified by:
Stores Manager

₹ 2,06,233.00
E. & O E

Amount Chargeable (in words)
INR Two Lakh Six Thousand Two Hundred Thirty Three Only

Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
1,74,773.59	9%	15,729.65	9%	15,729.65	31,459.30
Total: 1,74,773.59		15,729.65		15,729.65	31,459.30

Tax Amount (in words) : INR Thirty One Thousand Four Hundred Fifty Nine and Thirty paise Only

Company's Bank Details
Bank Name : HDFC
A/c No. : 27058020000011
Branch & IFS Code: SECUNDERABAD & HOFC0000042
for PREMIER ENGINEERING CORPORATION

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct

This is a Computer Generated Invoice



Purchase Order

Page(s) 1 Of 2

30-07-2020 5:13:31 PM



69188

31.07.20 12:08:29

From Company : **Summit Sales LLP**
5-4-187/3&4, II nd floor, MG Road, Secunderabad-500003.
G S T No. : 36ACQFS2044C1Z7

Supplier Details

Premier Engineering Corporation
183/184, R.P. Road, Secunderabad - 500 0033

Doc No	69188	14751
Doc Date	27-07-2020	
Quote No	Nil	
Quote Date	27-07-2020	
SupplyType	Supply	

GSTIN 36AAEFM1459R1ZP 27538818..
27538811 9885857395 / 93910-20196

Kind Attn : Mr. Desai.7288883664

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4814 - Electrical - wires - Cu multistand wires yellow - 1 18 or 1 sq mm - Bundle	32.00	980.00	44.00	18.00	20,722.69
2 4815 - Electrical - wires - Cu multistand wires Black - 1 18 or 1 sq mm - Bundle	32.00	980.00	44.00	18.00	20,722.69
3 4816 - Electrical - wires - Cu multistand wires Red - 1 18 or 1 sq mm - Bundle	32.00	980.00	44.00	18.00	20,722.69
4 4818 - Electrical - wires - Cu multistand wires yellow - 3 20 or 2.5 sq mm - Bundle	24.00	2,285.00	44.00	18.00	36,238.27
5 4819 - Electrical - wires - Cu multistand wires Black - 3 20 or 2.5 sq mm - Bundle	24.00	2,285.00	44.00	18.00	36,238.27
6 4821 - Electrical - wires - Cu multistand wires Blue - 7 20 or 4 sq mm - Bundle	18.00	3,580.00	44.00	18.00	42,581.95
7 4822 - Electrical - wires - Cu multistand wires Black - 7 20 or 4 sq mm - Bundle	18.00	3,580.00	44.00	18.00	42,581.95
Total Order Value ...					219,808.51

Rupees : Two Lakh(s) Nineteen Thousand Eight Hundred Eight and Paise Fifty One Only.

Terms and Conditions :-

Specification / Brand All items shall be of "Gloster" brand, FRLSH grade.

Payment Terms Within 30 days of delivery.

Tax GST included in above price.

Delivery Date Within 3 days

Delivery Location Summit Housing LLP
Cherlapally, Behind Kingston PG college, Hyderabad
Phone. 9618244433, Hamendra, 9502266233, Mahesh.

Penalty For Delay Nil

Transportation Cost Transport cost shall be borne by us.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Payment as per actual receipt of material. Order for Stock maintenance purpose.

Completion Date Nil

For **Summit Sales LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Premier Engineering Corporation**

Partly A: 11:04:07 DT: 11/8/20

Am: 2,06,233/-

Am: 1,35,851/-

24/8/20

[Signature]

Requisition Form

Company Name:	SSLLP	Date:	25.07.2020
Site & Phase :	SHLLP	Time:	16.30
Supplier		Req. No.	14751
Material required before date:		ID No.	58764

No	Description	Size	Quantity	Units	Inward No	Date
1	WIRES YELLOW	1/18	32	BDLS		
2	WIRES BLACK	1/18	32	BDLS		
3	WIRES RED	1/18	32	BDLS		
4	WIRES YELLOW	3/20	24	BDLS		
5	WIRES BLACK	3/20	24	BDLS		
6	WIRES BLUE	7/20	18	BDLS		
7	WIRES BLACK	7/20	18	BDLS		
8						
9						

Remarks: FOR SITES AND STOCK MAINTAIN

Prepared By	HEMENDRA	Approved by	
Sign. & Date	25.07.2020	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

