

Status of work NE Part-I
 Company Name: Nilgiri estais
 Project name: Nilgiri estais
 Prepared by: Pasha
 Date: 22.06.2018

S No	PLOT No	Type	FLOORS	Built-up area	Stage to be complete	Due Date	Priority	Remarks
1	91B	Single	Single	950 III	IV	29-May-18	V HIGH	Stage III Completed Extra coat paint pending
2	121B	Single	Single	950 III	III	29-May-18	V HIGH	Completed
3	131B	Single	Single	950 III	III	29-May-18	V HIGH	Completed
4	141B	Duplex	Duplex	1710 III	III	29-May-18	V HIGH	Painting pending ID canvased. Stage III complete on 03.07.2018
5	401A2	Single	Single	1210 III	III	5-Jun-18	HIGH	Completed
6	421A2	Single	Single	1210 III	III	5-Jun-18	HIGH	Completed
7	441A2	Single	Single	1210 III	III	5-Jun-18	HIGH	Completed
8	501A2	Single	Single	1210 III	III	5-Jun-18	HIGH	Completed
9	661A2	Single	Single	1210 III	III	12-Jun-18	HIGH	Staircase painting pending. Completed by on 25.06.2018
10	701A2	Single	Single	1210 III	III	12-Jun-18	HIGH	Completed
11	711A2	Single	Single	1210 III	III	12-Jun-18	HIGH	Completed
12	731A2	Single	Single	1210 IV	IV	12-Jun-18	HIGH	Kitchen platform work in progress
13	741A2	Single	Single	1210 IV	IV	19-Jun-18	HIGH	Wood work in progress
14	751A2	Single	Single	1210 III	III	19-Jun-18	HIGH	civil patch works pending. Complete by on 25.06.2018
15	761A2	Single	Single	1210 III	III	19-Jun-18	HIGH	Head room door & painting tarpaps pending. Complete by on 25.06.2018
16	771A2	Single	Single	1210 III	III	19-Jun-18	HIGH	Civil work & painting pending. Complete by on 25.06.2018
17	21B	Single	Single	950 III	III	COMPLETED		
18	31B	Single	Single	950 III	III	COMPLETED		
19	101B	Single	Single	950 III	III	COMPLETED		
20	111B	Single	Single	950 III	III	COMPLETED		
21	201B	Duplex	Duplex	1710 I	I	COMPLETED	MEDIUM	
22	251A1	Single	Single	1215 III	III	COMPLETED		
23	271A1	Single	Single	1215 III	III	COMPLETED		
24	281A1	Single	Single	1215 III	III	COMPLETED		
25	301A1	Single	Single	1215 III	III	COMPLETED		
26	341A1	Single	Single	1215 III	III	COMPLETED		
27	351A1	Duplex	Duplex	2265 III	III	COMPLETED		
28	531A1	Single	Single	1215 III	III	COMPLETED		
29	541A1	Single	Single	1215 III	III	COMPLETED		
30	591A1	Single	Single	1215 III	III	COMPLETED		
31	601A1	Single	Single	1215 III	III	COMPLETED		
32	611A1	Single	Single	1215 III	III	COMPLETED		
33	651A1	Single	Single	1215 III	III	COMPLETED		
34	671A2	Single	Single	1210 IV	IV	COMPLETED		
35	11B	Single	Single	950 III	III	NA		

36	4/B	Single	950 III	NA	LOW					
37	6/B	Duplex	1,210 III	NA	LOW					
38	8/B	Single	950 III	NA	LOW					
39	22/B	Single	950 III	NA	LOW					
40	24/A1	Duplex	2,265 III	NA	LOW					
41	26/A1	Single	1,215 III	NA	LOW					
42	33/A1	Single	1,215 III	NA	LOW					
43	37/A1	Single	1,215 III	NA	LOW					
44	38/A2	Single	1,210 III	NA	LOW					
45	39/A2	Single	1,210 III	NA	LOW					
46	41/A2	Single	1,210 III	NA	LOW					
47	43/A2	Single	1,210 III	NA	LOW					
48	48/A2	Single	1,210 III	NA	LOW					
49	49/A2	Single	1,210 II	NA	LOW					
50	7/B	Single	950 IV	22-May-18	Completed					
51	16/B	Duplex	1,710 IV	22-May-18	Completed					
52	19/B	Single	950 IV	22-May-18	Completed					
53	17/B	Single	950 IV	29-May-18	Completed					
54	18/B	Single	950 IV	29-May-18	Completed					
55	21/B	Single	950 IV	29-May-18	Completed					
56	23/A1	Single	1,215 IV	5-Jun-18	Completed					
57	29/A1	Single	1,215 IV	5-Jun-18	Completed					
58	32/A1	Single	1,215 IV	5-Jun-18	Completed					
59	45/A2	Single	1,210 IV	12-Jun-18	Completed					
60	46/A2	Single	1,210 IV	12-Jun-18	Completed					
61	63/A1	Single	1,215 IV	12-Jun-18	Completed					
62	68/A2	Single	1,210 IV	12-Jun-18	Completed					
63	15/B	Duplex	950 IV	19-Jun-18	Completed					
64	47/A2	Single	1,210 IV	19-Jun-18	Completed					
65	55/A1	Single	1,215 IV	19-Jun-18	Completed					
66	79/A2	Duplex	2,255 IV	19-Jun-18	Completed					
67	36/A1	Single	1,215 IV	26-Jun-18	Completed					
68	56/A1	Single	1,215 IV	26-Jun-18	Completed					
69	64/A1	Single	1,215 IV	26-Jun-18	Completed					
70	5/B	Single	950 IV	26-Jun-18	Completed					
71	31/A1	Single	1,215 IV	26-Jun-18	Completed					
72	51/A2	Single	1,210 IV	26-Jun-18	Completed					
73	52/A1	Single	1,215 IV	26-Jun-18	Completed					
74	57/A1	Single	1,215 IV	26-Jun-18	Completed					
75	58/A1	Single	1,215 IV	26-Jun-18	Completed					
76	62/A1	Single	1,210 IV	26-Jun-18	Completed					
77	69/A2	Single	1,210 IV	26-Jun-18	Completed					
78	72/A2	Single	1,210 IV	26-Jun-18	Completed					
79	78/A2	Single	1,210 IV	26-Jun-18	Completed					