

Nigeria		1		27-12-17	6	31-01-18	11
Schedule of Work		2		03-01-18	7	07-02-18	12
Prepared by:		3		10-01-18	8	14-02-18	13
Date		4		17-01-18	9	21-02-18	14
		5		24-01-18	10	28-02-18	15

54	54 A1	Single	1,215 III	MALLICKARJU	COMPLETED	Bal due	-
55	55 A1	Single	1,215 III	MALLICKARJU	COMPLETED	Bal due	-
56	56 A1	Single	1,215 III	MALLICKARJU	COMPLETED	Bal due	3.09
57	57 A1	Single	1,215 IV	MALLICKARJU	COMPLETED	Bal due	-
58	58 A1	Single	1,215 III	MALLICKARJU	COMPLETED	Bal due	-
59	59 A1	Single	1,215 III	MALLICKARJU	COMPLETED	Bal due	8.71
60	60 A1	Single	1,215 III	MALLICKARJU	COMPLETED	Bal due	-
61	61 A1	Single	1,215 III	MALLICKARJU	COMPLETED	Bal due	-
62	62 A1	Single	1,215 III	MALLICKARJU	COMPLETED	Bal due	-
63	63 A1	Single	1,215 III	MALLICKARJU	COMPLETED	Bal due	0.42
64	64 A1	Single	1,215 III	MALLICKARJU	COMPLETED	Bal due	1.85
65	65 A1	Single	1,215 III	MALLICKARJU	COMPLETED	Bal due	2.14
66	66 A2	Single	1,210 III	MALLICKARJU	COMPLETED	Bal due	-
67	67 A2	Single	1,210 III	MALLICKARJU	COMPLETED	Bal due	7.98
68	68 A2	Single	1,210 IV	MALLICKARJU	COMPLETED	Bal due	-
69	69 A2	Single	1,210 IV	MALLICKARJU	COMPLETED	Bal due	-
70	70 A2	Single	1,210 III	MALLICKARJU	COMPLETED	Bal due	-
71	71 A2	Single	1,210 III	MALLICKARJU	COMPLETED	Bal due	-
72	72 A2	Single	1,210 IV	MALLICKARJU	COMPLETED	Bal due	-
73	73 A2	Single	1,210 IV	MALLICKARJU	COMPLETED	Bal due	-
74	74 A2	Single	1,210 IV	MALLICKARJU	COMPLETED	Bal due	-
75	75 A2	Single	1,210 III	MALLICKARJU	COMPLETED	Bal due	-
76	76 A2	Single	1,210 III	MALLICKARJU	COMPLETED	Bal due	7.23
77	77 A2	Single	1,210 III	MALLICKARJU	27-14	Bal due	6.35
78	78 A2	Single	1,210 III	MALLICKARJU	COMPLETED	Bal due	-
79	79 A2	Duplex	2,255 III	MALLICKARJU	COMPLETED	Bal due	3.13
Total		-	0.96			288.78	
				Layout		25.0	
				Club House		50.0	
				Const		#REF!	
				Admin		10.0	
				Net cash flow		#REF!	
				Balance sales		35.0	
				From 81 to 185		#REF!	
						#REF!	