## Remarks from site on the 'Requisition by Site Report' of purchase division

Company: Modi r		ealty Mallapur LLP			Date: 2		29.08.2020	9.08.2020		
			ohar residency			Prepared by:		A.Sravani		
		22.08.2	2020 to 29.08.2020		Approved by:		Ram Prasad			
1		(Sunda	ay to friday)			11				
Report Date 29.08.										
List of requ				sing in	the reno	ort*:Nil				
			Contract to the second			3 working day	s after	requisition	1:	
Req No.	Req Date		S.no		-	Item Description		Reason for not preparing PO/WO#		
68328	25.06.2020		1		Milita	ry can	Delay by purchase assistant (Online Purchase)			
68351	15.07.20		1	D-link		•	Delay by purchase assistant(Online Purchase)			
List of required lead time:	isition	s where	PO/W	O is pro	epared a	and items have n	not bee	n received	at site beyond the	
Req No.	Req Date		Serial no Item of item in Req.		n Description	Deta	Details of discussion with supplier <sup>s</sup>			
68302	03.06.2020				Flat fi	Flat files		Partly received . (Follow up with Rohith sir)		
68341	03.07.2020		1 & 3		Al Windows		PO No - 68341 . (partly received)			
68363	31.07.2020		1		Hollow bricks		PO NO - 69346.(pending -1000)			
68365	01.08.2020		1,2&10		Cleaning material		PO NO – 69372.(partly received)			
68376	25.08.2020		1		Cement		PO NO - 69850 . Ready with Supplier .			
68377	25.08.2020		2		Safty shoe		PO NO -69843 . Supplier arranging for materia			
68378	25.08	8.2020	1		Slump Cone test		PO NO -68378 . Ready with supplier .			
68379	25.08	08.2020 4		Generator change over		PO NO - 69907 . Supplier arranging for materia				
No. of gate passes issued		this week:		01	From No.	1767		o. 1767		
Delivery van site visit on:					27.08.20 (Tuesaday) , 21.0 (Saturday)					
Inward repopurchase?	ort (MF	RN/othe	r) & st	ock rep	ort ema	iled in pdf form	at to		Yes	
DC register SI. No. during week			g the	From	No.	845		To No.	849	
Items not o	rdered	but rece	eived: r	nil						
					ng for re	epair: dewaterin	19 piim	ns (1 hp (1	no's))	
Items sent t				penan	5 101 10	pani de matern	Span	Po (1 11) (1	0//	
	ctions		Project Manager					Admin Audit		
Items sent to Other corred Details	ections		roject l	Manage	er	Admin Officer/Manag	ger	Admin	Audit	

Date 29/08/20 29/08/20

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report purchase@modiproperties.com, ashaiya@modiproperties.com rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!