

Remarks from site on the 'Requisition by Site Report of purchase division

Company:	VISTA HOMES	Date:	29.08.20
Site:	VISTA HOMES	Prepared by:	CH.Sneha Priya
Report From / To	24.08.20(Monday) to 29.08.20(Saturday)	Approved by:	T.MADHU
Report Date	29.08.20		
List of requisitions numbers missing in the report :99756			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date		Item Description
99647	18.06.20	2	MS Round Pipes
99671	26.06.20		Cue Sticks
99706	02.07.20	4	VGA Cable
99747	25.07.20	5,6.	MS Plates, MS Gate Hinges
Reason for not preparing PO/WO#			
PO Not Made			
PO Not Made			
PO Not Made			
PO Not Made			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Item Description
99576	21.05.20	1	82.5 KVA generator
99675	29.06.20	1	Wall Hung
99681	29.06.20	1,2,3	SS Sink Waste Coupling
99706	02.07.20	4	UPS
99710	07.07.20	1	Armour Cable
99722	13.07.20	2,3	MS Powder coated sheets
99740	21.07.20	1	Alluminium Ladder
99743	22.07.20	6	Rod Cutting Blades
99746	25.07.20	1 to 8	Sanitory
99747	25.07.20	4	MS Round Pipes
99765	06.08.20	1	Epson Ink black
99768	07.08.20	1	Self Drilling Screws
99771	12.08.20	1	Electrical Wires
99773	12.08.20	1,2	RBR Chemical
99775	14.08.20	1	Shabad stone
99779	18.08.20	3,8	Bombay brooms and SS Screws
99780	18.08.20	1 to 9	Stationary material
No. of gate passes issued this week:		0	From No.
Delivery van site visit on:		25.08.20,26.08.20.	To No.
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes
DC register Sl. No. during the week	From No.	20097	To No.
Items not ordered but received:		20105	
Items sent to HO /vendor that are pending for repair1(.10652) Sand Screening 1HP.			
Other corrections & remarks:			
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign	<i>[Signature]</i>	<i>[Signature]</i>	
Date	29/8/20	29/8/20	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com,ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by

Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!