

Plot No	Type	Built-up area	Floors	Present stage of work	Present scheduled date of completion	Scheduled date for RCC completion	Scheduled date for Civil completion	Scheduled date for completion of stage I to III	Engg.	Status
137	BB2	1,695	Duplex	RCC	25-Jul-18	25-Jul-18	3-Oct-18		Akhilesh	Bal due
138	BB2	915	Single	RCC	25-Jul-18	25-Jul-18	3-Oct-18		Akhilesh	Bal due
139	BB2	915	Single	RCC	25-Jul-18	25-Jul-18	3-Oct-18		Akhilesh	Bal due
140	BB2	915	Single	RCC	25-Jul-18	25-Jul-18	3-Oct-18		Akhilesh	Bal due
141	BB2	915	Single	RCC	25-Jul-18	25-Jul-18	3-Oct-18		Akhilesh	Bal due
142	BB2	915	Single	RCC	25-Jul-18	25-Jul-18	3-Oct-18		Akhilesh	Bal due
143	BB2	915	Single	RCC	25-Jul-18	25-Jul-18	3-Oct-18		Akhilesh	Bal due
144	BB2	915	Single	RCC	25-Jul-18	25-Jul-18	3-Oct-18		Akhilesh	Bal due
145	BB2	915	Single	RCC	22-Aug-18	22-Aug-18	31-Oct-18		Akhilesh	Bal due
146	BB2	915	Single	RCC	22-Aug-18	22-Aug-18	31-Oct-18		Akhilesh	Bal due
168	AA2	1175	Single	RCC	19-Sep-18	19-Sep-18	28-Nov-18		Akhilesh	Bal due
169	AA2	1175	Single	RCC	19-Sep-18	19-Sep-18	28-Nov-18		Akhilesh	Bal due
173	AA2	1175	Single	RCC	19-Sep-18	19-Sep-18	28-Nov-18		Akhilesh	Bal due
175	AA2	1175	Single	RCC	17-Oct-18	17-Oct-18	26-Dec-18		Akhilesh	Bal due
180	AA2	1175	Single	RCC	17-Oct-18	17-Oct-18	26-Dec-18		Akhilesh	Bal due
181	AA2	2170	Single	RCC	17-Oct-18	17-Oct-18	26-Dec-18		Akhilesh	Bal due
182	AA2	2170	Duplex	RCC	17-Oct-18	17-Oct-18	26-Dec-18		Akhilesh	Bal due
183	AA1	2170	Duplex	RCC	17-Oct-18	17-Oct-18	26-Dec-18		Akhilesh	Bal due
184	AA1	2170	Duplex	RCC	17-Oct-18	17-Oct-18	26-Dec-18		Akhilesh	Bal due
185	AA1	2170	Duplex	RCC	17-Oct-18	17-Oct-18	26-Dec-18		Akhilesh	Bal due
167	AA1	1175	Single	RCC	NA	NA	8-Aug-18		Akhilesh	Bal due
172	AA2	1175	Single		19-Sep-18	19-Sep-18	28-Nov-18		Akhilesh	Sold
177	AA2	1175	Single		17-Oct-18	17-Oct-18	26-Dec-18		Akhilesh	Sold