



Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		ASHOK CONSTRUCTION			
Company name:		MRMLLP			
Project name:		AVR Gulmohar Homes			
Date:		3/9/2020			
Period		From:	27/8/2020	To:	2/9/2020
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	154	575.00	88,550
2	Civil work	Male helper	110	400.00	44,000
3	Civil work	Female helper	104	350.00	36,400
4	RCC work	Mason		550.00	-
5	RCC work	Male helper		400.00	-
6	RCC work	Female helper		-	-
7	Earth work	Mason		-	-
8	Earth work	Male helper		450.00	-
9	Earth work	Female helper		400.00	-
10	Electrician	Mason		550.00	-
11	Electrician	Male helper		400.00	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					168,950
Payment approved by MD:					
Prepared by:					MDs approval
Name	Vijitha				
Date	3/9/2020				

Certified by:

K. Vijitha
 Asst. Engineer
 MODI REALTY (MIRYALAGUDA) LLP

Certified by

 Asst. Project Manager/Engineer
 Modi Realty (Miryalaguda) LLP

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		ASHOK CONSTRUCTIONS			
Company name:		MRMLLP			
Project name:		AVR Gulmohar Homes			
Date:	3/9/2020	From:		27/8/2020	To: 2/9/2020
Period					
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	-	900.00	Hour	-
2	Tractor	-	1,800.00	Engage	-
3					-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					
Payment approved by MD:					MDs approval
Prepared by:					
Name:	Vijitha				
Date:	3/9/2020				

Certified by:

K. Vijitha
 Asst. Engineer
 MODI REALTY (MIRYALAGUDA) LLP

Certified by

 Asst. Project Manager/Engineer
 Modi Realty (Miryalaguda) LLP

Annexure - C - send weekly									
Details of material received									
Name of contractor:		ASHOK CONSTRUCTIONS							
Company name:		MRALLP							
Project name:		AVR Gulmohar Homes							
Date:		3/9/2020							
Period		From: 27/8/2020		To: 2/9/2020					
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount		
1	STONE DUST	27/8/2020	244	36.65	TONS	650.00	23,822.50		
2	STONE DUST	28/8/2020	245	32.97	TONS	650.00	21,430.50		
3	STONE DUST	29/8/2020	246	36.32	TONS	650.00	23,608.00		
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
Total							68,861.00		
Payment approved by MD:									
Prepared by:				Approved by:		MDs approval			
Name		Vijitha		Zakir					
Date		3/9/2020		3/9/2020					

Certified by:

Asst. Engineer
MODI REALTY (MIRYALAGUDA) LLP

Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP

Certified by

Annexure - D - send weekly Mile stone report for CR-												
Company name:				MRMLLP								
Project name:				AVR Gulmohar Homes								
Date:				3/9/2020								
Note:				Prepare the statement for all the villas in the project.								
S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	1	3BHK	2,340	9/Aug/19	5/Oct/19	21/Jan/20						
2	2	4BHK	2,340	27/Apr/17	8/Aug/17	2/Jan/18	10/Apr/18	9/Aug/18	14/Aug/18	14/Aug/18	7/Sep/18	
3	3	2BHK	1,250	27/Apr/17	9/Feb/17	29/12/2017	10/Apr/18	17/May/19	1/Sep/18	7/Sep/18	11/Nov/18	
4	4	2BHK	1,250	27/Apr/17	16/Aug/17	29/12/2017	24/Apr/18					
5	5	2BHK	1,250	27/Apr/17	16/Aug/17	6/Jan/18	8/May/18					
6	6	3BHK	2,340	27/Apr/17	25/Jul/17	22/May/18	14/Feb/19	22/May/20				
7	7	3BHK	2,340	27/Apr/17	5/Aug/17	29/May/18	25/Apr/19	7/Mar/20				
9	9	2 BHK	1,250	16/Sep/17	10/Oct/17	6/Jan/18	15/May/18	6/Nov/18	27/Mar/19			
10	10	2BHK	1,250	18/Aug/18	27/Oct/18	3/Jan/19	10/Jan/20	22/May/20				
11	11	2BHK	1,250	19/Aug/18	23/Oct/18	20/Dec/18	20/Jul/19	22/May/20				1/Jan/20
12	12	2BHK	1,250	30/Jul/18	10/Sep/18	13/Nov/18	6/Jun/20					
13	13	2 BHK	1,250	4/Jul/18	10/Sep/18	30/Oct/18	23/May/20					
14	14	2 BHK	1,250	4/Jul/18	20/Nov/18	11/Jan/19	23/May/20					
15	15	3BHK	2,340	29/Aug/18	20/Jul/19	10/Sep/19	22/May/20					
16	16	3BHK	2,340	11/Jul/18	22/Nov/18	7/Feb/19						
17	17	2BHK	1,250	6/Aug/18	6/Dec/18	19/Jan/19	10/Jan/20					
18	18	3BHK	2,340	29/Jul/19	20/Nov/19	4/Jul/20						
19	19	3BHK	2,340	31/Jul/19	23/Nov/19	22/May/20						
20	20	2BHK	1,250	27/Aug/18	5/Jan/19	9/Feb/19						
21	21	2 BHK	1,250	16/Sep/17	10/Oct/17	29/Jan/18	19/May/18	4/Dec/18	31/Mar/19	23/Jul/19		
22	22	2 BHK	1,250	30/May/17	20/Sep/17	29/Jan/18	29/May/18	18/Aug/18	7/Mar/19	14/Aug/19	20/Aug/20	
23	23	3BHK	2,340	23/Jul/18	7/Feb/19	25/Jun/19						
24	24	3BHK	2,340	31/Jul/19	28/Nov/19							
25	25	3BHK	2,340	7/Aug/19	4/Jan/20	23/May/20						
26	26	3BHK	2,265	23/May/19	13/Dec/19	27/Feb/20						
27	27	3BHK	2,340	8/Aug/18	24/Nov/18	22/May/20						
28	28	3BHK	2,340	7/Aug/18	27/Nov/18	6/Jun/20						
29	29	2BHK	1,250	25/Dec/18	2/Feb/19	9/Feb/19	4/Sep/19	15/Feb/20	27/Jun/20			
30	30	2 BHK	1,250	30/May/17	14/Nov/17	22/Mar/18	30/Nov/18	30/Jan/19	25/Apr/19	14/Aug/19		

Certified by

K. Vithha

Asst. Engineer

MODI REALTY (MIRVALA)

Certified by:

K. Vijitha

Asst. Engineer
MODI REALTY (MIRYALAGUDA) LLP

Certified by

Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP

Anx - D - Milestone report

S No	Villa no-4BHK	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
31	31	2BHK	1.250	26 Dec 18	5/Feb/19	16 Mar/19	21 Dec 19					
32	32	4BHK	2.340	12/Dec/17	19/Dec/17	23/Feb/18	13/Jun/18	6/Nov/18	19/Jun/19	17/Aug/19		
33	33	2BHK	1.250	23/Apr/19	5/Jun/19	8/Feb/19	17/Dec/19	6/Feb/20	25/Jul/20			
34	34	2 BHK	1.250	9/Jul/18	13/Jun/19	16/Jul/19	16/Nov/19	28/Jan/20	18/Jun/20			
35	35	2 BHK	1.250	15/Sep/17	6/Oct/17	6/Feb/18	27/Sep/18	13/Nov/18	16/Oct/19	20/Dec/19		
36	36	3BHK	2.340	25/Aug/18	30/Aug/19	28 Jan/20	22/May/20					
37	37	2BHK	1.250	24/Jul/17	17/Nov/17	6/Feb/18	11/Dec/18	19/Jun/19	30 Oct/19	21/Dec/19		
38	38	4 BHK	2.340	7/Jan/19	26/Feb/19	9/Apr/19	10/Jan/20					
39	39	4BHK	2.340	7/Jan/19	23/Feb/19	31/Mar/19	10/Jan/20					
40	40	3-BHK	2.340	10/Jun/18	10/Jul/18	23/Feb/19						
41	41	2-BHK	1.250	5/Jun/18	26/Jun/18	3/Oct/18	19/Jun/19	15/Feb/20				
42	42	3BHK	2.340	20/Jul/18	12/Nov/19							
43	43	3BHK	2.340	25/Jul/19	2/Nov/19	21/Dec/19						
44	44	2 BHK	1.250	29/May/19	30/Oct/19	15/Feb/20						
45	45	3BHK	2.340	11/Jul/19	25/Oct/19	4/Jul/20						
46	46	3BHK	2.340	10/Jul/19	16/Oct/19	23/May/20						
47	47	3BHK	2.340	28/Apr/19	20/Sep/19	20/Nov/19	22/May/20					
48	48	2 BHK	1.250	15/Sep/17	26/Oct/17	6/Mar/18	3/Jul/18	13/Nov/18	11/May/19	27/Aug/19		
49	49	3BHK	2.340	6/Jul/19	20/Aug/19	20/Dec/19						
50	50	4 BHK	2.340	4/Sep/19	4/Sep/19	6/Feb/20						
51	51	3BHK	2.340	25/06/2019	24/Aug/19							
52	52	3BHK	2.340	26/Jun/19	1/Oct/19							
53	53	2BHK	1.250	29/May/19	27/Aug/19	15/Feb/20						
54	54	3BHK	2.340	9/Jul/19	13/Jul/19	7/Mar/20						
55	55	4BHK	2.430	21/Jul/18	17/Aug/19	5/Nov/19						
56	56	2 BHK	1.250	21/Jul/18	2/Jan/19	26/Jul/19						
57	57	2 BHK	1.250	16/Oct/17	28/Nov/17	24/Mar/18	19/Feb/19	18/Sep/19	14/Nov/19	20/Dec/19		
58	58	2 BHK	1.250	18/Jul/18	18/Aug/18							
59	59	4BHK	2.340	16/May/19	9/Jul/19	13/Sep/19						
60	60	2BHK	1.250	21/Jul/18	22/Aug/18	12/Jul/19						
61	61	2 BHK	1.250	15/Sep/17	14/Oct/17	24/Apr/18	29/Sep/18	22/Nov/18	24/May/19	27/Aug/19		
62	62	2 BHK	1.250	24/Jul/17	15/Dec/17	17/Mar/18	15/Nov/18	30/Jan/19	29/Jun/19	25/Sep/19		
63	63	2 BHK	1.250	8/Nov/17	19/Dec/17	6/Mar/18	15/Nov/18	19/Feb/19	25/Sep/19	23/Dec/19		
64	64	2 BHK	1.250	15/Sep/17	14/Oct/17	23/Feb/18	15/Nov/18	19/Feb/19	19/Jun/19	28/Sep/19		
65	65	3BHK	2.340	15/Jun/18	21/Jul/18	15/Nov/18	7/Sep/19					

Certified by:

K. Vignesh
 Asst. Engineer
 MODI REALTY (MIRYALAGUDA) LLP

Certified by

Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SRUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II.	Completion of stage III	Completion of stage IV	Date of physical possession
66	66	3BHK	2,340	7 Jun 18	5/Jul 18	30/Nov/18	Sep 19	23/May/20				
67	67	3BHK	2,340	16 Jun 18	24/Jul 18							
68	68	3BHK	2,340	23/Dec/18	19/Jan/19	14/Nov/19	25/Jul/20					
69	69	3BHK	2,340	14 Jun 18	26/Jul 18	30 Jul/19						
70	70	3BHK	2,340	14 Jun 18	28/Jul 18	30/Jul/19						
71	71	2 BHK	1,250	31 Jul 17	7/Jul 18	1/Sep 18	10 Jan 20					
72	72	2BHK	1,250	2/Jul 18	15/Nov/18							
73	73	2 BHK	1,250	5/Jul 18	4/Aug 18	13/Oct 18						
74	74	2 BHK	1,250	15/Sep 17	2/Nov 17	3/Mar 18	22/Dec 18	24/May 19	16/Nov 19	11/Jan 20		
75	75	2 BHK	1,250	18/May 18	19/Jun 18	19/Sep 18	11/Jun 19	20/Sep 19	14/Nov 19	23/Jan 20		
76	76	2 BHK	1,250	8/Nov 17	9/Dec 17	3/Mar 18	2/Mar 19	25/Apr 19	4/Sep 19	28/Jan 20		
77	77	2BHK	1,250	30/Nov 17	17/Mar 18	16/May 18	15/May 18	30/Nov 18	25/Apr 19	13/Sep 19		
78	78	2BHK	1,250	7/May 19	6/Jul 19	17/Aug 19	10/Jan 20	15/Feb 20	14/Jul 20	5/Oct 19		
79	79	2 BHK	1,250	26/Oct 17	24/Nov 17	24/Mar 18	15/Dec 18	11/May 19				
80	80	2 BHK	1,250	26/Oct 17	6/Dec 17	24/Mar 18	4/Dec 18	24/May 19	18/Sep 19	5/Oct 19		
81	81	3BHK	2,340	21/Jun 18	7/Aug 18	20/Sep 19						
82	82	3BHK	2,340	18/Jun 18	24/Aug 18	30/Aug 19						
83	83	2BHK	1,250	14/May 19	19/06/2019	1/Oct 19	10/Jan 20					
84	84	2 BHK	1,250	26/Jun 18	25/Aug 18	3/Nov 18						
85	85	3BHK	2,340	16/May 19	29/Jun 19	13/Dec 19						
86	86	2 BHK	1,250	13/Dec 17	13/Jun 18	22/Aug 18	11/May 19	5/Nov 19	28/Jan 20	27/Feb 20		
87	87	2 BHK	1,250	25/Jun 18	29/Aug 18	26/Dec 18	25/Oct 19	28/Nov 19	1/Feb 20	22/May 20		
88	88	2 BHK	1,250	26/Oct 17	21/Nov 17	5/Jun 18	18/Sep 19	13/Dec 19	28/Jan 20	27/Feb 20		
89	89	3BHK	2,340	3/Jun 19	13/Sep 19	13/Dec 19						
90	90	3BHK	2,340	24/Jun 19	10/Sep 19	7/Nov 19	10/May 19	4/Jul 20				
91	91	2BHK	1,250	15/Sep 17	10/Mar 18	7/Jul 18	11/May 19	12/Oct 19	21/Jan 20	27/Feb 20		
92	92	3BHK	2,340	18/Nov 17	3/Jul 18	11/Dec 18	13/Nov 19	14/Nov 19				

Certified by:

K. Vijitha
Asst. Engineer
MODI REALTY (MIRYALAGUDA) LLP

Certified by

Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP