




| Prepared by:                                                                      | T.D. Murthy              |                        |                                         |                     |                                                    |
|-----------------------------------------------------------------------------------|--------------------------|------------------------|-----------------------------------------|---------------------|----------------------------------------------------|
| Date:                                                                             | 3/9/2020                 |                        |                                         |                     |                                                    |
| Site:                                                                             | Serene Constructions LLP |                        |                                         |                     |                                                    |
|                                                                                   |                          |                        |                                         | Date                |                                                    |
| Requisition No                                                                    | Requisition Date         | Material Description   | Purchase Manager - Remarks              | Material delivered? | If material is not delivered - is delay justified? |
| 150328                                                                            | 12/08/20                 | Al. sliding windows    | Saturday delivery                       |                     |                                                    |
| 150331                                                                            | 21/08/20                 | CPVC Material          | Delivered, DC. no. 10909, dt.29/08/2020 |                     |                                                    |
| 150332                                                                            | 21/08/20                 | CP Fittings            | Delivered, DC. no. 10904, dt.29/08/2020 |                     |                                                    |
| 150333                                                                            | 21/08/20                 | CP Fittings            | Stock ready with SSLP, please collect.  |                     |                                                    |
| 150334                                                                            | 21/08/20                 | Eco Drain materials    | Delivered, DC. no. 326, dt.02/09/2020   |                     |                                                    |
| 150335                                                                            | 21/08/20                 | PVC Rigid pipes        | Delivered, DC. no. 10907, dt.29/08/2020 |                     |                                                    |
| 150336                                                                            | 21/08/20                 | Bombay nails           | Delivered, DC. no. 10908, dt.29/08/2020 |                     |                                                    |
| 150337                                                                            | 21/08/20                 | Panel doors & Hardware | Delivered, DC. no. 10906, dt.29/08/2020 |                     |                                                    |
|  |                          |                        |                                         |                     |                                                    |

**Remarks from site on the 'Requisition by Site Report' of purchase division**

|                                                                                                             |                          |                           |                              |                                     |
|-------------------------------------------------------------------------------------------------------------|--------------------------|---------------------------|------------------------------|-------------------------------------|
| Company:                                                                                                    | Serene construction llp  | Date:                     | 29-08-2020                   |                                     |
| Site:                                                                                                       | Serene farm              | Prepared by:              | M Mahesh                     |                                     |
| Report From / To                                                                                            | 24-08-2020 to 29-08-2020 | Approved by:              | Syed.Golam Sarwar            |                                     |
| Report Date                                                                                                 | 29-08-2020               |                           |                              |                                     |
| List of requisitions numbers mis'ing in the report: NIL                                                     |                          |                           |                              |                                     |
| List of requisitions where PO/WO not prepared 3 working days after requisitions: 02                         |                          |                           |                              |                                     |
| Req No.                                                                                                     | Req Date                 | Serial No of item in Req  | Item Description             | Reason for not preparing PO/WO      |
| List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time: |                          |                           |                              |                                     |
| Req No.                                                                                                     | Req Date                 | Serial no of item in Req. | Item Description             | Details of discussion with Supplier |
| 150328                                                                                                      | 12-08-20                 | 1 to 9                    | Sliding windows              | Supplier will arrange the material  |
| 150331                                                                                                      | 21-08-20                 | 3,4,,7,8,10,,14,18, 24,25 | CPVC Material                | Supplier will arrange the material  |
| 150332                                                                                                      | 21-08-20                 | 1 TO 13                   | CP Fittings                  | Supplier will arrange the material  |
| 150333                                                                                                      | 21-08-20                 | 4 to 9                    | CP Sanitary                  | Supplier will arrange the material  |
| 150334                                                                                                      | 21-08-20                 | 3,5,6&14                  | Eco drain Maxterial          | Supplier will arrange the material  |
| 150335                                                                                                      | 21-08-20                 | 1-4 and 6-8, 14&15        | PVC Rigid pipe               | Supplier will arrange the material  |
| 150336                                                                                                      | 21-08-20                 | 1,2                       | Bombay nails                 | Supplier will arrange the material  |
| 150337                                                                                                      | 21-08-20                 | 1-4 and 5-9               | Panel doors & Hardware locks | Supplier will arrange the material  |
| No. of gate passes issued this week:                                                                        |                          | 01                        | Form No.                     | 1152                                |
| Delivery van site visit on:                                                                                 |                          | 19-8-2020                 |                              |                                     |
| Inward report (MRN/other) & stock report emailed in pdf format to purchase?                                 |                          |                           |                              | Yes                                 |
| DC register Sl. No. during the week                                                                         |                          | From No.                  | 5330                         | To No. 5337                         |
| Items not ordered but received: NIL                                                                         |                          |                           |                              |                                     |
| Items sent to HO /vendor that are pending for repair: NIL                                                   |                          |                           |                              |                                     |
| Other corrections & remarks: NIL                                                                            |                          |                           |                              |                                     |
| Details                                                                                                     | Project Manager          | Admin Officer/Manager     | Admin Audit                  |                                     |
| Sign                                                                                                        | Syed.Golam Sarwar        | M.Mahesh                  |                              |                                     |
| Date                                                                                                        | 29-08-2020               | 29-08-2020                |                              |                                     |

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to [purchase@modiproperties.com](mailto:purchase@modiproperties.com), [ashaiva@modiproperties.com](mailto:ashaiva@modiproperties.com) and [rajikumarn@modiproperties.com](mailto:rajikumarn@modiproperties.com) on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!


**Certified by:**  
  
**S.R. ENGINEER**  
 Modi Farm House (Hyd) LLP


**Certified by:**  
  
**M. Mahesh**  
 Admin Office  
 Modi Farm House (Hyd) LLP

Remarks from site on the 'Requisition by Site Report' of purchase division

|                                                                                                             |                         |                           |                   |                                     |
|-------------------------------------------------------------------------------------------------------------|-------------------------|---------------------------|-------------------|-------------------------------------|
| Company:                                                                                                    | Modi Farm House(Hyd)LLP | Date:                     | 29-08-2020        |                                     |
| Site:                                                                                                       | Serene farms            | Prepared by:              | M Mahesh          |                                     |
| Report From / To                                                                                            | 24-8-20 to 29-08-20     | Approved by:              | Syed.Golam Sarwar |                                     |
| Report Date                                                                                                 | 29-08-2020              |                           |                   |                                     |
| List of requisitions numbers missing in the report: NIL                                                     |                         |                           |                   |                                     |
| List of requisitions where PO/WO not prepared 3 working days after requisitions:                            |                         |                           |                   |                                     |
| Req No.                                                                                                     | Req Date                | Serial No of item in Req  | Item Description  | Reason for not preparing PO/WO      |
| List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time: |                         |                           |                   |                                     |
| Req No.                                                                                                     | Req Date                | Serial no of item in Req. | Item Description  | Details of discussion with Supplier |
| NIL                                                                                                         | NIL                     | NIL                       | NIL               | NIL                                 |
| DC register Sl. No. during the week                                                                         | From No.                | NIL                       | To No             | NIL                                 |
| Items not ordered but received: NIL                                                                         |                         |                           |                   |                                     |
| Items sent to HO /vendor that are pending for repair: NIL                                                   |                         |                           |                   |                                     |
| Other corrections & remarks: NIL                                                                            |                         |                           |                   |                                     |
| Details                                                                                                     | Project Manager         | Admin Officer/Manager     | Admin Audit       |                                     |
| Sign                                                                                                        | Syed.Golam Sarwar       | M.Mahesh                  |                   |                                     |
| Date                                                                                                        | 29-08-2020              | 29-08-2020                |                   |                                     |

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to [purchase@modiproperties.com](mailto:purchase@modiproperties.com), [ashaiya@modiproperties.com](mailto:ashaiya@modiproperties.com) and [rajumam@modiproperties.com](mailto:rajumam@modiproperties.com) on every Saturday. 3. Admin office-s shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

**Certified by:**  
  
**S.R. ENGINEER**  
 Modi Farm House (Hyd) LLP

**Certified by:**  
  
**Admin Office-**  
 Modi Farm House (Hyd) LLP