Prepared by:	T.D. Murthy		+	İ
Date:	3/9/202	0		
Site:	Modi Realty Mallapur LLP - GMR		Date	
Requisition Requisition	Material Descscription	Purchase Manager - Remarks	Material delivered?	If material is not delivered - is dela justified?
	0 Milatary Can	Online Purchase		
	0 D Link	Delivered.		
	0 Flat Files	Promotion Dept. to Follow up.(Contact Rohit - 9154	446540)	
	0 Al. windows	Stock at SSLLP, please collect it.		
	0 Hollow Blocks	As per request of Project Manager		
	0 Cleaning material	Stock at SSLLP, please collect it.		
	0 Cement	Delivered.		
	0 Safety Shoe	Saturday delivery	1	
68378 25/08/2	0 Slump Cone Test	Stock at SSLLP, please collect it.	1	†
68379 25/08/2	Generator change over	Delivered, DC no. 013,10890, dtd. 31/08/2020.	T	
	Dewatering Pump	Pumps are repaired, please collect.	·	<u> </u>
	reley Fsnlm			

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:		Modi realty Mallapur			r LLP Date:		-	29.08.2020			
Site:		Gulmohar residency				Prepared by:		A.Sravani *			
Report From	n/			.2020	Approved by:		Ram Prasad				
То		(Sunda	The same of the sa	day)							
Report Dat		29.08.2									
List of requ											
List of requ			PO/W	O not p		1 3 working day					
Req No.	Re	q Date	S			Item Description		Reason for not preparing PO/WO#			
68328	25.0	6.2020	1		Military can		Delay by purchase assistant (Online Purchase)				
68351	15.0	7.20	1		D-link		Delay by purchase assistant(Online Purchase)				
List of required lead time:	isition	s where	PO/W	O is pro	epared :	and items have			at site	beyo	ond the
Req No.	Rea	Req Date Serial no of item in Req.		Item Description		Details of discussion with supplier [§]					
68302	03.0	6.2020	1		Flat files		Partly received . (Follow up with Rohith sir)				
68341	03.0	7.2020	1 & 3		Al Windows		PO No - 68341 . (partly received)				
68363	31.0	7.2020	1		Hollow bricks		PO NO - 69346.(pending -1000)				
68365		8.2020	1,2&10		Cleaning material		PO NO - 69372.(partly received)				
68376	200	8.2020	1		Cement		PO NO - 69850 . Ready with Supplier .				
68377	25.0	8.2020	2		Safty	shoe	PO NO -69843 . Supplier arranging for materia				
68378	25.0	8.2020	1		Slum	p Cone test	PO NO -68378 . Ready with supplier .				
68379	25.0	8.2020	4					NO - 69907	- 69907 . Supplier arranging		
No. of gate passes issued this week:		ek:									
Delivery van site visit on:				27.08.20 (Tuesaday) , 21.08.20 (Friday) & 29.0 (Saturday)							
Inward rep purchase?	ort (M	RN/othe	r) & st	ock rep		niled in pdf forn	nat to		Y	es	
		n No. 845			To No. 849						
Items not o	rdered	but rece	eived: 1	nil							
				-	ng for r	epair: dewateri	ng pur	nps (1 hp (lno's))	
Other corre				7						15.0	
Details Project Manag		Manage			ger	Admin Audit					
			Λ			Samon					

Page 1 of 2

Date 29/08/20 29/08/20

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report purchase@modiproperties.com, ashaiya@modiproperties.com rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!