


PURCHASE DIVISION,
Advice for approval for credit to contractor

Date:	05/09/2020	Prepared by:	T.D. Murthy
WO no.	-	WO date.	-
Contractor Name	Shaik Abdul Aleem	WO amount – A	-
Firm/Company	Modi Realty Miryalaguda LLP	Project name	AGH
Nature of work	Painting work		
Villa/flat/block no.	15		
Request for payment date	20/08/2020	Request for payment amount – B	Rs. 29,250/- ✓
GST on bills – C	Rs. 1,755/- ✓	Total D = B + C	Rs. 31,005/- ✓
Work done from	15/08/2020	Work done to	18/08/2020
Sl. No	Bill No.	Bill date	Bill amount
1.	1	05/09/2020	Rs. 31,005/- ✓
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 31,005/- ✓
Amount F - Voucher payment amount F (D-E) – 40% labour charges, 40% allowance for consumables and 20% transport charges – or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 31,005/- ✓
Amount J – Difference A-B (should be nil)			-
Amount K – Difference D-E-F (should be nil)			-
Quantity received as per WO	☐ Yes ☐ Excess received ☐ Short received ☒ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☐ Yes ☐ No – wait for balance material ☒ No (explained below)		
Advance paid / PDC given (deduct when paying)	☐ Yes – Rs. /- ☒ No		
Payment – due date	12/09/2020		
Remarks: No work order for above bill. Please consider the bill for processing. ✓			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date			

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

GSTIN:36AYKPA0898E1ZF

Cell : 9440927108

PAN No. AYKPA0898E

SHAIK ABDUL ALEEM**PAINT CONTRACTOR**#18-1460/2, Near Gandhi Statue, Sagar Road,
Miryalaguda-508 207, Nalgodna Dist. Telangana.**Prop : Shaik Aleem Abdul**No. 1**BILL OF SUPPLY**Date: 5/9/20M/s. Modi Realty Miryalaguda LU~~ST~~ GSTIN: 36ABCFM 6774 G1222

S.No.	PARTICULARS	Qty.	Unit	Rate	TOTAL Rs. Ps.
1.	Painting work done @ V.V. 15	2240	Sq	13.25	31,005-00
	TOTAL				31,005-00

Rupees in words.....

Thirty one thousand Five only

Bank Details :
ANDHRA BANK
 Branch: Miryalaguda
 A/c : 035710025104465
 IFSC : ANDB00357

For SHAIK ABDUL ALEEM
 Paint Contractor

Proprietor**Receiver's Signature**

181 6068

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	822	Date - site bills Register	20/8/20.
Company Name:	AGH.	Site:	Miyalaguda.
Name of Contractor	Abdul Aleem.		
Nature of work	Painting work.		
Work done	From Date	To Date	
	15/08/20	18/08/20.	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	V.NO- 15	2340	50	SFT	29,250	
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				29,250	

Bill required	☒ YES ☐ NO.	GST bill required	☐ YES ☒ NO.
Measurement & estimate sheet:	☐ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Work has completed

Approved by Project Manager Certified by	Approved by Design Team	Approved by M.D.
Date: 7/8/20	Date: 20/8/2020	Date: 21 AUG 2020
Sign: [Signature]	Sign: [Signature]	Sign: [Signature]

No. 1. This form is to be filled up by the contractor 7 days of completing work. 2. This form can be used for certifying labour bills, bills for material, etc. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Measurement Sheet								
Company Name		Modi Realty Miryalaguda LLP	Approved By		Zakir			
Project		AVR Gulmohar Homes	Sign					
Work Description		Painting Work						
Prepared By		Zakir						
Date		20-Aug-2020						
Contractor Name		Painter Abdul Aleem						
			A	B	C	D	E=AxBxCxD	F
Sl. No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units
1	Villa No's 15 (A1- 3 BHK)	Towards internal one coat of altek luppum and external one coat of primer	2340.00	1.00	1.00	1.00	2340.00	SFT
3								

Estimate Sheet							
Company Name		Modi Realty Miryalaguda LLP	Approved By		Zakir		
Project		AVR Gulmohar Homes	Sign				
Work Description		Painting Work					
Prepared By		Zakir					
Date		20-Aug-2020					
Contractor Name		Painter Abdul Aleem					
Sl. No.	Item Head	Item Description	Quantity	Units	Rate	% per Stage	Amount
1	Villa No's 15 (A1- 3 BHK)	Towards internal one coat of altek luppum and external one coat of primer	2340.00	SFT	50.00	25%	29,250.00
3							
						TOTAL	29,250.00

Note: Payment terms of Painter's % wise in AGH have changed from 40,35,25% to 25,50,25% as approved by Soham Sir by Mail
Rates as per 844(c)

Nagalekmi
20/8/2020