

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	150cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	150cum
Slab no.:	For A block slab 10 use purpose	PO Nos.	70106	C. Actual quantity poured:	150cum
Requisition nos.:	11903	Supplier:	HI Tech	D. Difference (C-A):	
Sign of security	Mizarq	Sign of Admin	Sayanu?	Sign of Project manager	
Date	08/09/2020	Date	08/09/20	Date	21/9/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
1.	03.09.20	07:00	7cum	2343	16800	16500	300	13960	82710
2.	03.09.20	07:30	7cum	2344	16800	16460	340	13961	82711
3.	03.09.20	8:00	7cum	2345	16800	16720	80	13962	82712
4.	03.09.20	08:30	7cum	2346	16800	16660	140	13963	82713
5.	03.09.20	09:00	7cum	2347	16800	16630	170	13964	82714
6.	03.09.20	09:30	7cum	2348	16800	16570	230	13965	82715
7.	03.09.20	10:00	7cum	2349	16800	16720	80	13966	82716
8.	03.09.20	10:30	7cum	2351	16800	16670	130	13967	82717
9.	03.09.20	11:00	7cum	2352	16800	16460	240	13968	82718
10.	03.09.20	11:30	7cum	2354	16800	16790	10	13969	82719
11.	03.09.20	12:00	7cum	2355	16800	16750	50	13970	82720
12.	03.09.20	12:30	7cum	2356	16800	16760	40	13971	82721
Total			84cum		201600KGS		1810KG		

Remarks:

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	150cu.m
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	150cu.m
Slab no.:	For A block slab 10 use purpose	PO Nos.	70106	C. Actual quantity poured:	150cu.m
Requisition nos.:	11903	Supplier:	Hi tech	D. Difference (C-A):	-
Sign of security	Nizaj	Sign of Admin	Shavali	Sign of Project manager	208/2020
Date	08/09/2020	Date	08/09/2020	Date	8/9/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	M/RN No.
13.	03.09.20	13:00	7cum	2357	16800	16590	210	13972	82722
14.	03.09.20	13:00	7cum	2358	16800	16720	80	13973	82723
15.	03.09.20	15:50	7cum	2363	16800	16480	320	13974	82724
16.	03.09.20	16:05	7cum	2364	16800	16440	360	13975	82725
17.	03.09.20	17:00	7cum	2366	16800	16530	270	13976	82726
18.	03.09.20	17:45	7cum	2368	16800	16760	40	13977	82727
19.	03.09.20	18:10	7cum	2369	16800	16560	240	13978	82728
20.	03.09.20	19:20	7cum	2371	16800	16560	240	13979	82724
21.	03-09-202	21:00	3cum	2372	7200	11690		13980	82730
22.	07-09-20	10:30	7cum	2480	16800	16500	300	14001	82753
23.									
24.									
Total			70CUM		158400KGS		2060KG		
Remarks:									