PURCHASE DIVISION Advice for approval for credit to supplier

Date:		09/09/2020		Prer	pared by:		T.D. Murthy		
PO/WO n	10.	65425			PO / WO Date.		•		
Supplier 1	Name	Purnima Mosa	ic Tiles		PO/WO amount		02/03/2020		
Firm/Com	ipany	Modi Propertie					Rs. 81,420/-		
Sl. No.		Bill No.	STVILID	Proj			Mayflower Platin	um	
1.				Bill	Date		Bill amount		
		1529		03/0	6/2020		Rs. 81,420/-	er.	
2.		-		-			_		
3.		-		-			-		
4.		111111111					_		
Amount A	– Bills tot	al(Excluding Tra	nsport & Hama	li Charges):			Do 91 420/		
Sl. No.	DC No		DC. Date		MRN N		Rs. 81,420/-		
1.	844		13/03/2020				DC matches MRN		
2.	873				78326	4	Yes 🗆 No		
3.			03/06/2020		79566		yes □ No		
\$250.80	874		03/06/2020		79565		□Yes □ No		
Amount B -	-Other Cre	edits :					-		
Amount C -	-Other Del	oits:_					=	-	
Amount D (D=A+B-C	C) – Amount to be	e credited to the	supplier:			Rs. 81,420/-		
Amount E –	PO / WO	value:					Rs. 81,420/-		
Amount F –	Difference	e (A – F)·							
Quantity rec				_ V _ F					
				<u> </u>			eived Other (expl	ained below)	
		PO / Bill accepta	ble?		lo (explained				
Excess / sho	rt material	received		Approve	ed – within a	cceptable limit	ts □ No (explained l	pelow)	
Close PO / V	W?O			Yes 🗆 N	Yes □ No – wait for balance material □ No (explained below)				
dvance pai	d / PDC g	iven (deduct whe	en paying)	□Yes – R	s <u>. 40,710/-</u> 🗆	No			
ayment – d	ue date			12/09/202	12/09/2020				
Remarks:							- 107-30-00-00-00-00-00-00-00-00-00-00-00-00-		
55542									
	_								
				1					
Approved by			chase nager Proc	prement anager VED	M D	Accounts – receiver of bill	Accountant	Accounts Manager	
Sign:	M	Ma De	\$ 194	61137.71					
Date	M	dalvo		H PARIKH					
	1	2111	MANAGER	PROCUREMEN	<u> </u>	otob proporo II	/ for debit or credit	2 Attach	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approvall bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, excluding the supplier and the bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, excluding the bill of the supplier and the bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, excluding the bill of the supplier and the bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, excluding the bill of the bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, excluding the bill of the bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, excluding the bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, excluding the bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, excluding the bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, excluding the bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, excluding the bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, excluding the bills from 5,000/- to 1,000/- to

transport, Hamali charges, etc and Ilsteau Illuu

10,000/- 7. MD to approve all bills above 1,00,000/-

Mobile: 9849195298

PURNIMA MOSAIC TILES

Sy. No. 843/A, Near Check Post, Medchal, R.R. Dist - 501 401. D.C. No. - 844, 873, 874.

TO, MODI PROPERTIES PYT. LTD.

No.

may flower Platinym, MALLAPUR. P.O.N. 65425

Date 03/06/20

635	T. No: 3	GAABCMI	4761E1	ZM.	-	Date		
S.No.		PARTICULAR	S		QTY.	Rate	Amount Rs.	P.
0	GRASS	PAVER'S.	300 mm x	300 MMX 80 MM	500No		= 12	
2	1.0	XX	(\	(\	500.HO		0	
3	1.1	"	4	**	500-MO	46/-	69000	001
	PS 81.1	120)	000000000000000000000000000000000000000	25/2/20				
			11/4	Charles of the same of the sam		Total	69,000	00
	CC	T No.35AE	DDECC	0477	5457	Total 97.	6210	=00
	33	NO WORL	777001	714	CUST	VAT@ 1%	6.510	2
	TIN: 365938	591244				G. Total	81,420	دد

For PURNIMA MOSAIC TILES

Receiver's Signature

PURNIMA MOSAIC TILES

Sy. No. 843/A, Near Check Post, Medchal, R.R. Dist - 501 401. (T. S.)

TO, MODI PROPERTIES PYT. 17D. NO. MAY flowEST PLATINUM MALLAPUR P.O. No. 65425

P' se	e receive the undermentioned M	laterial in good	Condition	
S.No.	PARTICULARS	HSN Code	Qty.	Rate
9	CARASS' PAVARS-			
	300 mmx300 mmx80m	m	500	DERTIES
3		-	7000	INWARDO No:3760 Date 1615
	D CM Inward	INWAR	b 1: 13 3 2	FCIP
)	TS-12 Receive	100	ign:	
	UC-3212 MO	i Properties Sy.No.82/		
8				
	GST No. : 36AEPPP5661P1Z			

For PURNIMA MOSAIC TILES

Mobile: 9849195298

PURNIMA MOSAIC TILES

Sy. No. 843/A, Near Check Post, Medchal, R.R. Dist - 501 401. (T. S.)

TO, MODI PROPERTIES PUT LTD. No. 873

may flower Llatinam MALLAPUR 3/6/20
P.O. No. 65425
Date 3/6/20

Please receive the undermentioned Material in good Condition

	e receive the undermentioned iv	latorial in good	Corramon	
S.No.	PARTICULARS	HSN Code	Qty.	Rate
0	URASS PAVARS			
	300 mmx 300 mmx80m	m	500	
.)	D cm Ts-12 Uc-3212	Inward No 3 WARN No: Weceived by Modi Pr	9566 Di	3 6 20 Nizem
	GST No. : 36AEPPP5661P1ZI			

For PURNIMA MOSAIC FILES

Mobile: 9849195298

PURNIMA MOSAIC TILES

Sy. No. 843/A, Near Check Post, Medchal, R.R. Dist - 501 401. (T. S.)

TO, MODI PROPERTIES PUT. LTDNO.

MAY Flower Polation mALLPUR 874
PONO: 65425 Date 3/6/20

Please receive the undermentioned Material in good Condition

rieasi	e receive the undermentioned N	raterial in 9000	Condition	
S.No.	PARTICULARS	HSN Code	Qty.	Rate
0	MRASS PAVARS	/		
	300 XMM X 300 mm X 800	nm	500	
2		INWARD NO. 1982	70	
	75-12 UC-3212	INV	Sign Corties Pvt.	6 20 izam
	GST No. : 36AEPPP5661P1ZI	57	No.82/1	gergingstater, all

For PURNIMA MOSAIC TILES

the

Purchase Order

Page(s) 1 Of 1

02/03/2020 10:13:42 AM

From Company:

Modi Properties Pvt.Ltd.

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

G S T No.: 36AABCM4761E1ZM

Supplier Details				
Purnima Mosaic Tiles		Doc No	65425	11458
Sy.No. 843/A, Near Check Post,	Medchal, R.R.Dist. 501 401	Doc Date	02-03-202	20
		Quote No	2nil	
GSTIN 36AEPPP5661P1ZI	NA	Quote Date	04-02-202	20
27531972	9849195298	SupplyType	Supply An	d Installation

Kind Attn: Bharat Patel

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8529 - Stone - other - Pavers - Other - Sft. Grass pavers - 300mm x 300mm x 80mm	1,500.00	46.00	0.00	18.00	81,420.00
		Total Or	der Valu	e	81,420.00

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms

50% payment at the time of PO and balance on completing work.

Tax

All taxes included in above price.

Delivery Date

Within 7days

Delivery Location

May Flower Platinum

Sy 82/1, Mallapur, Nacharam.

Phone. 9502211011

Penality For Delay

"Bills must be submitted to H.O. within 30days of completion of work. 10% plty on value of order will be deducted for delay in submission of bills.

Transportation Cost

Included in the above price

Warranty

Nil

Advance Paid

Rs. 40,710/- to be pay vide cheque no., dtd.

Other Terms

We reserve the right to reject items not conforming to quality and specifications. Above order for West side road laying purpose.

Completion Date

Work shall be completed within 4days from the date of the work order.

Measurment

Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Security

Remarks

For Modi Properties Pvt.Ltd.

Authorised Signatory

Accepted the above Terms And Conditions

For Purnima Mosaic Tiles

Name:

Date : __/__/__

DATE & TO & REMARKS. FROM:

MEMO

Dakshina Murthy

From:

Subba Reddy [subbareddy@modiproperties.com]

Sent:

Wednesday, February 26, 2020 3:47 PM

To:

Prabhakar Purchase; Purchase .; Dakshina Murthy; Soham Modi

Subject: Grass joint pawers -reg,

Dear prabhakar,

Please re process the req.no: 11458, which was holded by m.d. Because of CCRoad work is heldup. Now CC road work was completed. So please issue the PO for Grass joint pawers at the earliest. We will complete the work,to avoid the ghmc abjections.

Thank you,

Regards,

Subbareddy.

Sent from Yahoo Mail on Android

Nok!

Kindhy suggestus! asper Supporeddy this Po Canbe releared?

26/2/10



Note: On receipt of material at site write inward number and date in last 2 columns.

Requisition Form

						,4		
Compa	ny Name:	Modi Prope	erties Pvt Ltd	Date:	(1		29.01.2020	
Site &	Phase:	May Flowe	er Platinum	Time:			12.20	
Supplie	er			Req.No.			11458	
Materia	al required before date:		01.02.2020	ID No.			(280)	
No	Description		Size		Quantity	Units	Inward No	Date
1	Grass Joint Pavers - g	rey colour	300mmx300m	mx80mm	1500	sft	/	
2								
3		(a)	425					
4				-				
5								\
5		1.0					CAMAM	
7	19 20	A. C.	sa)				BIEB PUT A STATE	8
8	Hora	14/3/	1			BI	of 637 837 g	1994
9	- 0	3				1	0500	30
10						· ·	VE GAVO	
Remark	ks: towards west side road	use purpose					h	/
Prepare	ed By	K.Narender	r Reddy	Approve	d by		S.V.Subba Reddy	2
Sign.&	Date	29.01.2020		Sign. & l	Date 29	01/2020	5	0//

Estimate/Draft PO

Page(s) 1 Of 1 '

04/02/2020 5:03:57 PM

Original / Office Copy / Purchase Div.Copy

APPROVED BY

From Company: Modi Properties Pvt.Ltd.

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

G S T No.: 36AABCM4761E1ZM

Draft PO for Approva

Supplier Details				
Purnima Mosaic Tiles		Doc No	65425	11458
Sy.No. 843/A, Near Check Post, Medchal, R.R.Dist. 501 401		Doc Date	04-02-2020	
		Quote No	2nil	
GSTIN 36AEPPP5661P1ZI	NA	Quote Date	04-02-202	20
27531972	9849195298	SupplyType	Supply An	d Installation

Kind Attn: Bharat Patel

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8529 - Stone - other - Pavers - Other - Sft. Grass pavers - 300mm x 300mm x 80mm	1,500.00	46.00	0.00	18.00	81,420.00
		Total Or	der Value	e	81,420.00

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms

50% payment at the time of PO and balance on completing work.

Tax

All taxes included in above price.

Delivery Date

Within 7days

Delivery Location

May Flower Platinum

Sy 82/1, Mallapur, Nacharam.

Phone. 9502211011

Penality For Delay

"Bills must be submitted to H.O. within 30days of completion of work. 10% plty on value of order will be deducted for delay in submission of bills.

Transportation Cost

Included in the above price

Warranty

Advance Paid

Rs. 40710/- to be pay vide cheque no., dtd.

Other Terms

We reserve the right to reject items not conforming to quality and specifications. Above order for West side road laying purpose.

Completion Date

Work shall be completed within 4days from the date of the work order.

Measurment Security

Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost. Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

Draft PO for Approval

For Modi Properties Pvt.Ltd.

Authorised Signatory

Name:

Accepted the above Terms And Conditions

For Purnima Mosaic Tiles

	Date ://
Name:	Date ://

Page(s) 1 Of 1 '

04/02/2020 5:03:57 PM

Original / Office Copy / Purchase Div.Copy

old price

From Company: Vista Homes

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

G S T No.: 36AAGFV2068P1ZJ

Supplier Details				
Purnima Mosaic Tiles		Doc No	40340	49129
y.No. 843/A, Near Check Post, Medchal, R.R.Dist. 501 401		Doc Date	22-12-2016	
		Quote No	2nil	
GSTIN 36AEPPP5661P1ZI	NA	Quote Date	21-06-2014	
27531972	9849195298	SupplyType	Supply And	Installation

Kind Attn: Bharat Patel

Work Order for the Supply of following Items.

	1-34500000-000000-0	Dis%	GST	Amount
,140.00	42.00	0.00	0.00	47,880.00
Total Order Value		e	47,880.00	
	,140.00			

Terms and Conditions :-

Specification / Brand As per approved guideline rates by M.D. dtd 21.06.14 & accepted by Contractor.

Payment Terms

60% on supply of materials, 20% on starting of work & bal 20% on completion of all works.

Tax

VAT extra @ 4% on 60% work order value

Delivery Date

Within 4 days

Delivery Location

Vista Homes

Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school

Phone. Contact: 8790166611

Penality For Delay

Transportation Cost

Included in the above price

Warranty

Nil

Advance Paid

Nil

Other Terms

We reserve the right to reject items not conforming to quality and specifications. Above order for North side peripheral road side purpose.

Completion Date

Work shall be completed within 4days from the date of the work order.

Measurment

Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost. Supplier shall be responsible for security and storage of material at site at its risk and cost.

Security Remarks

For Vista Homes Authorised Signatory Accepted the above Terms And Conditions For Purnima Mosaic Tiles

Date : __/__/___ Name: