Company:		MRM	1.1.0		Date:	7.7	12.09.2020
Site: AGH					Prepared by:		P. Anitha
			2020 to 12.09.2020		Approved by:		
Report Date 12.09.							
List of requi	sitions nur	inbers	missing in the re	eport':			-
List of requi	sitions wh	ere P(D/WO not prepar			requisit	ion:
Req No.,	Req No. Req Date		Serial no of item in Req.	Item Description		Reason for not preparing PO/WO	
165005	21.05.2020		1 to 4	MS Telescopic pole		Estimate with MD Sir	
165055	11.07.2020		1 to 3	Red Gulmohar trees		Estimate with MD Sir	
165099	24.08 2020		į	Swimmingpool filter equipment		Estimate with MD Sir	
165112	1.09.2020		I	MS Sofa		PO to be issue	
165116	\$119,2020		1.2	Wifi router		PO to be issue	
165118	9.09.2020		1	FLEX KWIK , Adhesive		PO to be issue	
165119	19 9.09.2020		1,2	DC Register		PO to be issue	
List of requis	itions who	re Pu	/WO is prepared	and item	s have not been	receive	ed at site beyond the lead
time:						- 21 50	
Req No.	Reg Date		Serial no of item in Req.	Item Description		Details of discussion with supplier	
52963 .	1,05.2020		I to 4	Bathroom tiles		Will be delivered by next week	
165014	3.06.2020		I to 4	Gulmohar trees		Supplier arranging material	
165075	30.07.2020		1,2	Black granite		30% received; Remaining will be delivered by next week	
165077	31.07.20	020	1 to 8	8 Al.window		Will b	be delivered by next week
165080	6.08.202	20	1	MS railing		Will be delivered by next week	
165082	6.08.202	20	I	Non return valve		Will be delivered by next week	
165087	11.08.20	20	1 to 9	MS Gate& Railing,		40% received ;remaining will delevered by next week	
65108	1 09,202	20	1 to 13	wires		80% received; remaining will delevered by next week	
65107	29.08.2020		1,2	Glass mosaic tiles		Will be delivered by next week	
65120	10.09.20	20	1	Wall fan			e delivered by next week
lo, of gate par	sses issued	1 this	week:	NILL	From No.	NILL	
Delivery van I.					20 (SALMAN		To No. NILL
iward report (stock report ema	iled in pu	If format to		Yes
urchase?							103
C register SI							To No. 3222
ems not order	red but rec	eived:	instead of wall	cutting gr	inder machine	we got	rock cutting machine
ther correction	05	-					
etails'		C	ertified by		d in Office	Hiller	DX:dmin dit
ign			John		1		, John Marie
ate		-	12	-+1	-/test	-	1
ilea, I. * Send		I the	missing requisition	s to Porc	infinediately	. 2Anie	heis report to purchase a modipre
Dyaum i	- Ass	t. Pro	ect Manager/En	gineeron	SaturAss	tA Brin	
s report 4. Fried	Mod	Res	אַטעבושעואן אוו	8 Leftistaure	HILL MODER REALIT	A AMIDAN	Selectores vehicle a daily basis 5
MKN no. on DC boreal details for	m = 100 15	Paris	The surged He Ar	latin manul	c Project man	in the second	e. 7. #Suggested re
pher not contact	an Supular	negotia	anaryquotations, Le ichable, Material in i	ransir Wes	se, For MDs uppre	oval/input	8 \$ Suggested remarks - Ready w
cived labele ation	But stated	Deliver	s you delay Date: 1		most intrication	i, wo - m	aterial for labrication not received. W
report within on	e week 10.	Follow	up for WO is the res	noneibitie	afanaime, aupplier	mungin	g for material, 9. Purchase to
21	ust call all s	upplier	on a daily basis for	follow-up -	DO NOT CALL	PURCHA	SE!
1							