

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Villa Orchids LLP	Date:	12-09-2020
Site:	Villa Orchids	Prepared by:	K.SNEHA
Report From / to	06-09-20 to 12-09-20	Approved by:	A.SURESH
Report Date	12-09-2020		
List of requisitions numbers missing in the report*:			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req.	Item Description
			Reason for not preparing PO/WO#
Req No.	Req Date	Serial no of item in Req.	Item Description
			Details of discussion with supplier ^s
63448	17-07-20	3-4	Sanitary
63491	20-08-20	1-8	Cu-multistand wire
63497	26-08-20	1-7	Wall hang WC with seat cover
63501	01-09-20	1-8	Panel doors
63507	02-09-20	1	Plastro tanks
63508	04-09-20	1	Eco drain bend chamber
63509	08-09-20	1-5	Tanbrown graint
63512	07-09-20	1-7	Spongers
63514	05-09-20	1-2	Parking tiles
63515	08-09-20	1-2&1	Zysoil
63516	08-09-20	1	Carpet gross
63517	08-09-20	1	SS Number
63518	09-09-20	1	Pvc pipe
63519	09-09-20	1	Main door beeding
No. of gate passes issued this week:	Nil	From No.	- To No. -
Delivered van site visit on:	Visited on dates 8th september 2020		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?	Yes		
DC register Sl. No. during the week	From No.	15291	To No. 15302
1			
Items sent to HO /vendor that are pending for repair: NIL			
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign			
Date	12-09-2020	12-09-2020	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

APPROVED BY
12 SEP 2020
A. SURESH
PROJECT MANAGER

