

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10451/0448

Ref.: 318 dt. 6-Aug-2020

Dated : 13-Aug-2020

Party's Name: **CONT-Mohd Azar**

Particulars		Amount
LSUD-Labour Charges	18,400.00	₹ 46,000.00
LSUD-Allowance for Equipment	18,400.00	
LSUD-Allowance for Consumables	9,200.00	

On Account of :

Being amount credited to Mohd Azar towards Core cutting work for A-501 to A-508,B-501,B-505
-10flats work done from dt:15-07-2020 to dt:04-08-2020

Amount (in words) :

Indian Rupees Forty Six Thousand Only

for CONT-Mohd Azar

Prepared by: ramakrishna

Approved by

Receiver's Signature

19: 88503 to 88512

Construction division.
Advice for giving credit to contractors/suppliers.


Sl. No. - site bills register		318		Date - site bills Register		06/08/2020	
Company Name:		MPPL		Site:		Mang Flower Platinum	
Name of Contractor		Mohd AZAR					
Nature of work		Core cutting					
Work done		From Date		15/7/2020		To Date	
						4/8/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Core cutting - A-501 to A-508, B-501, B-505						
2.							
3.	3" hole for 4" slab	10 nos	225/-	no	2250 = R		
4.	3" hole for 6" wall	7 nos	225/-	no	1575 = R		
5.	4" hole for 4" slab	20 nos	250/-	no	5000 = R		
6.	4" hole for 9" beam	31 nos	325/-	no	10075 = R		
7.	5" hole for 4" slab	68 nos	275/-	no	18700 = R		
8.	5" hole for 9" beam	24 nos	350/-	no	8400 = R		
9.							
10.							
11.	Total:				46,000 = R		
Bill required		☒ YES ☐ NO.		GST bill required		☐ YES ☒ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 6/8/2020		Date: 12/08/2020		Date: 12/08/2020			
Sign: [Signature]		Sign: Nagaham		Sign: [Signature]			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour charges, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
12 AUG 2020
SOHAM D. JI
MANAGING DIRECTOR

Contractor Sign: Mohd. AZAR

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		318		Date - site bills Register		06/08/2020	
Company Name:		MPPL		Site:		Mangal Flower Platinum	
Name of Contractor		Mohd AZAR					
Nature of work		Core cutting					
Work done		From Date		15/7/2020		To Date	
						4/8/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Core cutting - A-501 to A-508, B-501, B-505						
2.							
3.	3" hole for 4" slab	10 nos	225/-	no	2250 = R		
4.	3" hole for 6" wall	7 nos	225/-	no	1575 = R		
5.	4" hole for 4" slab	20 nos	250/-	no	5000 = R		
6.	4" hole for 4" beam	31 nos	325/-	no	10075 = R		
7.	5" hole for 4" slab	68 nos	275/-	no	18700 = R		
8.	5" hole for 4" beam	24 nos	350/-	no	8400 = R		
9.							
10.							
11.	Total:				46,000 = R		
Bill required		☐ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 6/8/2020		Date: 11/08/2020		Date:			
Sign: 		Sign: 		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: Mohd. AZAR

Bill for Labour charges
Mohd Azar
H, No 11-1-624/7/A, Mylargadds, Chilkalguda,
Secunderabad

Date :06-08-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Core cutting work for A-501 to A-508, B-501, B-505 - 10 flats
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done:Core cutting work for A-501 to A-508, B-501, B-505 - 10 flats Total amount =Rs 46,000=00 Work done from date : 15-07-2020 to 04-08-2020	Rs.18,400=00

Amount in words: Eighteen Thousand Four Hundred rupees only

Sign: _____

Bill for Equipment Allowance

Mohd Azar

H,No 11-1-624/7/A, Mylargadds, Chilkaiguda,
Secunderabad

Date :06-08-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Core cutting work for A-501 to A-508, B-501, B-505 - 10 flats
Towards: Allowance for Equipments

S No.	Description	Amount
1.	Brief description of work done:Core cutting work for A-501 to A-508, B-501, B-505 - 10 flats Total amount =Rs 46,000=00 Work done from date : 15-07-2020 to 04-08-2020	Rs.18,400=00

Amount in words: Eighteen Thousand Four Hundred rupees only

Sign: _____

Bill for Consumables

Mohd Azar
H,No 11-1-624/7/A, Mylargadds, Chilkalguda,
Secunderabad

Date :06-08-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Core cutting work for A-501 to A-508, B-501, B-505 - 10 flats
Towards: Allowance for consumables

S No.	Description	Amount
1.	Brief description of work done:Core cutting work for A-501 to A-508, B-501, B-505 - 10 flats Total amount =Rs 46,000=00 Work done from date : 15-07-2020 to 04-08-2020	Rs.9,200=00

Amount in words: Nine Thousand Two Hundred rupees only

Sign: _____

Core cutting A-501 to A-508, B-501, B-505.xlsx

ESTIMATE SHEET							
Company Name:		MPL		Approved by - S.V.Subba Reddy			
Project:		May Flower Platinum					
Work Description:		Core cutting work for A-501 to A-508, B-501, B-505 - 10 flats					
Name of the Contractor		Mohd Azar					
Prepared By		K. Narender Reddy					
Date:		06-08-2020					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	Core cutting work for A-501 to A-508, B-501, B-505 - 10 flats						
1	Core cutting - A-501	Core cutting - A-501					
		3" Dia hole for 4" slab	1	nos	225	225	
		3" Dia hole for 6" wall	1	nos	225	225	
		4" Dia hole for 4" slab	2	nos	250	500	
		4" Dia hole for 9" beam	2	nos	325	650	
		5" Dia hole for 4" slab	6	nos	275	1650	
		5" Dia hole for 9" beam	2	nos	350	700	
							3950
2	Core cutting - A-502	Core cutting - A-502					
		3" Dia hole for 4" slab	1	nos	225	225	
		3" Dia hole for 6" wall	1	nos	225	225	
		4" Dia hole for 4" slab	2	nos	250	500	
		4" Dia hole for 9" beam	3	nos	325	975	
		5" Dia hole for 4" slab	6	nos	275	1650	
		5" Dia hole for 9" beam	2	nos	350	700	
							4275
3	Core cutting - A-503	Core cutting - A-503					
		3" Dia hole for 4" slab	1	nos	225	225	
		3" Dia hole for 6" wall	1	nos	225	225	
		4" Dia hole for 4" slab	2	nos	250	500	
		4" Dia hole for 9" beam	3	nos	325	975	
		5" Dia hole for 4" slab	6	nos	275	1650	
		5" Dia hole for 9" beam	2	nos	350	700	

Core cutting A-501 to A-508, B-501, B-505.xlsx

							4275
4	Core cutting - A-504	Core cutting - A-504					
		3" Dia hole for 4" slab	1	nos	225	225	
		3" Dia hole for 6" wall	1	nos	225	225	
		4" Dia hole for 4" slab	2	nos	250	500	
		4" Dia hole for 9" beam	3	nos	325	975	
		5" Dia hole for 4" slab	6	nos	275	1650	
		5" Dia hole for 9" beam	2	nos	350	700	
							4275
5	Core cutting - A-505	Core cutting - A-505					
		3" Dia hole for 4" slab	1	nos	225	225	
		3" Dia hole for 6" wall	1	nos	225	225	
		4" Dia hole for 4" slab	2	nos	250	500	
		4" Dia hole for 9" beam	2	nos	325	650	
		5" Dia hole for 4" slab	6	nos	275	1650	
		5" Dia hole for 9" beam	2	nos	350	700	
							3950
6	Core cutting - A-506	Core cutting - A-506					
		3" Dia hole for 4" slab	1	nos	225	225	
		3" Dia hole for 6" wall	1	nos	225	225	
		4" Dia hole for 4" slab	2	nos	250	500	
		4" Dia hole for 9" beam	3	nos	325	975	
		5" Dia hole for 4" slab	8	nos	275	2200	
		5" Dia hole for 9" beam	3	nos	350	1050	
							5175
7	Core cutting - A-507	Core cutting - A-507					
		3" Dia hole for 4" slab	0	nos	225	0	
		3" Dia hole for 6" wall	1	nos	225	225	
		4" Dia hole for 4" slab	2	nos	250	500	
		4" Dia hole for 9" beam	4	nos	325	1300	
		5" Dia hole for 4" slab	8	nos	275	2200	
		5" Dia hole for 9" beam	3	nos	350	1050	
							5275

Core cutting A-501 to A-508, B-501, B-505.xlsx

8	Core cutting - A-508	Core cutting - A-508					
		3" Dia hole for 4" slab	0	nos	225	0	
		3" Dia hole for 6" wall	1	nos	225	225	
		4" Dia hole for 4" slab	2	nos	250	500	
		4" Dia hole for 9" beam	4	nos	325	1300	
		5" Dia hole for 4" slab	8	nos	275	2200	
		5" Dia hole for 9" beam	3	nos	350	1050	
							5275
9	Core cutting - B-501	Core cutting - B-501					
		3" Dia hole for 4" slab	1	nos	225	225	
		3" Dia hole for 6" wall	1	nos	225	225	
		4" Dia hole for 4" slab	2	nos	250	500	
		4" Dia hole for 9" beam	3	nos	325	975	
		5" Dia hole for 4" slab	6	nos	275	1650	
		5" Dia hole for 9" beam	2	nos	350	700	
							4275
10	Core cutting - B-505	Core cutting - B-505					
		3" Dia hole for 4" slab	0	nos	225	0	
		3" Dia hole for 6" wall	1	nos	225	225	
		4" Dia hole for 4" slab	2	nos	250	500	
		4" Dia hole for 9" beam	4	nos	325	1300	
		5" Dia hole for 4" slab	8	nos	275	2200	
		5" Dia hole for 9" beam	3	nos	350	1050	
							5275
							46000
	Amount in words- Fourty Six Thousand rupees only						

Nagalakshmi
11/08/2020

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10452
Ref.: 317 dt. 5-Aug-2020

Dated : 13-Aug-2020

Party's Name: **CONT-S Narasimha**

Particulars	Amount
LSUD-Labour Charges	5,20,352.00
LSUD-Allowance for Equipment	5,20,352.00
LSUD-Allowance for Consumables	2,60,175.00
	₹ 13,00,879.00

On Account of :

Being amount credited to S Narasimha towards B & C blocks slab-4 shuttering, bar bending & concreting work done from dt:05-07-2020 & dt:04-08-2020

Amount (in words) :

Indian Rupees Thirteen Lakh Eight Hundred Seventy Nine Only

for **CONT-S Narasimha**

Prepared by: ramakrishna

Approved by

Receiver's Sig

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10269

Dated : 13-Aug-2020

Particulars	Debit	Credit
CONT-S Narasimha <i>Dr</i>	1,50,000.00	
To CONTLOAN-CH Mallesham		1,50,000.00
On Account of : being amount debited towards loan		
	₹ 1,50,000.00	₹ 1,50,000.00



Prepared by: sangeetha

Approved by

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10270

Dated : 13-Aug-2020

Particulars		Debit	Credit
CONT-S Narasimha	Dr	1,125.00	
To TDS-0.75% Contract			1,125.00
On Account of :			
Towards TDS on 150000/-			
		₹ 1,125.00	₹ 1,125.00



Prepared by: sangeetha

Approved by

TD: 58502

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	317	Date - site bills Register	05/8/2020
Company Name:	MPL	Site:	Mayflourplum
Name of Contractor	S. Narasimha (Ch. Malleth)		
Nature of work	Shutting/bambidi/Contingent Bt/Crshd/sb-04		
Work done	From Date	To Date	
	9/5/2020	4/8/2020	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	B'Block B2/B3/B4	17388.52	36.80	sq	639892.54	
2.	fl5 ad 'c' Block					
3.	C to G fl5 sb-04					
4.	beams	17765.81	36.80	sq	653781.11	
5.	slip	60	120.00	NJ	7200.00	
6.						
7.						
8.						
9.						
10.						
11.	Total:				1300879.00	

Bill required	☒ YES ☐ NO	GST bill required	☐ YES ☒ NO
Measurement & estimate sheet:	☒ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed
PO/WO no.		PO/WO date:	

Remarks : please deduct 1,50,000/- to his loan acc (Ch. Malleth loan acc)

ndh

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 5/8/2020	Date: 12/08/2020	Date:
Sign: ndh	Sign: Nagaraj	Sign: ✓

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying about bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheet are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: CH. MALLE



Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	317	Date - site bills Register	05/8/2020			
Company Name:	MPL	Site:	May flower plot num			
Name of Contractor	S. Narasimha. (Ch. Malletham)					
Nature of work	Shutting/bambedj/Contingent Bt/Cr/Block db-04					
Work done	From Date	To Date				
	9/5/2020	4/8/2020				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	B'Block B2, B3, B4	1738.5	36.80	sq	63989754	
2.	ft5 ad 'c' Block					
3.	G to G ft5 db-04					
4.	beams	177658	36.80	sq	653781-81	
5.	slip	60	120.00	sq	7200.00	
6.						
7.						
8.						
9.						
10.						
11.	Total:				1300879.00	
Bill required	☐ YES ☐ NO		GST bill required		☒ YES ☐ NO	
Measurement & estimate sheet:	☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.			PO/WO date:			
Remarks : please deduct 1,50,000/- to his loan all (Ch. Malletham all)						
Neha						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 5/8/2020		Date: 11/08/2020		Date:		
Sign: Neha		Sign: Nagarajm		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheet are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: 2 CH. MALLESHAM

Bill for Labour charges
S.Narasimha.
Maruthi colony, chakripuram.
Hyderabad.

Date:05.08.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: B&C blocks slab-4 shuttering ,bar bending & concreting work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done:B&C blocks slab-4 shuttering ,bar bending & concreting work. Total amount =Rs.13,00,879=00 Work done from date : 05.07.2020 to 04.08.2020	Rs. 2,60,175=00

Amount in words :Two lakhs sixty Thousand one hundrad and seventy five only .

Sign: _____

Bill for Equipment Allowance

S.Narasimha.

Maruthi colony, chakripuram.

Hyderabad

Date:05.08.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: B&C blocks slab-4 shuttering ,bar bending & concreting work
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:B&C blocks slab-4 shuttering ,bar bending & concreting work Total amount =Rs.13,00,879=00 Work done from date : 05.07.2020 to 04.08.2020	Rs.10,40,703=00

Amount in words : Ten lakhs fourty Thousand seven hundrad and three only

Sign: _____

MEASUREMENT SHEET									
Topic:	B-block 2,3,4Flats and C block C1 to C6 Flats slab- 04					Prepared by:	sobhanbabu		
company:	Mpl					Date:	05-Aug-20		
Project:	May Flower Platinum								
Contractor Name:	S.Narasimha								
S.No	Item Head	Item Description	A Length	B Width	C Height	Nos	Quantity	Units	Total Head
1	B-block 2,3,4Flats	C1 to C6 Flats slab- 04							
		C1 Flat	52.25	34.50	1.00	1	1802.63	sft	
		C2/C3/C4 Flats	40.75	34.50	1.00	3	4217.63	sft	
		C5/C6/B3 Flats	34.83	45.66	1.00	3	4771.01	sft	
		B4 Flat	34.83	45.66	1.00	1	1590.34	sft	
		B2 Flat	58.00	35.50	1.00	1	2059.00	sft	
		Corridor	134.33	7.66	1.00	1	1028.97	sft	
			34.33	7.66	1.00	1	262.97	sft	
			92.75	7.66	1.00	1	710.47	sft	
			9.75	9.75	1.00	1	95.06	sft	
			5.25	5.00	1.00	1	26.25	sft	
			4.50	5.00	1.00	1	22.50	sft	
			58.00	10.00	1.00	1	580.00	sft	
	Slab Projectins	C2 Flat	45.25	1.50	1.00	1	67.88	sft	
		C3 Flat	75.50	1.50	1.00	1	113.25	sft	
		C4 Flat	23.00	1.50	1.00	1	34.50	sft	
		C5 Flat	62.50	1.50	1.00	1	93.75	sft	
		B3/B4 Flats	35.00	1.50	1.00	2	105.00	sft	
		B2 Flat	56.50	1.50	1.00	1	84.75	sft	
									17665.94
	Deductions	ducts	7.50	2.66	1.00	4	79.80	sft	
			9.75	12.50	1.00	1	121.88	sft	
			6.50	0.75	1.00	10	48.75	sft	
			2.25	2.00	1.00	6	27.00	sft	
									277.43
2	B2flat oppt,c1 flat oppt,Lift oppt stair cases .						Total Slab Area in sft		17388.52
		B2flat staircase	1.00	1.00	1.00	20	20.00	nos	
		C1flat staircase	1.00	1.00	1.00	20	20.00	nos	
		Lift staircase	1.00	1.00	1.00	20	20.00	nos	60.00

3	Slab 03 Beams								
	Beams	B1,B2,B5	11.25	1.00	2.75	3	92.81	sft	
			25.5	1.00	3.75	3	286.88	sft	
		B1a	11.66	1.00	2.75	5	160.33	sft	
		B1b	6.25	1.00	2.75	18	309.38	sft	
		B3	14.25	1.00	2.75	1	39.19	sft	
		B3a	14.25	1.00	2.75	1	39.19	sft	
		B4	17.25	1.00	2.75	1	47.44	sft	
		B4a	15.50	1.00	2.75	1	42.63	sft	
		B5	12.25	1.00	2.75	1	33.69	sft	
			26.50	1.00	3.75	1	99.38	sft	
		B6	8.5	1.00	2.75	2	46.75	sft	
		B6a	11.66	1.00	2.75	2	64.13	sft	
		B 7/B10	11.66	1.00	2.75	2	64.13	sft	
		B 8	27.33	1.00	2.75	2	150.32	sft	
		B 9	27.33	1.00	2.75	3	225.47	sft	
		B 11	27.33	1.00	2.75	3	225.47	sft	
		B 12	40.33	1.00	2.75	1	110.91	sft	
		B 13	52.50	1.00	2.75	1	144.38	sft	
		B 14	34.50	1.00	2.75	1	94.88	sft	
		B 15	30.00	1.00	2.75	1	82.50	sft	
		B 15a	12.50	1.00	2.75	1	34.38	sft	
		B 16	11.50	1.00	2.75	1	31.63	sft	
		B 17	56.00	1.00	3.75	1	210.00	sft	
		B 18	26.00	1.00	2.75	1	71.50	sft	
			29.00	1.00	3.75	1	108.75	sft	
		B 19	14.25	1.00	2.75	1	39.19	sft	
		B 20	19.50	1.00	2.75	1	53.63	sft	
		B 21	17.25	1.00	2.75	1	47.44	sft	
		B 22	26.00	1.00	2.75	1	71.50	sft	
			29.50	1.00	3.75	1	110.63	sft	
		B 22a	9.50	1.00	2.75	3	78.38	sft	
		B 22b	9.50	1.00	2.75	3	78.38	sft	
		B 23	12.25	1.00	2.75	1	33.69	sft	
			22.25	2.00	3.75	1	166.88	sft	
		B 24	30.75	1.00	2.75	1	84.56	sft	
		B 25	19.75	1.00	2.75	1	54.31	sft	
			25.00	1.00	3.75	1	93.75	sft	
		B 26	35.50	1.00	2.75	1	97.63	sft	
		B 27	16.33	1.00	2.75	1	44.91	sft	

			30.25	1.00	3.75	1	113.44	sft	
		B 28	44.50	1.00	2.75	1	122.38	sft	
		B 30	22.75	1.00	2.75	1	62.56	sft	
			22.75	1.00	3.25	1	73.94	sft	
		B 31	22.75	1.00	2.75	1	62.56	sft	
			22.75	1.00	3.25	1	73.94	sft	
		B 32	22.75	1.00	2.75	3	187.69	sft	
			22.75	1.00	3.25	3	221.81	sft	
		B 33	36.50	1.00	2.75	1	100.38	sft	
		B 34	22.75	1.00	2.75	3	187.69	sft	
			22.75	1.00	3.25	3	221.81	sft	
		B 35	22.75	1.00	2.75	2	125.13	sft	
			22.75	1.00	3.25	2	147.88	sft	
		B 36	14.66	1.00	2.75	3	120.95	sft	
		B 37	23.75	1.00	3.25	3	231.56	sft	
		B 38	13.50	1.00	2.75	3	111.38	sft	
		B 39	19.75	1.00	3.25	1	6418.75	sft	
		B 39a	25.66	1.00	2.75	1	70.57	sft	
		B 40	9.25	1.00	2.75	2	50.88	sft	
		B 41	22.75	1.00	2.75	1	62.56	sft	
			22.75	2.00	3.25	1	147.88	sft	
		B 42	22.75	1.00	2.75	1	62.56	sft	
			22.75	2.00	3.25	1	147.88	sft	
		B 43	22.75	1.00	2.75	1	62.56	sft	
			22.75	2.00	3.25	1	147.88	sft	
		B 44	8.25	1.00	2.75	1	22.69	sft	
		B 44A	55.25	1.00	3.25	1	179.56	sft	
		B 45	43.25	1.00	2.75	1	118.94	sft	
		B 45A	24.25	1.00	2.75	2	133.38	sft	
		B 46	24.55	1.00	2.75	1	67.51	sft	
		B 47/48	16.75	1.00	2.75	2	92.13	sft	
		B 49	16.50	1.00	2.75	1	45.38	sft	
		B 50	32.50	1.00	2.75	1	89.38	sft	
		B 51	32.50	1.00	2.75	1	89.38	sft	
		B 52	41.5	1.00	2.75	1	114.13	sft	
		B 53	10.75	1.00	2.75	1	29.56	sft	
			32.75	1.00	3.25	1	106.44	sft	
		B 53a	10.75	1.00	2.75	1	29.56	sft	
			31.75	1.00	3.25	1	103.19	sft	
		B 54	10.75	1.00	2.75	1	29.56	sft	

			31.75	1.00	3.25	1	103.19	sft	
		B 54a	15.25	2.00	4.25	3	388.88	sft	
		B 55	10.75	1.00	2.75	1	29.56	sft	
			31.75	1.00	3.25	1	103.19	sft	
		B 56	10.75	1.00	2.75	1	29.56	sft	
			31.75	1.00	3.25	1	103.19	sft	
		B 57	31.75	1.00	2.75	1	87.31	sft	
		B 58	32.66	1.00	2.75	1	89.82	sft	
		B 58A	11.25	1.00	2.75	10	309.38	sft	
		B 59	13.25	1.00	2.75	1	36.44	sft	
			20.50	2.00	3.25	1	133.25	sft	
		B 59A	13.00	1.00	2.75	3	107.25	sft	
		B 60/61	20.50	1.00	3.25	2	133.25	sft	
		B 62	30.00	1.00	3.25	1	97.50	sft	
			31.00	1.00	3.75	1	116.25	sft	
		B 63	75.50	1.00	2.75	1	207.63	sft	
		B 64	85.50	1.00	2.75	1	235.13	sft	
		B 65	31.25	1.00	3.25	2	203.13	sft	
		B 65a	31.25	1.00	3.25	2	203.13	sft	
		B 66	31.25	1.00	2.75	2	171.88	sft	
		B 66a	23.25	1.00	2.75	1	63.94	sft	
		CBbeams	13	1.00	2.75	2	71.50	sft	
		B 13/B14/B17/B18/B19p1	12.50	1.00	2.75	5	171.88	sft	
		B 20/B21/B22p1	13.50	1.00	2.75	3	111.38	sft	
							17765.81		
									17765.81
						Total Slab& Beams Area in sft			35154.33

ESTIMATE SHEET							
Topic:	B-block 2,3,4Flats and C block C1 to C6 Flats slab- 04				Prepared by:	sobhanbabu	
company:	Mppl				Date:	05-Aug-20	
Project:	May Flower Platinum						
Contractor Name:	S.Narasimha						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1	B-block 2,3,4Flats and C block C1 to C6 Flats	slab- 04					
		slab 04	17388.52	sft	36.80	639897.54	
		Beams	17765.81	sft	36.80	653781.81	
2	Staircases	steps	60.00	nos	120.00	7200.00	
						Total Amount	1300879.34
	Asper circuler rate 35/-Rs						
	Add 8% per floor wise.						
	Deduction Rs-1/ for used Rmc purpose						
							1300879.34
Amount in words : Thirteen Lakhs eight hundrad and seventy nine only							

Nagalekshmi
11/08/2020

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10450
Ref.: 320 dt. 7-Aug-2020

Dated : 13-Aug-2020

Party's Name: CONT-Kailash Panday on Acct
21-42, CSI Colony,
Near CCSI Church, Balaji Nagar,
Kapra Mdl
GSTIN/UIN : 36BDAPK8279D1ZG

Particulars		Amount
LSUD-Labour Charges	2,10,000.00	₹ 6,19,500.00
LSUD-Allowance for Equipment	2,10,000.00	
LSUD-Allowance for Consumables	1,05,000.00	
Input CGST	47,250.00	
Input SGST	47,250.00	

On Account of :

Being amount credited to Kailash Panday towards Civil work external plastering for A-401 to A405 work done from dt:10-06-2020 to dt:15-07-2020

Amount (in words) :

Indian Rupees Six Lakh Nineteen Thousand Five Hundred Only

for CONT-Kailash Panday on Acct

Prepared by: ramakrishna

Approved by

Receiver's Signature

TP: 58524 to 58528

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		320		Date - site bills Register		07/8/2020	
Company Name:		MPPL		Site:		Many Flower Platinum	
Name of Contractor		Kailash Pandey					
Nature of work		Civil work (Turnkey)					
Work done		From Date		10/6/2020		To Date	
						15/7/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-401	1500 sft	70/-	sft	1,05,000 = P		
2.	A-402	1500 sft	70/-	sft	1,05,000 = P		
3.	A-403	1500 sft	70/-	sft	1,05,000 = P		
4.	A-404	1500 sft	70/-	sft	1,05,000 = P		
5.	A-405	1500 sft	70/-	sft	1,05,000 = P		
6.	Total				5,25,000 = P		
7.	Add 18% GST				94,500 = P		
8.							
9.							
10.							
11.	Total:				6,19,500 = P		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 7/8/2020		Date: 12/08/2020		Date: 12 AUG 2020			
Sign: [Signature]		Sign: [Signature]		Sign: [Signature]			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sn: KAILASH PANDEY

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	320	Date - site bills Register	07/8/2020			
Company Name:	MPPL	Site:	Many Flower Platinum			
Name of Contractor	Karlash Pandey					
Nature of work	Civil work (Turnkey)					
Work done	From Date	To Date				
	10/6/2020	15/7/2020				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	A-401	1500 sft	70/-	sft	1,05,000 = P	
2.	A-402	1500 sft	70/-	sft	1,05,000 = P	
3.	A-403	1500 sft	70/-	sft	1,05,000 = P	
4.	A-404	1500 sft	70/-	sft	1,05,000 = P	
5.	A-405	1500 sft	70/-	sft	1,05,000 = P	
6.	total				5,25,000 = P	
7.	Add 18% GST				94,500 = P	
8.						
9.						
10.						
11.	Total:				6,19,500 = P	
Bill required	☐ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:	☐ Required ☐ Not required		Measurement & estimate sheet:		☐ Enclosed ☐ Not enclosed	
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 7/8/2020		Date: 11/08/2020		Date: 12 AUG 2020		
Sign: [Signature]		Sign: [Signature]		Sign: [Signature]		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sn: KARLASH PANDEY

[illegible]

ESTIMATE SHEET							Approved	
Company Name:		MPPL						
Project:		May Flower Patinum						
Work Description:		Internal Plastering work A-401 to A-405						
Name of the Contractor		Kailash Pandey						
Prepared By		K. Narender Reddy						
Date:		07-08-2020						
S No.	Item Head	Item Description	Quantity	Units	Percentage	Rate	Amount	Item Head Total
	Internal Plastering work A-401 to A-405							
1	Internal Plastering	Internal Plastering A-401	1,500.00	sft	25%of 280	70.00	105000	
		Add GST 18%					18900	
								123900
		Internal Plastering A-402	1,500.00	sft	25%of 280	70.00	105000	
		Add GST 18%					18900	
								123900
		Internal Plastering A-403	1,500.00	sft	25%of 280	70.00	105000	
		Add GST 18%					18900	
								123900
		Internal Plastering A-404	1,500.00	sft	25%of 280	70.00	105000	
		Add GST 18%					18900	
								123900
		Internal Plastering A-405	1,500.00	sft	25%of 280	70.00	105000	
		Add GST 18%					18900	
								123900
								619500
	Amount in words Six Lakhs Nineteen Thousand and Five Hundred rupees only							

Nagalexmi
11/08/2020

TAX INVOICE

C : 9030076218

KAILASH PANDAY# 21-42, CSI Colony, Near CCSI Church, Balaji Nagar, Kapra Mdl,
Medchal Dist - 500 087, Telangana.**GSTIN: 36BDAPK8279D1ZG**No. **147**Date : **2.2.2020**M/s **Modi Properties Pvt LTD**
MallapurParty GSTIN **36AA3CM4761F1ZM** Vehicle No. _____ State Code : 36

S.No.	PARTICULARS	HSN CODE	QTY	RATE	AMOUNT Rs. Ps.
	A Block Market Hall Plumbing			280	
	A 401 = 1500 = 25%				105000
	A 402 = 1500 = 25%				105000
	A 403 = 1500 = 25%				105000
	A 404 = 1500 = 25%				105000
	A 405 = 1500 = 25%				105000

Rupees in words **Six Lakh Ninety**
Thousand Five Hundred
Only.

TOTAL	525000
CGST@ 9%	47250
SGST @ 9%	47250
GRAND TOTAL	619500

For **KAILASH PANDAY**

Receiver's Signature

Kailash

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/~~10454~~ **10451**
Ref.: **12538 dt. 29-Jul-2020**

Dated : 13-Aug-2020

Party's Name: **SUP-Summit Sales LLP**
5-4-187/3&4, 2nd Floor, Soham Mansion
M G Road, Secunderabad
GSTIN/UIN : **36ADBFS3288A2Z7**

Particulars		Amount
Consumables - Exempted	830.00	₹ 6,809.00
Consumables -5%	320.00	
Consumables GST 18%	4,782.00	
Input CGST	438.38	
Input SGST	438.38	
OIE-Rounded Off	0.24	

On Account of :

Being amount credited to Summit Sales LLP towards Purchase of Consumable items vide invoice
no:12538,dt:29-07-2020 & PO no:69195,dt:28-07-2020

Amount (in words) :

Indian Rupees Six Thousand Eight Hundred Nine Only

for SUP-Summit Sales LLP

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan ID

45941

42

Date:	31/7/20.		Prepared by:	SOWMYA
PO/WO no.	69195		PO / WO Date.	28/7/20
Supplier Name	SSLP.		PO/WO amount	8,291
Firm/Company	Modi properties pvt ltd.		Project	MPL
Sl. No.	Bill No.	Bill Date	Bill amount	
1.	12538	29/7/20	6,808	
2.				
3.				
4.				
Amount A – Bills total(Excluding Transport & Hamali Charges):				6,808
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.	10558	29/7/20	81603	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No
Amount B –Other Credits :-				-
Amount C –Other Debits :-				-
Amount D (D=A+B-C) – Amount to be credited to the supplier:				6,808
Amount E – PO / WO value:				8,291
Amount F – Difference (A – E):				1,483
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)		
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)		
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)		
Close PO / W?O		☐ Yes ☒ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. _____/- ☐ No		
Payment – due date		7.8.2020		
Remarks:				
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD
Sign:	<i>[Signature]</i>			
Date	31/7/20.			

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 29-07-2020

Customer Details				Invoice No.		12538	
'Modi Properties Private Limited, Sy No. 82/1, Mallapur, Nacharam, Hyderabad GSTIN : 36AABCM4761E1ZM				Invoice Date.		29-07-2020	
				PO No.		69195	
				PO Date.		28-07-2020	
				Req ID		58775	
				Req Date		27-07-2020	
				Loc Req No		11833	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4080 - Consumables - Bombay Brooms - Other - Nos small	9603	100	8.30	830.00	0	0.00
2	4057 - Consumables - Sponges - NA - nos	3921	200	8.30	1,660.00	18	298.80
3	4000 - Consumables - Acid - NA - ltrs	2806	10	16.00	160.00	18	28.80
4	4009 - Consumables - Coconut Broom - other - nos	9603	20	56.00	1,120.00	18	201.60
5	4065 - Consumables - Vim bar - NA - nos	3405	6	42.00	252.00	18	45.36
6	4035 - Consumables - Harpic - Cleaner - 500ml - nos	3808	6	73.00	438.00	18	78.84
7	4039 - Consumables - Lisol Cleaning Liquid - NA -	3808	6	78.00	468.00	18	84.24
8	4001 - Consumables - Air Freshner - NA - nos Room freshner	3307	6	82.00	492.00	18	88.56
9	4046 - Consumables - Phinyle - 1Ltr - nos	2907	4	48.00	192.00	18	34.56
10	4008 - Consumables - Cleaning Cloth - other - nos Yellow	6307	10	16.00	160.00	5	8.00
11	4040 - Consumables - Mopping Cloth - NA - nos white	6307	10	16.00	160.00	5	8.00
12							
13							
14							
15							
IGST		CGST	SGST	Total Taxable Amount		5,932.00	876.76
		438.38	438.38	Total Invoice Amount		6,808.76	
Rupees : Six Thousand Eight Hundred Eight and Paise Seventy Six Only.							

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order



69195

31.07.20 12:08:30

Page: 1 of 2

28-07-2020 14:29:25

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	69195	11833
Doc Date	28-07-2020	
Quote No	Nil	
Quote Date	28-07-2020	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4080 - Consumables - Bombay Brooms - Other - Nos small	100.00	8.30	0.00	0.00	830.00
2 4057 - Consumables - Sponges - NA - nos	200.00	8.30	0.00	18.00	1,958.80
3 4000 - Consumables - Acid - NA - ltrs	10.00	16.00	0.00	18.00	188.80
4 4022 - Consumables - Dettol - NA - nos Hand wash	6.00	65.00	0.00	18.00	460.20
5 4009 - Consumables - Coconut Broom - other - nos	20.00	56.00	0.00	18.00	1,321.60
6 4065 - Consumables - Vim bar - NA - nos	6.00	42.00	0.00	18.00	297.36
7 4014 - Consumables - Colin - 500ml - nos	10.00	77.00	0.00	18.00	908.60
8 4035 - Consumables - Harpic - Cleaner - 500ml - nos	6.00	73.00	0.00	18.00	516.84
9 4039 - Consumables - LisoL Cleaning Liquid - NA - ltrs	6.00	78.00	0.00	18.00	552.24
10 4001 - Consumables - Air Freshner - NA - nos Room freshner	6.00	82.00	0.00	18.00	580.56
11 4046 - Consumables - Phinyle - 1Ltr - nos	6.00	48.00	0.00	18.00	339.84
12 4008 - Consumables - Cleaning Cloth - other - nos Yellow	10.00	16.00	0.00	5.00	168.00
13 4040 - Consumables - Mopping Cloth - NA - nos white	10.00	16.00	0.00	5.00	168.00
Total Order Value . . .					8,290.84

Rupees : Eight Thousand Two Hundred Ninty and Paise Eighty Four Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation.**Payment Terms** After Delivery & Production of bill**Tax** All taxes included in above price.**Delivery Date** Next Day.For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name : _____

Name : _____

Date : ____/____/____

Bill No - 12538 dt - 29/7/20

Amt - 6,808

Balance - 1,483/-

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Requisition Form

Company Name:		Modi Properties Pvt Ltd		Date:		27-07-2020	
Site & Phase :		May Flower Platinum		Time:		11;10	
Supplier :				Req.No.		11833	
Material required before date:		30-07-2020		ID No.		58775	

No	Description	Size	Quantity	Units	Inward No	Date
1	Boombay brooms	Std	100 ✓	No s		
2	Sponges	Std	200 ✓	Nos		
3	Acid	Std	10 ✓	No s		
4	Coconut brooms	Std	20 ✓	Nos		
5	Colin	Std	10 ✓	Nos		
6	Cleaning cloths yellow/white	Std	20 ✓	Nos		
7	Lizol	Std	06 ✓	Nos		
8	Harpic	Std	06 ✓	Nos		
9	Dettol hand wash	Std	06 ✓	Nos		
10	Odonil	Std	06 ✓	Nos		
11	Vim bar	Std	06 ✓	Nos		
12	Room freshener	Std	06 ✓	Nos		
13	Pheneyel	Std	06 ✓	Nos		

Remarks : for site use purpose

Prepared By	K.sravani	Approved by	SV.subbareddy
Sign.& Date	27-07-2020	Sign. & Date	

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 29-07-2020

Customer Details		DC No.	10558
Modi Properties Private Limited., Sy No. 82/1, Mallapur, Nacharam, Hyderabad GSTIN : 36AABCM4761E1ZM		DC Date.	29-07-2020
		PO No.	69195
		PO Date.	28-07-2020
		Req ID	58775
		Req Date	27-07-2020
		Loc Req No	11833
Description of Goods		HSN/SAC	Qty
1	4080 - Consumables - Bombay Brooms - Other - Nos	9603	100
2	4057 - Consumables - Sponges - NA - nos	3921	200
3	4000 - Consumables - Acid - NA - ltrs	2806	10
4	4009 - Consumables - Coconut Broom - other - nos	9603	20
5	4065 - Consumables - Vim bar - NA - nos	3405	6
6	4035 - Consumables - Harpic - Cleaner - 500ml - nos	3808	6
7	4039 - Consumables - Lisol Cleaning Liquid - NA - ltrs	3808	6
8	4001 - Consumables - Air Freshner - NA - nos	3307	6
9	4046 - Consumables - Phynyle - 1Ltr - nos	2907	4
10	4008 - Consumables - Cleaning Cloth - other - nos	6307	10
11	4040 - Consumables - Mopping Cloth - NA - nos	6307	10
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD	
Inward No. 13674	Date 29/7/20
MRN No. 81603	Qty 100
Received By	Sign: nlizam
Modi Properties Pvt. Ltd.	
Sy.No.82/1	

for Summit Sales LLP

Subject to Hyderabad Jurisdiction



Authorised signatory

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 29-07-2020

Customer Details				Invoice No.	12538		
Modi Properties Private Limited, Sy No. 82/1, Mallapur, Nacharam, Hyderabad GSTIN : 36AABCM4761E1ZM				Invoice Date.	29-07-2020		
				PO No.	69195		
				PO Date.	28-07-2020		
				Req ID	58775		
				Req Date	27-07-2020		
				Loc Req No	11833		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4080 - Consumables - Bombay Brooms - Other - Nos small	9603	100	8.30	830.00	0	0.00
2	4057 - Consumables - Sponges - NA - nos	3921	200	8.30	1,660.00	18	298.80
3	4000 - Consumables - Acid - NA - ltrs	2806	10	16.00	160.00	18	28.80
4	4009 - Consumables - Coconut Broom - other - nos	9603	20	56.00	1,120.00	18	201.60
5	4065 - Consumables - Vim bar - NA - nos	3405	6	42.00	252.00	18	45.36
6	4035 - Consumables - Harpic - Cleaner - 500ml - nos	3808	6	73.00	438.00	18	78.84
7	4039 - Consumables - Lisol Cleaning Liquid - NA -	3808	6	78.00	468.00	18	84.24
8	4001 - Consumables - Air Freshner - NA - nos Room freshner	3307	6	82.00	492.00	18	88.56
9	4046 - Consumables - Phinyle - 1Ltr - nos	2907	4	48.00	192.00	18	34.56
10	4008 - Consumables - Cleaning Cloth - other - nos Yellow	6307	10	16.00	160.00	5	8.00
11	4040 - Consumables - Mopping Cloth - NA - nos white	6307	10	16.00	160.00	5	8.00
12							
13							
14							
15							
IGST		CGST	SGST	Total Taxable Amount		5,932.00	876.76
		438.38	438.38	Total Invoice Amount		6,808.76	
Rupees : Six Thousand Eight Hundred Eight and Paise Seventy Six Only.							

Subject to Hyderabad Jurisdiction

INWARD	
13674	29/7/20
81603	DT:
Received By:	Sign:
Modi Properties Pvt. Ltd.	
Sy.No.82/1	

for Summit Sales LLP

Authorised signatory

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10452**

Ref.: **12507 dt. 28-Jul-2020**

Dated : 13-Aug-2020

Party's Name: **SUP-Summit Sales LLP**

5-4-187/3&4,2nd Floor,Soham Mansion

M G Road,Secunderabad

GSTIN/UIN : **36ADBFS3288A2Z7**

Particulars		Amount
Electrical GST 12%	2,100.00	₹ 2,352.00
Input CGST	126.00	
Input SGST	126.00	

On Account of :

Being amount credited to Summit Sales LLP towards Purchase of Electrical items vide invoice no:12507,dt:28-07-2020 & PO no:69187,dt:27-07-2020

Amount (in words) :

Indian Rupees Two Thousand Three Hundred Fifty Two Only

for SUP-Summit Sales LLP

PURCHASE DIVISION
Advice for approval for credit to supplier

scan - ED

45940

43

Date:		29/7/20		Prepared by:		SOWMYA	
PO/WO no.		69187		PO / WO Date.		27/7/20	
Supplier Name		SSlp.		PO/WO amount		8,400	
Firm/Company		Modi properties pvt ltd.		Project		MPL	
Sl. No.	Bill No.	Bill Date		Bill amount			
1.	12507	28/7/20		2,352			
2.							
3.							
4.							
Amount A – Bills total(Excluding Transport & Hamali Charges):						2,352	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	10528	28/7/20	81551	☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount B –Other Credits :						-	
Amount C –Other Debits :						-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						2,352	
Amount E – PO / WO value:						8,400	
Amount F – Difference (A – E):						6,048/-	
Quantity received as per PO /WO			☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☐ Yes ☐ No (explained below)				
Excess / short material received			☐ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☐ Yes ☒ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. _____/- ☐ No				
Payment – due date			1.8.2020				
Remarks: part billed.							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	Bowyer						
Date	29/7/20						

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 28-07-2020

ORIGINAL INVOICE

Customer Details

Modi Properties Private Limited.,
 Sy No. 82/1, Mallapur, Nacharam, Hyderabad

GSTIN : 36AABCM4761E1ZM

Invoice No. 12507
 Invoice Date. 28-07-2020
 PO No. 69187
 PO Date. 27-07-2020
 Req ID 58415
 Req Date 11-07-2020
 Loc Req No 11799

	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4662 - Electrical - other - Tubelight fitting - 2ft - nos D 531065	9405	10	210.00	2,100.00	12	252.00
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
				126.00		126.00	
Total Taxable Amount				2,100.00		252.00	
Total Invoice Amount				2,352.00			

Rupees : Two Thousand Three Hundred Fifty Two Only.

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

[Signature]
 Authorised signatory

Purchase Order



31.07.20 12:08:29

28-07-2020 5:20:59 PM

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No 69187 11799

Doc Date 27-07-2020

Quote No Nil

Quote Date 23-06-2020

SupplyType Supply

Kind Attn : **Hamendra,Prabhakar**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4663 - Electrical - other - Tubelight fitting - 4ft - nos D 532065	10.00	225.00	0.00	12.00	2,520.00
2 4662 - Electrical - other - Tubelight fitting - 2ft - nos D 531065	25.00	210.00	0.00	12.00	5,880.00
Total Order Value . . .					8,400.00

Rupees : Eight Thousand Four Hundred Only.

Terms and Conditions :-

Specification / Brand All items shall be of Wipro brand
Payment Terms After Delivery & Production of bill
Tax GST included in above price.
Delivery Date Next Day.
Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999
Penalty For Delay Nil
Transportation Cost Transport cost shall be borne by us.
Warranty Nil
Advance Paid Nil
Other Terms We reserve the right items not confirming to qty & specs. above order for labour quarter purpose
Completion Date Nil
Measurment Nil
Security Nil
Remarks Nil

Bill no - 12507 - 88/2/20.
Amt - 2,352
Balance - 6,048
Goway

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name :

Name :

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Date : _/_/

Requisition Form

Company Name:		MPPL		Date:		10-07-2020	
Site & Phase :		May Flower Platinum		Time:		12.20	
Supplier				Req. No.		11799	
Material required before date:		13-07-2020		ID No.		58415	
No	Description/Brand/Model No.	Warm or White	Wattage	Quantity	Units	Inward No	Date
1	Surface Mounted Tube Light - 4'0" - Brand - Wipro - Garnet Batten - D532065 - Daylight	White	20 watts	10	No's		
2	Surface Mounted Tube light- 2'0" Brand-wipro - Granet Batten-D531065 -Daylight	White	10watts	25	Nos		
3							
4							
5							
6							
7							
8							
9							
10							
Remarks:For Labour Quaters &site use purpose							
Prepared By		K.Narender Reddy		Approved by		SV.Subbareddy	
Sign.& Date		10-07-2020		Sign. & Date			

Note: .

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 28-07-2020

Customer Details

Modi Properties Private Limited.,

Sy No. 82/1, Mallapur, Nacharam, Hyderabad

GSTIN : 36AABCM4761E1ZM

DC No.	10528
DC Date.	28-07-2020
PO No.	69187
PO Date.	27-07-2020
Req ID	58415
Req Date	11-07-2020
Loc Req No	11799

	Description of Goods	HSN/SAC	Qty
1	4662 - Electrical - other - Tubelight fitting - 2ft - nos	9405	10
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD	
No. 13668	Date 28/7/20
No. 8155	Date
Received By	Signature
Modi Properties Pvt. Ltd	
Sy.No.82/1	

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

[Signature]
Authorised signatory

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 28-07-2020

Customer Details


Modi Properties Private Limited.,

Sy No. 82/1, Mallapur, Nacharam, Hyderabad

GSTIN : 36AABCM4761E1ZM

Invoice No.	12507
Invoice Date.	28-07-2020
PO No.	69187
PO Date.	27-07-2020
Req ID	58415
Req Date	11-07-2020
Loc Req No	11799

	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4662 - Electrical - other - Tubelight fitting - 2ft - nos D 531065	9405	10	210.00	2,100.00	12	252.00
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							



IGST	CGST	SGST	Total Taxable Amount	2,100.00	252.00
	126.00	126.00	Total Invoice Amount	2,352.00	

Rupees : Two Thousand Three Hundred Fifty Two Only.

for Summit Sales LLP

Subject to Hyderabad Jurisdiction

[Signature]

Authorised signatory