


Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		B.Srinivasa Reddy			
Company name:		Sree Srinivasa Constructions			
Project name:		Gulmohar Residency			
Date:	10.09.2020				
Period	From:	03.09.2020	To:	09.09.2020	
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	45	575.00	25,875
2	Civil work	Male helper	36	400.00	14,400
3	Civil work	Female helper	18	350.00	6,300
4	RCC work	Mason	36	550.00	19,800
5	RCC work	Male helper	22	400.00	8,800
6	RCC work	Female helper	-	-	-
7	Earth work	Mason	-	-	-
8	Earth work	Male helper	-	450.00	-
9	Earth work	Female helper	-	400.00	-
10	Electrician	Mason	-	550.00	-
11	Electrician	Male helper	-	400.00	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					75,175
Payment approved by MD:					
Prepared by:					MDs approval
Name	A.Sravani				
Date	10.09.2020				

Certified by:

A. Sravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP


APPROVED BY

11 SEP 2020
M. RAM PRASAD
PROJECT MANAGER

for Ramprasad

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		B.Srinivasa Reddy			
Company name:		Sree Srinivasa Constructions			
Project name:		Gulmohar Residency			
Date:		10.09.2020			
Period		From:	03.09.2020	To:	09.09.2020
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	-	-	nos	-
2	Tractor with Tipper	-	-	nos	-
3					-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment approved by MD:					
Prepared by:		MDs approval			
Name	A.Sravani				
Date	10.09.2020				


Certified by:

A. Sravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP

APPROVED BY

11 SEP 2020
M. RAM PRASAD
PROJECT MANAGER

Anx - C - Material received

Annexure - C - send weekly							
Details of material received							
Name of contractor:		B.Srinivasa Reddy					
Company name:		Sree Srinivasa Constructions					
Project name:		Gulmohar Residency					
Date:	10.09.2020						
Period	From:	03.09.2020	To:	09.09.2020			
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount
1	RMC M20	05.09.20	296 to 297	11.50	m3	3,500.00	40,250.00
2	Steel 10mm	07.09.20	298	740.00	kgs	43.91	32,493.40
3	Solid bricks 4"x8"x16"	08.09.20	299	800.00		20.00	16,000.00
4	Solid bricks 6"x8"x16"	08.09.20	300	550.00	No's	30.00	16,500.00
5	Steel 10mm	09.09.20	302	4,570.00	kgs	36.61	167,307.70
6							-
7							-
8							-
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
Total							272,551.10
Payment approved by MD:							
Prepared by:		Approved by:					
Name	A.Sravani						
Date	10.09.2020						
							MDs approval

Certified by:

A. Sravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP

APPROVED BY

11 SEP 2020
M. RAM PRASAD
PROJECT MANAGER


Anx - D - Milestone report

Annexure - D - send weekly
Mile stone report for CR-

Company name: Modi Realty Mallapur LLP
Project name: Gulmohar Residency
Date: 10.09.2020
Note: Prepare the statement for all the villas in the project.

S No	Flat No	Type (3BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	B-001	3BHK	1660	03.10.19	27.01.20	27.01.2020						
2	B-002	3BHK	1660	03.10.19	27.01.20	27.01.2020						
3	B-003	3BHK	1660	08.08.19	21.12.19	21.12.2019						
4	B-004	3BHK	1660	08.08.19	15.12.19	15.12.2019	20.08.2020					
5	B-005	3BHK	1660	11.08.19	15.12.19	15.12.2019	20.08.2020					
6	B-006	3BHK	1660	08.08.19	21.12.19	21.12.2019						
7	B-007	3BHK	1660	04.10.19	11.01.20	11.01.2020						
8	B-008	3BHK	1660	15.10.19	11.01.20	11.01.2020						
9	B-201	3BHK	1660									
10	B-202	3BHK	1660									
11	B-203	3BHK	1660			23.06.20						
12	B-204	3BHK	1660			23.06.20						
13	B-205	3BHK	1660			23.06.20						
14	B-206	3BHK	1660			23.06.20						
15	B-207	3BHK	1660									
16	B-208	3BHK	1660									
17												
18												
19												
20												
21												
22												
23												
24												
25												
26												
27												
28												
29												
30												
31												

Certified by:



A. Sravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP

APPROVED BY



11 SEP 2020
M. RAVI PRASAD
PROJECT MANAGER