

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 5/9/20		Prepared by: SOWMYA	
PO/WO no. 70018		PO / WO Date. 4/9/20	
Supplier Name Premier Engineering Corporation		PO/WO amount 4,40,364	
Firm/Company 5314		Project SHLP	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	SAL/20-21/0531	4/9/20	3,10,677
2.			
3.			
4.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			3,10,077
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.	/	/	82639 ☒ Yes ☐ No
2.	/	/	☐ Yes ☐ No
3.			☐ Yes ☐ No
4.			☐ Yes ☐ No
Amount B –Other Credits :			-
Amount C –Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			3,10,077
Amount E – PO / WO value:			4,40,364
Amount F – Difference (A – E):			1,30,287
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☒ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ☒ No	
Payment – due date		12.9.2020	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	5/9/20	6/9/20	09 AUG 2020
		MINISH PARIKH	

Notes: 1. In case amount to be credited to supplier and the bill amount does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

(ORIGINAL FOR RECIPIENT)

PREMIER ENGINEERING CORPORATION
5-2-155 RP ROAD, Opp. Lakshmi Vilas Bank,
Secunderabad, TS
GSTIN/UIN: 36AACFP6807A1ZL
State Name : Telangana, Code : 36
Contact : 04027538811/27538812 & 13
E-Mail : sales@pechyd.com

Consignee

SUMMIT HOUSING LLP
CHERLAPALLY, BEHING KINGSTON
PG COLLEGE, HYDERABAD
501301
GSTIN/UIN : 36ACQFS2044C1Z7
State Name : Telangana, Code : 36

Buyer (if other than consignee)

SUMMIT HOUSING LLP LLP
CHERLAPALLY, BEHING KINGSTON
PG COLLEGE, HYDERABAD
501301
GSTIN/UIN : 36ACQFS2044C1Z7
State Name : Telangana, Code : 36

Invoice No.
SAL/20-21/0531
Delivery Note

Dated
4-Sep-2020
Mode/Terms of Payment

Supplier's Ref.

Other Reference(s)

Buyer's Order No.

Dated

70018/14842
Despatch Document No.

1-Sep-2020
Delivery Note Date

1612 4660 3605
Despatched through

Destination

BY ROAD

CHERLAPALLY

Bill of Lading/LR-RR No.

Motor Vehicle No.

dt. 4-Sep-2020
Terms of Delivery

TS10UA9758

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Disc. %	Amount
1	90M RED 1C*1GLOSTER 1C*1 SQMM CY MUSTR/DOM 1100V RED COIL OF 90MTS	85446020	2,880.0000 Meters	32	11.50	43 %	18,878.40
2	90M GREEN 1C*1GLOSTER 1C*1 SQMM CY MUSTR/DOM 1100V GREEN COIL OF 90MTS	85446020	2,880.0000 Meters	32	11.50	43 %	18,878.40
3	90M YELLOW 1C*2.5-GLOSTER 1C*2.5 SQMM CY MUSTR/DOM YELLOW COIL OF 90MTS	85446020	3,600.0000 Meters	40	26.83	43 %	55,055.16
4	90M BLACK 1C*2.5GLOSTER 1C*2.5 SQMM CY MUSTR/DOM 1100V BLACK COIL OF 90MTS	85446020	3,600.0000 Meters	40	26.83	43 %	55,055.16
5	90M GREEN 1C*2.5GLOSTER 1C*2.5 SQMM CY MUSTR/DOM GREEN COIL OF 90MTS	85446020	3,600.0000 Meters	40	26.83	43 %	55,055.16
6	90M BLUE 1C*4GLOSTER 1C*4 SQMM CY MUSTR/DOM 1100V BLUE COIL OF 90MTS	85446020	2,160.0000 Meters	24	41.67	43 %	51,304.10
7	90M BLACK 1C*4GLOSTER 1C*4 SQMM CY MUSTR/DOM 1100V BLACK COIL OF 90MTS	85446020	360.0000 Meters	4	41.67	43 %	8,550.68
							2,62,777.06
						9 %	23,649.93
						9 %	23,649.93
							0.08

Output SGST 9%
Output CGST 9%
ROUND OFF

INWARD

Inward No: 14840	Dt: 5/9/20
MRN No: 82639	Dt: 5/9/20
Received By:	Sign:

SUMMIT SALES LLP

Certified by:

Stores Manager

Total

19,080.0000 Meters

₹ 3,10,077.00
E & O E

Amount Chargeable (in words)

INR Three Lakh Ten Thousand Seventy Seven Only

Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
2,62,777.06	9%	23,649.93	9%	23,649.93	47,299.86
Total: 2,62,777.06		23,649.93		23,649.93	47,299.86

Tax Amount (in words) : **INR Forty Seven Thousand Two Hundred Ninety Nine and Eighty Six paise Only**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

This is a Computer Generated Invoice


Company's Bank Details

Bank Name : HDFC

A/c No. : 27058020000011

Branch & IFS Code: SECUNDERABAD & HDFC000042

for PREMIER ENGINEERING CORPORATION



Tax Invoice

(DUPLICATE FOR TRANSPORTER)

PREMIER ENGINEERING CORPORATION
5-2-155 RP ROAD, Opp. Lakshmi Vilas Bank,
Secunderabad, TS
GSTIN/UIN: 36AACFP6807A1ZL
State Name : Telangana, Code : 36
Contact : 04027538811/27538812 & 13
E-Mail : sales@pechyd.com

Consignee

SUMMIT HOUSING LLP
CHERLAPALLY, BEHING KINGSTON
PG COLLEGE, HYDERABAD
501301
GSTIN/UIN : 36ACQFS2044C1Z7
State Name : Telangana, Code : 36

Buyer (if other than consignee)

SUMMIT HOUSING LLP LLP
CHERLAPALLY, BEHING KINGSTON
PG COLLEGE, HYDERABAD
501301
GSTIN/UIN : 36ACQFS2044C1Z7
State Name : Telangana, Code : 36

Invoice No. **SAL/20-21/0531**
Delivery Note
Supplier's Ref.
Other Reference(s)
Buyer's Order No. **70018/14842**
Despatch Document No. **1612 4660 3605**
Despatched through **BY ROAD**
Bill of Lading/LR-RR No. **dt. 4-Sep-2020**
Terms of Delivery
Dated **4-Sep-2020**
Mode/Terms of Payment
Destination **CHERLAPALLY**
Motor Vehicle No. **TS10UA9758**

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Disc %	Amount
1	90M RED 1C*1GLOSTER 1C*1 SQMM CY MUSTR/DOM 1100V RED COIL OF 90MTS	85446020	2,880.0000 Meters	11.50	Meters	43 %	18,878.40
2	90M GREEN 1C*1GLOSTER 1C*1 SQMM CY MUSTR/DOM 1100V GREEN COIL OF 90MTS	85446020	2,880.0000 Meters	11.50	Meters	43 %	18,878.40
3	90M YELLOW 1C*2.5-GLOSTER 1C*2.5 SQMM CY MUSTR/DOM YELLOW COIL OF 90MTS	85446020	3,600.0000 Meters	26.83	Meters	43 %	55,055.16
4	90M BLACK 1C*2.5GLOSTER 1C*2.5 SQMM CY MUSTR/DOM 1100V BLACK COIL OF 90MTS	85446020	3,600.0000 Meters	26.83	Meters	43 %	55,055.16
5	90M GREEN 1C*2.5GLOSTER 1C*2.5 SQMM CY MUSTR/DOM GREEN COIL OF 90MTS	85446020	3,600.0000 Meters	26.83	Meters	43 %	55,055.16
6	90M BLUE 1C*4GLOSTER 1C*4 SQMM CY MUSTR/DOM 1100V BLUE COIL OF 90MTS	85446020	2,160.0000 Meters	41.67	Meters	43 %	51,304.10
7	90M BLACK 1C*4GLOSTER 1C*4 SQMM CY MUSTR/DOM 1100V BLACK COIL OF 90MTS	85446020	360.0000 Meters	41.67	Meters	43 %	8,550.68
							2,62,777.06
						9 %	23,649.93
						9 %	23,649.93
							0.08

Output SGST 9%
Output CGST 9%
ROUND OFF

INWARD

Inward No: 14840 Dt: 5/9/20

MRN No: 82639 Dt: 5/9/20

Received By: Sign: 89

SUMMIT SALES LLP

Certified by:

Stores Manager

Amount Chargeable (in words)

INR Three Lakh Ten Thousand Seventy Seven Only

Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
2,62,777.06	9%	23,649.93	9%	23,649.93	47,299.86
Total: 2,62,777.06		23,649.93		23,649.93	47,299.86

Tax Amount (in words) : INR Forty Seven Thousand Two Hundred Ninety Nine and Eighty Six paise Only

Company's Bank Details

Bank Name : HDFC
A/c No. : 27058020000011
Branch & IFS Code: SECUNDERABAD & HDFC0000042
for PREMIER ENGINEERING CORPORATION

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

This is a Computer Generated Invoice



Purchase Order

Page(s) 1 Of 2

01-09-2020 2:19:20 PM



70018

03.09.20 11:46:55

r.Copy

From Company : **Summit Sales LLP**
5-4-187/3&4, II nd floor, MG Road, Secunderabad-500003.
G S T No. : 36ACQFS2044C1Z7

Supplier Details

Premier Engineering Corporation
183/184, R.P. Road, Secunderabad - 500 0033

GSTIN 36AAEFM1459R1ZP 27538818..
27538811 9885857395 / 93910-20196

Doc No	70018	14842
Doc Date	01-09-2020	
Quote No	Nil	
Quote Date	20-08-2020	
SupplyType	Supply	

Kind Attn : Mr. Desai.7288883664

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4814 - Electrical - wires - Cu multistand wires yellow - 1 18 or 1 sq mm - Bundle	48.00	1,035.00	43.00	18.00	33,414.77
2 4815 - Electrical - wires - Cu multistand wires Black - 1 18 or 1 sq mm - Bundle	48.00	1,035.00	43.00	18.00	33,414.77
3 4816 - Electrical - wires - Cu multistand wires Red - 1 18 or 1 sq mm - Bundle	32.00	1,035.00	43.00	18.00	22,276.51
4 4817 - Electrical - wires - Cu multistand wires Green - 1 18 or 1 sq mm - Bundle	32.00	1,035.00	43.00	18.00	22,276.51
5 4818 - Electrical - wires - Cu multistand wires yellow - 3 20 or 2.5 sq mm - Bundle	48.00	2,415.00	43.00	18.00	77,967.79
6 4819 - Electrical - wires - Cu multistand wires Black - 3 20 or 2.5 sq mm - Bundle	40.00	2,415.00	43.00	18.00	64,973.16
7 4820 - Electrical - wires - Cu multistand wires Green - 3 20 or 2.5 sq mm - Bundle	40.00	2,415.00	43.00	18.00	64,973.16
8 4821 - Electrical - wires - Cu multistand wires Blue - 7 20 or 4 sq mm - Bundle	24.00	3,750.00	43.00	18.00	60,534.00
9 4822 - Electrical - wires - Cu multistand wires Black - 7 20 or 4 sq mm - Bundle	24.00	3,750.00	43.00	18.00	60,534.00

Total Order Value . . .

440,364.67

Rupees : Four Lakh(s) Fourty Thousand Three Hundred Sixty Four and Paise Sixty Seven Only.

Terms and Conditions :-

Specification / Brand All items shall be of "Gloster" brand, FRLSH grade.
Payment Terms Within 30 days of delivery.
Tax GST included in above price.
Delivery Date Within 3 days
Delivery Location Summit Housing LLP
Cherlapally, Behind Kingston PG college, Hyderabad
Phone. 9618244433, Hamendra, 9502266233, Mahesh.
Penalty For Delay Nil
Transportation Cost Transport cost shall be borne by us.

For **Summit Sales LLP**

Authorised Signatory

Name :

Name :

Accepted the above Terms And Conditions

For **Premier Engineering Corporation**

Date : _/_/20

① Part BAI received
a) Inv - SAT / 20-21 / 0521
Amt: 3,10,077/-
Dt: 4/9/20
Balance receivable
7/9/20.

Requisition Form

Company Name:		SSLLP		Date:		29.8.2020	
Site & Phase :		SHLLP		Time:		17.00	
Supplier				Req. No.		14842	
Material required before date:				ID No.		59502	

No	Description	Size	Quantity	Units	Inward No	Date
1	WIRES YELLOW	1/18	48 ✓	BDL		
2	WIRES BLACK	1/18	48 ✓	BDLS		
3	WIRES RED	1/18	32 ✓	BDLS		
4	WIRES GREEN	1/18	32 ✓	BDLS		
5	WIRES YELLOW	3/20	48 ✓	BDLS		
6	WIRES BLACK	3/20	40 ✓	BDLS		
7	WIRES GREEN	3/20	40 ✓	BDLS		
8	WIRES BLUE	7/20	24	BDLS		
9	WIRES BLACK	7/20	24	BDLS		
10						
11						

Remarks: For stock maintenance And site

Prepared By	HEMENDRA	Approved by	
Sign. & Date	29.08.2020	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

