

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10364**

Dated : **2-Jun-2020**

Particulars	Amount
Account :	
CONT-Bhaijnath	13,017.00
CONT-Bhaijnath	9,188.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : Being online trf to summit sales LLP on behalf of Bhaijnath for which painting material taken from sslp vide billno s 10686 and 11070	
Amount (in words) : Indian Rupees Twenty Two Thousand Two Hundred Five Only	
	₹ 22,205.00

Prepared by: nagamani@modiproperties.com

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

need to check

Date: 5/3/20		Prepared by: Gulomya	
PO/WO no. 66178		PO / WO Date. 27/2/20	
Supplier Name Sslp.		PO/WO amount 13,017.76	
Firm/Company Bhair Nath		Project SOV PB NE SOV	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	10686	5/3/20	13,017.76
2.			
3.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			13,017.76
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.	8882	5/3/20	27921 ☒ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
4.			☐ Yes ☐ No
Amount B – Other Credits :			
Amount C – Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			13,017.76
Amount E – PO / WO value:			13,017.76
Amount F – Difference (A – E):			
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / WO?		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No	
Payment – due date		16/3/2020	
Remarks:			
This amount should be debit in the name of painter Contractor Bhair Nath			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	5/3/20	16/3/20	11 MAR 2020
		MINISH PARIKH MANAGER PROCUREMENT	Accounts – receiver of bill
			Accountant
			Accounts Manager

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

ORIGINAL INVOICE

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 05-03-2020

Customer Details				Invoice No.		10686			
Bhaij nath sy no 291 cherlapally hyderabad GSTIN : 36AZTPB5838K1ZS				Invoice Date.		05-03-2020			
				PO No.		66178			
				PO Date.		27-02-2020			
				Req ID		55883			
				Req Date		27-02-2020			
				Loc Req No		155563			
	Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	6623 - Paints - Lappam - 30 Kgs - Bag			3214	40	275.80	11,032.00	18	1,985.76
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
IGST		CGST		SGST		Total Taxable Amount		11,032.00	1,985.76
		992.88		992.88		Total Invoice Amount		13,017.76	
Rupees : Thirteen Thousand Seventeen and Paise Seventy Six Only.									

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

 Authorised signatory

Purchase Order

Page(s) 1 Of 1

28-02-2020 14:19:13

Mailed

66178

21.02.20 2:13:24

From Company : **Bhaij nath**
29-1502/10/28, Renuka Nagar, Neredmet, Secunderabad.
G S T No. : 36AZTPB5838K1ZS

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	66178	155563
Doc Date	27-02-2020	
Quote No	Nil	
Quote Date	27-02-2020	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6623 - Paints - Lappam - 30 Kgs - Bag	40.00	275.80	0.00	18.00	13,017.76
Total Order Value . . .					13,017.76

Rupees : Thirteen Thousand Seventeen and Paise Seventy Six Only.


Terms and Conditions :-**Specification / Brand** All items shall be of 'NCL' brand/ Altek lappam company**Payment Terms** After Delivery & Production of bill**Tax** included in above price.**Delivery Date** Next Day.

Delivery Location Silver Oak Villas Phase - IX
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of india mint
Phone. Contact: Security 65908777, 9502288244 Sanjay

Penalty For Delay Nil**Transportation Cost** Nil**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for villa no 78 & 33 painting work purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** This amount should be debit in the name of painter contractor (Bhaijnath).For **Bhaij nath**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**Name : 

Name : _____

Date : __/__/__

Requisition Form

Company Name:	Silver Oak Villas LLP	Date:	27.02.20
Site & Phase :	Silver Oak Villas	Time:	15.00
Supplier		Req. No.	155563
Material required before date:	Urgent	ID No.	55883

No	Description	Size	Quantity	Units	Inward No	Date
1	Altek Luppum	30 kgs	40	Bags		
2						
3						
4						
5						
6						
7						
8						
9						

Remarks: - For V no 71,72 Painting work Purpose.

Note:- Bill Should be in Favour of Contractor Name :- Baijnath

Prepared By	G. Chandra kanth	Approved by	
ign.& Date	27.02.2020	Sign. & Date	

ote: On receipt of material at site write inward number and date in last 2 columns.

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 05-03-2020


Customer Details		DC No.	8882
Bhaij nath		DC Date.	05-03-2020
sy no 291 cherlapally hyderabad		PO No.	66178
		PO Date.	27-02-2020
		Req ID	55883
		Req Date	27-02-2020
GSTIN : 36AZTPB5838K1ZS		Loc Req No	155563
	Description of Goods	HSN/SAC	Qty
1	6623 - Paints - Lappam - 30 Kgs - Bag	3214	40
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 05-03-2020

Customer Details				Invoice No.	10686		
Bhaij nath				Invoice Date.	05-03-2020		
sy no 291 cherlapally hyderabad				PO No.	66178		
GSTIN : 36AZTPB5838K1ZS				PO Date.	27-02-2020		
				Req ID	55883		
				Req Date	27-02-2020		
				Loc Req No	155563		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	6623 - Paints - Lappam - 30 Kgs - Bag	3214	40	275.80	11,032.00	18	1,985.76
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST	CGST	SGST	Total Taxable Amount	11,032.00			1,985.76
	992.88	992.88	Total Invoice Amount				13,017.76

Rupees : Thirteen Thousand Seventeen and Paise Seventy Six Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Order

Page(s) 1 Of 1

05-03-2020 14:16:20

Original / Office Copy / Purchase Div.Copy

From Company : **Bhaij nath**
29-1502/10/28, Renuka Nagar, Neredmet, Secunderabad.
G S T No. : 36AZTPB5838K1ZS

Supplier Details			
Summit Sales LLP 5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad GSTIN 36ACQFS2044C1Z7 040-66335551 9618244433	Doc No	66178	155563
	Doc Date	27-02-2020	
	Quote No	Nil	
	Quote Date	27-02-2020	
	SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6623 - Paints - Lappam - 30 Kgs - Bag	40.00	275.80	0.00	18.00	13,017.76
Total Order Value . . .					13,017.76
Rupees : Thirteen Thousand Seventeen and Paise Seventy Six Only.					

Terms and Conditions :-

Specification / All items shall be of 'NCL' brand/ Altek lappam company

Payment Terms After Delivery & Production of bill

Tax included in above price.

Delivery Date Next Day.

Delivery Location Silver Oak Villas Phase - IX
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of india mint
Phone. Contact: Security 65908777, 9502288244 Sanjay

Penalty For Delay Nil

Transportation Nil

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for villa no 78 & 33 painting work purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks This amount should be debit in the name of painter contractor (Bhaijnath).

For **Bhaij nath**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : __/__/__

Contact : _____

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		09/05/20		Prepared by:		SK. Goushee Begum	
PO/WO no.		66940		PO / WO Date.		23/04/20	
Supplier Name		Commit Sales up		PO/WO amount		9,188/-	
Firm/Company		Bhaij Nath		Project		Silver oak villas phage	
Sl. No.	Bill No.	Bill Date		Bill amount			
1.	11070	24/04/20		9,188/-			
2.							
3.							
Amount A – Bills total(Excluding Transport & Hamali Charges):						9,188/-	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	9217	24/04/20	78734	☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount B – Other Credits :						-	
Amount C – Other Debits :						-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						9,188/-	
Amount E – PO / WO value:						9,188/-	
Amount F – Difference (A – E):						-	
Quantity received as per PO /WO			☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☐ Yes ☐ No (explained below)				
Excess / short material received			☐ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☒ Yes ☐ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. _____/- ☒ No				
Payment – due date			28.3.2020 16/05/20				
Remarks: This amount should be debit in the name of painter contracted (Bhaij Nath).							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:					P. Keethana		
Date	09/05/20	11/5			14/5/20	16/5/20	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UIN: 36AC0ES2044C1Z7

1 of 1 : 24-04-2020

Customer Details				Invoice No.		11070	
Bhaij nath				Invoice Date.		24-04-2020	
sy no 291 cherlapally hyderabad				PO No.		66940	
				PO Date.		23-04-2020	
				Req ID		56602	
				Req Date		23-04-2020	
GSTIN : 36AZTPB5838K1ZS				Loc Req No		155643	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	6535 - Paints - External Waterbase Primer - 20ltrs -	3210	2	2139.90	4,279.80	18	770.36
2	6544 - Paints - Internal Waterbase Primer - 20ltrs -		2	1753.50	3,507.00	18	631.26
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST	CGST	SGST	Total Taxable Amount		7,786.80		1,401.62
	700.81	700.81	Total Invoice Amount		9,188.42		
Rupees : Nine Thousand One Hundred Eighty Eight and Paise Fourty Two Only.							

for Summit Sales LLP

Purchase Order

Page(s) 1 Of 1

07-May-20 10:36:44 AM

Original / Office Copy / Purchase Bill Copy

From Company : **Bhaij nath**
29-1502/10/28, Renuka Nagar, Neredmet, Secunderabad.
G S T No. : 36AZTPB5838K1ZS



66940
06.05.20 1:44:18

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	66940	155643
Doc Date	23-04-2020	
Quote No	Nil	
Quote Date	23-04-2020	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6535 - Paints - External Waterbase Primer - 20ltrs - buckets	2.00	2,139.90	0.00	18.00	5,050.16
2 6544 - Paints - Internal Waterbase Primer - 20ltrs - buckets	2.00	1,753.50	0.00	18.00	4,138.26
Total Order Value . . .					9,188.42

Rupees : Nine Thousand One Hundred Eighty Eight and Paise Forty Two Only.

Terms and Conditions :-**Specification / Brand** All items shall be of 'Asain' brand.**Payment Terms** After Delivery & Production of bill**Tax** All taxes included in above price.**Delivery Date** Next Day.

Delivery Location Silver Oak Villas Phase - IX
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of india mint
Phone. Contact: Security 65908777, 9502288244 Sanjay

Penalty For Delay Nil**Transportation Cost** Transport cost shall be borne by us**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for villa no -29,30 painting work purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Debit the Bill in the name of Contractor: (Baijnath) painting contractor.For **Bhaij nath**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : __/__/__

Requisition Form

Note: On receipt of material at site write inward number and date in last 2 columns.

Company Name:		Silver Oak Villas LLP		Date:		22-04-2020	
Site & Phase :		Silver Oak Villas		Time:		15.00	
Supplier				Req. No.		155643	
Material required before date:			Urgent		ID No.		
No	Description	Size	Quantity	Units	Inward No	Date	
1	External Primer	20 kgs	02	Nos			
2	Internal Primer	20 kgs	02	Nos			
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: -For villa no.29 and 30 Site Use Purpose							
Prepared By		B.Meenakshi		Approved by			
Sign.& Date		22-04-2020		Sign. & Date			

Remarks: - Painting work Purpose.

Note:- Bill Should be in Favour of Contractor Name :- Baijnath

Note: On receipt of material at site write inward number and date in last 2 columns.

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQES2044C1Z7

1 of 1 : 24-04-2020

Customer Details		DC No.	9217
Bhaij nath		DC Date.	24-04-2020
sy no 291 cherlapally hyderabad		PO No.	66940
		PO Date.	23-04-2020
		Req ID	56602
		Req Date	23-04-2020
GSTIN : 36AZTPB5838K1ZS		Loc Req No	155643
Description of Goods		HSN/SAC	Qty
1	6535 - Paints - External Waterbase Primer - 20ltrs - buckets	3210	2
2	6544 - Paints - Internal Waterbase Primer - 20ltrs - buckets		2
3	6544 - Paints - Internal Waterbase Primer - 20ltrs - buckets		
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD WITH TIME:	
Inward No. 14081	Dt: 24/4/20
MRN No: 38734	Dt: 24/4/20
Received By:	Sign: [Signature]
SILVER OAK VILLAS LLP	



for Summit Sales LLP

Authorised signatory

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/TIN: 36AC0ES2044C1Z7

1 of 1 : 24-04-2020

Customer Details				Invoice No.	11070			
Bhaij nath				Invoice Date.	24-04-2020			
sy no 291 cherlapally hyderabad				PO No.	66940			
				PO Date.	23-04-2020			
				Reg ID	56602			
				Req Date	23-04-2020			
GSTIN : 36AZTPB5838K1ZS				Loc Req No	155643			
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt	
1	6535 - Paints - External Waterbase Primer - 20ltrs -	3210	2	2139.90	4,279.80	18	770.36	
2	6544 - Paints - Internal Waterbase Primer - 20ltrs -		2	1753.50	3,507.00	18	631.26	
3								
4								
5								
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
IGST	CGST	SGST	Total Taxable Amount		7,786.80		1,401.62	
	700.81	700.81	Total Invoice Amount		9,188.42			
Rupees : Nine Thousand One Hundred Eighty Eight and Paise Fourty Two Only.								



for Summit Sales LLP

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

10364
No. : **PAY/10365**

Dated : **2-Jun-2020**

Particulars	Amount
Account : SUP-Sri Rama Fly Ash Bricks	20,000.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : Being online trf to sri rama fly ash bricks towards payment for the bill no 313 and 287	
Amount (in words) : Indian Rupees Twenty Thousand Only	
	₹ 20,000.00

Prepared by: nagamani@modiproperties.com

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10366**

Dated : **2-Jun-2020**

Particulars	Amount
Account : SUP-Maha Lakshmi Industries	25,000.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : Being online trf to Mahalakshmi industries towards part payment for the bill no 19,23,21,20	
Amount (in words) : Indian Rupees Twenty Five Thousand Only	
	₹ 25,000.00

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

10368
No. : ~~PAY/10369~~

Dated : 2-Jun-2020

Particulars	Amount
Account :	
SUP-Sri Sai Rohit Marketing Company	2,00,000.00
New Ref Bill No 325 2,00,000.00 Dr	
 Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being online trf to sri sai Rohit marketing company towards part payment for the bill no 325	
Amount (in words) :	
Indian Rupees Two Lakh Only	
	₹ 2,00,000.00

Prepared by: nagamani@modiproperties.com


Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

10369
No. : **PAY/10370**

Dated : **2-Jun-2020**

Particulars	Amount
Account : SUP-Summit Sales LLP	3,50,000.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : Being online trf to summit sales LLP towards payment for the credit balance	
Amount (in words) : Indian Rupees Three Lakh Fifty Thousand Only	
	₹ 3,50,000.00

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

10371

No. : **PAY/10372**

Dated : **4-Jun-2020**

Particulars	Amount
Account : OE-Communication Services	6,977.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : chq no 318857 being chq issued to Act fiber net towards internet services acc no 101011975311 inv no tg-b1-25426998 dt 16.2020	
Amount (in words) : Indian Rupees Six Thousand Nine Hundred Seventy Seven Only	
	₹ 6,977.00

Prepared by: nagamani

Approved by

P. S. Nare
Receiver's Signature

Source

Tax Invoice

(Original for the Receipt)

ACT

FIBER NET

ATRIA CONVERGENCE
TECHNOLOGIES LIMITED,
8-2-618/1/2, Road No 11,
Banjara Hills, Hyderabad, Telangana
500034.

Ph.No : 9121212121, 7288999999

www.actcorp.in

E-mail : support@actcorp.in

GSTIN : 36AACCA8907B1ZZ

Name : MEHTA AND MODI HOMES

Address : SY NO: 291, SILVER OAK VILLAS, CHERLAPALLY,
BUILDER OFFICE

Hyderabad
Telangana

India

Zip Code: 501301

Home : 9502288244

Mobile : 9246595996

GSTIN : 0

User Id : silveroakreality@gmail.com

Account No : 101011975311

Invoice No. : TG-B1-25426998

Invoice Date : 01/06/2020

Invoice Period : Jun/2020

Due Date : 24/06/2020

Previous Due ₹	Payments Received ₹	Adjustments ₹	Invoice Amount ₹	Balance Amount ₹	Amount Payable ₹	Amount Payable ₹ If paid after due date
-2,999.58	0	0	6,977.34	3,977.76	3,977.76	4,002.76

Invoice Charges

Account No: 101011975311

User Name: silveroakreality@gmail.com

Txn No	Txn Date	Period	Description	HSN Code	Package/Goods Description	Rate	Unit	Quantity	Discount	Taxable Amount	CGST Rate %	CGST Amount	SGST Rate %	SGST Amount	Amount Incl. Tax
TG-B1-25426998.6	01/06/2020	24/06/2020 - 23/12/2020	Internet telecommunications services	998422	A-Max 1075 6M	5913	Per SemiAnnual	183 days	0	5,913	9	532.17	9	532.17	6,977.34
Sub Total:										5,913		532.17		532.17	6,977.34
Invoice Amount:										5,913		532.17		532.17	6,977.34

Registered office address: No. 1, 2nd and 3rd Floor, Indian Express Building, Queens Road, Bangalore - 560001.

CIN no: U72900KA2000PLC027290 Tel: 08042884288 Fax no: 080-42884200

Pay only 6977/-
only


Watch all your favourite
entertainment on one screen!

Now stream Live TV and get all your apps on one
device, starting at just ₹200/- per month.

Terms and Conditions

1. Cheques to be in favour of "M/s ATRIA CONVERGENCE TECHNOLOGIES LIMITED".
2. In case of cheque bounce, Rs.100/- penalty will be levied.
3. 18% interest will be levied on overdue payments
4. Late Payment fee of Rs. 25/- shall be applicable if bill is paid post due date
5. In case of overdue/ defaults, the right to deactivate your services, is reserved.

03/06/2020



6. All disputes are subject to Telangana jurisdiction.

7. Unless otherwise stated, tax on this invoice is not payable under reverse charge.

8. This Invoice is system generated hence signature and stamp is not required



Remittance Slip

Mode Of Payment	:	Collection Date	:	Cash/Cheque/DD	:
Amount enclosed	:	Employee Name	:	Bank & Branch Details	:
Account No	:	Subscriber Name	:	Username	:
Bill Number	:				

101011975311 MEHTA AND MODI HOMES silveroakreality@gmail.com TG-B1-25426998

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10373**

Dated : **4-Jun-2020**

Particulars	Amount
Account :	
EUC-Janardhan Prasad	1,400.00
TDS-1.5% Contract	(-)21.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being amt neft to Janardhan Prasad towards stair case chipping work at villa no92 as per v.no.6709 detailes enclosed.	
Amount (in words) :	
Indian Rupees One Thousand Three Hundred Seventy Nine Only	
	₹ 1,379.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Company Name : Silver Oak Villas LLP		Voucher No : 6709	
Project Name : Silver Oak Villas Phase - IX			
Supplier Name : Janardhan Prasad			
PARTICULARS		Amount	
Hire Charges - Job Work Payment		Amount Payable :-	1400.00
Towards staircase chipping work at villa no.92 as per detailes enclosed.			1400.00
Hire Charges - On A/C Payment		Amount Payable :-	0.00
			0.00
Other Additions :			0.00
			0.00
		Gross	1400.00
		TDS% 1.50	TDS Amount
			21.00
		CGST% 0.00	0.00
		SGST% 0.00	0.00
		Total GST Amount	0.00
Other Deductions :			0.00
			0.00
		Total	1379.00
Rupees : One Thousand Three Hundred Seventy Nine Only.			



Project Manager



Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Silver Oak Villas LLP
Project Name : Silver Oak Villas Phase - IX
Supplier Name : Janardhan Prasad

04-06-2020 11:20:37

Pages : 1 of 2

Voucher No :	6709
From Date :	28-05-2020
To Date :	03-06-2020

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
79424	13403	28-05-2020	Chipping machine (per day)	09:30	17:00	1	700	JW	700.00
			Units : per day				Rate : 700		
			Towards staircase chipping work at villa no: 92 site						
79439	13405	29-05-2020	Chipping machine (per day)	09:32	17:00	1	700	JW	700.00
			Units : per day				Rate : 700		
			Towards staircase chipping work at villa no: 92						



Project Manager

Accounts Manager

Managing Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10373**

Dated : **4-Jun-2020**

Particulars	Amount
Through : BANK-Yesbank Rera Acct-009772400000040 On Account of : Being amt neft to Snehalatha towards debries shifting work at villa no.9 lane and mud levelling work at footpath site as per v.no.6710 dt.04-06-2020 detailies enclosed. Amount (in words) : Indian Rupees Twenty Thousand Six Hundred Six and Twenty paise Only	₹ 20,606.20

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10373**

Dated : **4-Jun-2020**

Particulars	Amount
Account :	
EUC-G Snehalatha	20,920.00
TDS-1.5% Contract	(-)313.80

continued ...

Advice for Payment

Company Name : Silver Oak Villas LLP
 Project Name : Silver Oak Villas Phase - IX
 Supplier Name : G.Sneha Latha

Voucher No : 6710

PARTICULARS		Amount
Hire Charges - Job Work Payment	Amount Payable :-	20920.00
Towards allowance JCB and Tractor towards debris shifting work at villa no.94 lane and mud leveling work at footpath site as per detailes enclosed.		20920.00
Hire Charges - On A/C Payment	Amount Payable :-	0.00
		0.00
Other Additions :		0.00
		0.00
		Gross 20920.00
		TDS% 1.50
		TDS Amount 313.80
		CGST% 0.00 0.00 SGST% 0.00 0.00
		Total GST Amount 0.00
Other Deductions :		0.00
		0.00
		Total 20606.20

Rupees : Twenty Thousand Six Hundred Six and Paise Twenty Only.



Project Manager



Accounts Manager

Managing Director

Site Charges Voucher

Company Name : Silver Oak Villas LLP
 Project Name : Silver Oak Villas Phase - IX
 Supplier Name : G.Sneha Latha

04-06-2020 11:20:37 Pages : 1 of 3

Voucher No : 6710
 From Date : 28-05-2020
 To Date : 03-06-2020

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
79423	13402	28-05-2020 Tractor with tipper without labour (per day) ap23r4931 Units : per day (9.30 to 6 P.M) Towards debris shifting work at villa no: 68 to open place site	09:30	17:10	1	1800	JW	1800.00
79438	13404	29-05-2020 Tractor with tipper without labour (per day) ap23r4931 Units : per day (9.30 to 6 P.M) Towards mud shifting work at apartment site	09:30	17:23	1	1800	JW	1800.00
79440	13406	29-05-2020 JCB ts08ev2096 Units : per hour Towards excavation work at pipeline bore to security room site	09:33	13:00	3.3	800	JW	2640.00
79441	13407	29-05-2020 JCB ts08ev2096 Units : per hour Towards excavation work at pipe line bore to security	14:00	17:30	3.3	800	JW	2640.00
79474	13408	30-05-2020 JCB ts08ev2096 Units : per hour Towards excavtion work at pipe line site	09:30	13:02	3.3	800	JW	2640.00
79479	13409	30-05-2020 JCB ts08ev2096 Units : per hour towards debris shifting work at footpath to open place site	14:00	16:00	2	800	JW	1600.00
79497	13410	01-06-2020 Tractor with tipper without labour (per day) ap23r4931 Units : per day (9.30 to 6 P.M) towards mud shifting work at footpath to apartment site	09:30	17:27	1	1800	JW	1800.00
79498	13411	01-06-2020 JCB ts08ev2096 Units : per hour towards mud levelling work at footpath site	10:00	13:00	3	800	JW	2400.00
79585	13412	02-06-2020 Tractor with tipper without labour (per day) ap23r4931 Units : per day (9.30 to 6 P.M)	09:30	17:27	1	1800	JW	1800.00

VERIFIED BY
 04 JUN 2020
 V. RAVI
 MANAGER-AUDIT

Certified by:

 Project Manager
 SILVER OAK VILLAS LLP

Project Manager

Accounts Manager

Managing Director

			Towards debris shifting work at Villa no: 59,60 to open place site								
79674	13413	03-06-2020	Tractor with tipper without labour (per day)			09:30	17:24	1	1800	JW	1800.00
			ap23r4931 Units : per day (9.30 to 6 P.M)			Rate : 1800					
			towards debris shifting work at villa no.95 to open place site								

VERIFIED BY
04 JUN 2020
V. RAVI
MANAGER-AUDIT

Certified by:
Project Manager
SILVER OAK VILLAS LLP

Project Manager

Accounts Manager

Managing Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10373**

Dated : **4-Jun-2020**

Particulars	Amount
Through : BANK-Yesbank Rera Acct-009772400000040 On Account of : Being amt neft to G.Mannem towards shifting of curb stone for villa no.17 and 33 and 76 lane for fixing purpose and excavtion work for 6sq.mm cable laying purpose as per v.no.1896 detailes enclosed. Amount (in words) : Indian Rupees Nine Thousand One Hundred Sixty and Seventy Seven paise Only	₹ 9,160.77

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10373**

Dated : 4-Jun-2020

Particulars	Amount
Account :	
CONJBDW-G Mannem	9,230.00
TDS-.75% Contract	(-)69.23

continued ...

Attendance Details**Silver Oak Villas**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 1896


Date : 04-06-2020

Contractor Name	From Date	To Date
MANNEM.G (EARTH WORK)	28-05-2020	03-06-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	44.50	17800.00	6400.00	0.00	4800.00	0.00	6600.00	0.00
Male Helper	57.75	25987.50	5850.00	0.00	5850.00	0.00	14287.50	0.00
Totals...	102.25	43787.50	12250.00	0.00	10650.00	0.00	20887.50	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards shifting of curb stone foe villa no.17 and 33 and 76 lane for fixing purpose and excavtion work for 6sq.mm cable laying purpose and cleaning of swimming pool and surroundings areas withacid wash and removing of cement stairs and balancing tank cleaning work done as per detailes enclosed.	9230.00
Total Amount %	9230.00
TDS : @ 0.75	69.23
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description:	0.00
Net Amount : Rupees : Nine Thousand One Hundred Sixty and Paise Seventy Seven Only.	9160.78

Certified by:

Meenakshi
 Asst. Engineer
 SILVER OAK VILLAS LLP
 Approved By Admin

Certified by:

Project Manager
 SILVER OAK VILLAS LLP
 Approved By Project Manager


 Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. 11292

Company	SovUP	Project	Sov
No. of workers required	06	Date	03/06/2020
No. of head mason	00	No. of male helper	03
No. of mason	00	No. of female helper	03
Required from date	03/06/2020	Required to date	03/06/2020
Job Description:	Towards:- Shifting of Curb stone for V.No: 33, & 76 lane for fixing purpose and excavation work for 6sqmm cable laying purpose (villar main line)		
Description	Quantity	Rate	Amount
① Curb stone & generalizing	500 nos	1/-	500/-
② Excavation work	250 cft	3/-	750/-
Back filling work & etc	500 cft	2/-	1000/-
Total Amount			2250/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
R. Purohit	[Signature]	G. Menon	[Signature]

Job Work Details

S. No. 11390

Company	SOVLLP	Project	SOV
No. of workers required	10	Date	02-06-2020
No. of head mason	-	No. of male helper	05
No. of mason	-	No. of female helper	05
Required from date		Required to date	
Job Description:	Towards Cleaning of Swimming pool and surrounding Areas with Acid wash and removing of Cement stains and Balancing tank cleaning work		
Description	Quantity	Rate	Amount
S. pool Area (83'x30')	2490.00	2/-	4980=00
Balancing tank Area (50'x20')	1000.00	2/-	2000 = 00
Total Amount			6,980=00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Pally		G. Menner	

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10373**

Dated : **4-Jun-2020**

Particulars	Amount
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : Being amt neft to Janardhan Prasad towards unloading of verified tiles from lorry recived from supplier 12000 sft as per v.no.1894 dt.04-06-2020 detailes enclosed	
Amount (in words) : Indian Rupees Five Thousand Nine Hundred Fifty Five Only	
	₹ 5,955.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10373**

Dated : **4-Jun-2020**

Particulars	Amount
Account :	
CONJBDW-Janardhan Prasad	6,000.00
TDS-.75% Contract	(-)45.00

continued ...

Attendance Details**Silver Oak Villas**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 1894

Date : 04-06-2020

Contractor Name	From Date	To Date
Janardhan Prasad - Tiles	28-05-2020	03-06-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	35.75	15193.75	0.00	0.00	1700.00	0.00	13493.75	0.00
Mason	32.25	19350.00	0.00	0.00	3000.00	0.00	16350.00	0.00
Totals...	68.00	34543.75	0.00	0.00	4700.00	0.00	29843.75	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards unloading of verified tiles from lorry received by supplier total 12000 sft as per details enclosed.	6000.00
Total Amount %	6000.00
TDS : @ 0.75	45.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	5955.00
Rupees : Five Thousand Nine Hundred Fifty Five Only.	

Certified by:

B. Ravi

Meenakshi
Asst. Engineer

SILVER OAK VILLAS LLP

Approved By Admin

Certified by:

Project Manager

SILVER OAK VILLAS LLP


Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. 11289

Company	SovLP	Project	Sov
No. of workers required	10	Date	30/05/2020
No. of head mason	00	No. of male helper	10
No. of mason	00	No. of female helper	00
Required from date	30/05/2020	Required to date	30/05/2020
Job Description:	Towards - Unloading v.tiles from Lorry (Received from Supplier)		
Description	Quantity	Rate	Amount
V. Tiles 2' x 2'	12000 sft	0.50	6000/-
Total Amount			6000/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Purnothan		Janardhan prasad	

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10373**

Dated : **4-Jun-2020**

Particulars	Amount
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : Being online amt neft to BIROPORIDA towards clubhouse marking work done for first and second floor as per v.no.1893 dt.04-06-2020 detailes enclosed.	
Amount (in words) : Indian Rupees Nine Hundred Sixty Seven and Sixty Nine paise Only	
	₹ 967.69

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10373**

Dated : **4-Jun-2020**

Particulars	Amount
Account :	
CONJBDW-Bioporida	975.00
TDS-.75% Contract	(-)7.31

continued ...

Attendance Details

Silver Oak Villas

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 1893

Date : 04-06-2020

Contractor Name					From Date		To Date	
BIROPORIDA -Civil Contractor					28-05-2020		03-06-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	4.00	1600.00	400.00	0.00	400.00	0.00	800.00	0.00
Mason	18.00	10350.00	6900.00	0.00	575.00	0.00	2875.00	0.00
Totals...	22.00	11950.00	7300.00	0.00	975.00	0.00	3675.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards clubhouse staircase marking work done for first and second floor as per detailes enclosed.	975.00
Total Amount %	975.00
TDS : @ 0.75	7.31
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	967.69

Rupees : Nine Hundred Sixty Seven and Paise Sixty Nine Only.

Certified by:
B. Meenakshi
Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

Approved By Admin

Certified by:
Project Manager
SILVER OAK VILLAS LLP

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. 11291

Company	Sovler	Project	Sov
No. of workers required	02	Date	02/06/2020
No. of head mason	00	No. of male helper	01
No. of mason	01	No. of female helper	00
Required from date	02/06/2020	Required to date	02/06/2020
Job Description:	Towards:- Club house staircase marking work done for 1st & 2nd floor work		
Description	Quantity	Rate	Amount
1 MA	01 Nos	525/-	525/-
1 MH	01 Nos	400/-	400/-
Total Amount			925/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Purohit		B. Purohit	

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10378**

Dated : **4-Jun-2020**

Particulars	Amount
Through : BANK-Yesbank Rera Acct-009772400000040 On Account of : Being amt neft to N.Nagarju towards electrical work site office network problem rectify and laboure quaters meter shifting work done as per v.no. 1892 dt.04-06-2020 detailes enclosed. Amount (in words) : Indian Rupees Four Thousand Seven Hundred Sixty Four Only	₹ 4,764.00



Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10373**

Dated : **4-Jun-2020**

Particulars	Amount
Account :	
DW-N Nagaraju	4,800.00
TDS-.75% Contract	(-)36.00

continued ...

Attendance Details**Silver Oak Villas**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 1892

Date : 04-06-2020


Contractor Name	From Date	To Date
N.NAGARAJ (Electrician)	28-05-2020	03-06-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	5.00	2000.00	400.00	0.00	0.00	0.00	1600.00	0.00
Mason	17.00	9350.00	4400.00	0.00	0.00	0.00	4950.00	0.00
Totals...	22.00	11350.00	4800.00	0.00	0.00	0.00	6550.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards electrical work site office network problem rectify working and labour quaters meter shifting work and main gate cc camera repairing work done as per detailes enclosed.	4800.00
Job Work Description :	0.00
Total Amount %	4800.00
TDS : @ 0.75	36.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description	0.00
Net Amount :	4764.00

Rupees : Four Thousand Seven Hundred Sixty Four Only.



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36


Payment Voucher

(Page 2)

No. : **PAY/10373**

Dated : **4-Jun-2020**

Particulars	Amount
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : Being amt neft to G.Mannem towards road cleaning work at villa no.95 and villa no.25 cleaningwork as per v.no.1891 dt.04-06-2020 as per details enclosed.	
Amount (in words) : Indian Rupees Eight Thousand Five Hundred Fifty Three and Fifty paise Only	
	₹ 8,553.50



Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10373**

Dated : **4-Jun-2020**

Particulars	Amount
Account :	
DW-G Mannem	10,200.00
TDS-.75% Contract	(-)76.50
INCOME-Misc	(-)1,570.00

continued ...

Attendance Details**Silver Oak Villas**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 1891

Date : 04-06-2020

Contractor Name	From Date	To Date
MANNEM.G (EARTH WORK)	28-05-2020	03-06-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	44.50	17800.00	6400.00	0.00	4800.00	0.00	6600.00	0.00
Male Helper	57.75	25987.50	5850.00	0.00	5850.00	0.00	14287.50	0.00
Totals...	102.25	43787.50	12250.00	0.00	10650.00	0.00	20887.50	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards debris cleaning work done at villa no.95 road line and villa no.25 cleaning work done and villa no.88 cleaning work done as per detailes enlosed.	10200.00
Job Work Description :	0.00
Total Amount %	10200.00
TDS : @ 0.75	76.50
Less Rent :	1570.00
Less Loan :	0.00
Other Deductions Description : NOTE:Deduction towards labour quaters rent	0.00
Net Amount :	8553.50

VERIFIED BY

05 JUN 2020

MANAGER-AUDIT

Rupees : Eight Thousand Five Hundred Fifty Three and Paise Fifty Only.

Certified by:

B. Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

Approved By Admin

Certified by:

Project Manager
SILVER OAK VILLAS LLP

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10373**

Dated : **4-Jun-2020**

Particulars	Amount
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : Being amt neft to d ramulu towards villa no.81 railing repairing work done making of lock patti for club house as per v.no.1890 date.04-06-2020 as per detailes enclosed.	
Amount (in words) : Indian Rupees One Thousand Forty Two and Twelve paise Only	
	₹ 1,042.12

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10373**

Dated : **4-Jun-2020**

Particulars	Amount
Account :	
DW-Duguru Ramalu	1,050.00
TDS-.75% Contract	(-)7.88

continued ...

Attendance Details
Silver Oak Villas
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 1890

Date : 04-06-2020

Contractor Name					From Date		To Date	
D Ramulu (Welder)					28-05-2020		03-06-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	10.00	4000.00	2600.00	0.00	0.00	0.00	1400.00	0.00
Mason	5.50	3575.00	3575.00	0.00	0.00	0.00	0.00	0.00
Totals...	15.50	7575.00	6175.00	0.00	0.00	0.00	1400.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no.81 railing repairing work done making of lock patti for club house as per details enclosed	1050.00
Job Work Description :	0.00
Total Amount %	1050.00
TDS : @ 0.75	7.88
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	1042.13

Rupees : One Thousand Fourty Two and Paise Thirteen Only.

Certified by:

B. Ramulu

Meenakshi

Asst. Engineer

SILVER OAK VILLAS LLP

Approved By Admin

Certified by:

[Signature]

Project Manager

SILVER OAK VILLAS LLP

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director