

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:		ModiProperties pvt.ltd		Date:	19.09.2020
Site:		Mayflower Platinum		Prepared by:	K.sravani
Report From / To		12.09.2020 to 19.09.2020		Approved by:	S.V.Subba Reddy
Report Date		19.09.2020			
List of requisitions numbers missing in the report*:					
List of requisitions where PO/WO not prepared 3 working days after requisition:					
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO [#]	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:					
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s	
11744	19-06-2020	02	Jaw crusses	Delivered at H-8 Delivered by Monday 11-8	
11786	06-07-2020	2	False ceiling	Work under progress	
11787	06-07-2020	2	False ceiling	Work under progress	
11788	06-07-2020	2	False ceiling	Work under progress	
11858	08-08-2020	1	False ceiling Designer	Work under progress	
11873	11-08-2020	1	False ceiling Designer	Work under progress	
11874	11-09-2020	03	Vetrified tiles Romono tiles,Wengue oscure	Ganesh tiles will Delivered on Friday	
11875	11-09-2020	06	Country rosso, country almond ,black berry Blanco white	Will pick from SSLP[MPL]	
11877	11-08-2020	12	Luna lt sprinklers,malaysia m	Will pick by sslp	
11907	27-08-2020	01	False ceiling	Work under progress	
11914	01-09-2020	02	False ceiling	Work under progress	
11915	01-09-2020	02	False ceiling	Work under progress	

[Signature]
19/9/20

[Signature]
19/9/20

11921	02-09-2020	01	Frisko Grass	Radhakrishna delivered by Monday		
11934	07-09-2020	01	Armoured Aluminium Cable	Material is ready ,we will Pick up Monday		
11939	11-09-2020	08	Copper plate	Material is ready ,we will Pick up Monday		
11940	09-09-2020	24	Pvc pipes	Material is ready ,we will Pick up Monday		
11948	15-09-2020	02	PVC False ceiling,U clamp Patti	After receipt of Payment ,Expecting Delivered on Monday		
Gate pass issued in this week			03	From no	1126	to 1128
Delivery van site visit on:						
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes / No	
DC register Sl. No. during the week		From No.	2071	To No.	2107	
Items not ordered but received: Nil						
Items sent to HO /vendor that are pending for repair: Nil						
Other corrections & remarks: Nil						
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign		Subba reddy		Sravani .k		
Date		19-09.2020		19.09.2020		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashava@modiproperties.com and najkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For M&Ds approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!