


Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		ASHOK CONSTRUCTION			
Company name:		MRMLLP			
Project name:		AVR Gulmohar Homes			
Date:		24/9/2020			
Period		From:	17/9/2020	To:	23/9/2020
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	148	575.00	85,100
2	Civil work	Male helper	113	400.00	45,200
3	Civil work	Female helper	108	350.00	37,800
4	RCC work	Mason		550.00	-
5	RCC work	Male helper		400.00	-
6	RCC work	Female helper		-	-
7	Earth work	Mason		-	-
8	Earth work	Male helper		450.00	-
9	Earth work	Female helper		400.00	-
10	Electrician	Mason		550.00	-
11	Electrician	Male helper		400.00	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					168,100
Payment approved by MD:					
Prepared by:		MDs approval			
Name	Vijitha				
Date	24/9/2020				

Certified by:

K. Vijitha
 Asst. Engineer
 MODI REALTY (MIRYALAGUDA) LLP

Certified by

 Asst. Project Manager/Engineer
 Modi Realty (Miryalaguda) LLP

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		ASHOK CONSTRUCTIONS			
Company name:		MRMLLP			
Project name:		AVR Gulmohar Homes			
Date:		24/9/2020			
Period		From:	17/9/2020	To:	23/9/2020
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	-	900.00	Hour	-
2	Tractor	-	1,800.00	Engage	-
3					-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment approved by MD:					
Prepared by:				MDs approval	
Name	Vijitha				
Date	24/9/2020				

Certified by:

K. Vijitha
 Asst. Engineer
 MODI REALTY (MIRYALAGUDA) LLP

Certified by

Asst. Project Manager/Engineer
 Modi Realty (Miryalaguda) LLP

Anx - C - Material received

Annexure - C - send weekly																
Details of material received																
Name of contractor:			ASHOK CONSTRUCTIONS													
Company name:			MRMILLP													
Project name:			AVR Gulmohar Homes													
Date:			24/9/2020													
Period			From:		17/9/2020		To:		23/9/2020							
Sl. No.			Material type		Received date		Inward no.		Quantity		Units		Rate		Amount	
1			RED BRICKS		17/9/2020		489		500.00		NO'S		7.00		3,500.00	
2			CEMENT BAGS		17/9/2020		490		500.00		NO'S		300.00		150,000.00	
3			STONEDUST		18/9/2020		250		31.09		TONS		650		20,208.50	
4			STONEDUST		21/9/2020		251		30.80		TONS		650.00		20,020.00	
5															-	
6															-	
7															-	
8															-	
9															-	
10															-	
11															-	
12															-	
13															-	
14															-	
15															-	
Total															193,728.50	
Payment approved by MD:																
Prepared by:																
Name			Vijitha							Approved by:				MDs approval		
Date			24/9/2020							Zakir				24/9/2020		

Certified by:

Vijitha

Asst. Engineer
MODI REALTY (MIRYALAGUDA) LLP

Certified by

Zakir

Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP

Anx - D - Milestone report

Annexure - D - send weekly																			
Mile stone report for CR-																			
Company name:		MRMLLP																	
Project name:		AVR Gulmohar Homes																	
Date:		24/9/2020																	
Note:		Prepare the statement for all the villas in the project.																	
S No	Villa no- (4BHK)	Type (2, 3, SBUA)	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession								
1	1	3BHK	2,340	9/Aug/19	5/Oct/19	21/Jan/20	10/Apr/18	9/Aug/18	14/Aug/18	14/Aug/18	7/Sep/18								
2	2	4BHK	2,340	27/Apr/17	8/Aug/17	2/Jan/18	10/Apr/18	9/Aug/18	14/Aug/18	14/Aug/18	7/Sep/18								
3	3	2BHK	1,250	27/Apr/17	9/Feb/17	29/12/2017	10/Apr/18	17/May/19	1/Sep/18	7/Sep/18	11/Nov/18								
4	4	2BHK	1,250	27/Apr/17	16/Aug/17	29/12/2017	24/Apr/18												
5	5	2BHK	1,250	27/Apr/17	16/Aug/17	6/Jan/18	8/May/18												
6	6	3BHK	2,340	27/Apr/17	25/Jul/17	22/May/18	14/Feb/19	22/May/20											
7	7	3BHK	2,340	27/Apr/17	5/Aug/17	29/May/18	25/Apr/19	7/Mar/20											
9	9	2 BHK	1,250	16/Sep/17	10/Oct/17	6/Jan/18	15/May/18	6/Nov/18	27/Mar/19	20/Jul/19	1/Jan/20								
10	10	2BHK	1,250	18/Aug/18	27/Oct/18	3/Jan/19	10/Jan/20	22/May/20											
11	11	2BHK	1,250	19/Aug/18	23/Oct/18	20/Dec/18	20/Jul/19	22/May/20											
12	12	2BHK	1,250	30/Jul/18	10/Sep/18	13/Nov/18	6/Jun/20												
13	13	2 BHK	1,250	4/Jul/18	10/Sep/18	30/Oct/18	23/May/20												
14	14	2 BHK	1,250	4/Jul/18	20/Nov/18	11/Jan/19	23/May/20												
15	15	3BHK	2,340	29/Aug/18	20/Jul/19	10/Sep/19	22/May/20												
16	16	3BHK	2,340	11/Jul/18	22/Nov/18	7/Feb/19													
17	17	2BHK	1,250	6/Aug/18	6/Dec/18	19/Jan/19	10/Jan/20	18/Jul/20											
18	18	3BHK	2,340	29/Jul/19	20/Nov/19	4/Jul/20													
19	19	3BHK	2,340	31/Jul/19	23/Nov/19	22/May/20													
20	20	2BHK	1,250	27/Aug/18	5/Jan/19	9/Feb/19													
21	21	2 BHK	1,250	16/Sep/17	10/Oct/17	29/Jan/18	19/May/18	4/Dec/18	31/Mar/19	23/Jul/19	20/Aug/20								
22	22	2 BHK	1,250	30/May/17	20/Sep/17	29/Jan/18	29/May/18	18/Aug/18	7/Mar/19	14/Aug/19	20/Aug/20								
23	23	3BHK	2,340	23/Jul/18	7/Feb/19	25/Jun/19	11/Sep/20												
24	24	3BHK	2,340	31/Jul/19	28/Nov/19	18/Sep/20													
25	25	3BHK	2,340	7/Aug/19	4/Jan/20	23/May/20													
26	26	3BHK	2,265	23/May/19	13/Dec/19	27/Feb/20													
27	27	3BHK	2,340	8/Aug/18	24/Nov/18	22/May/20													
28	28	3BHK	2,340	7/Aug/18	27/Nov/18	6/Jun/20													
29	29	2BHK	1,250	25/Dec/18	2/Feb/19	9/Feb/19	4/Sep/19	15/Feb/20	27/Jun/20										
30	30	2 BHK	1,250	30/May/17	14/Nov/17	22/Mar/18	30/Nov/18	30/Jan/19	25/Apr/19	14/Aug/19									

Certified by:

 K. Vijitha
 Asst. Engineer
 MODI REALTY (MIRYALAGUDA) LLP

Certified by

 Asst. Project Manager/Engineer
 Modi Realty (Miryalaguda) LLP

Anx - D - Milestone report

S No	Villa no- 4BHK)	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
31	31	2BHK	1,250	26/Dec/18	5/Feb/19	16/Mar/19	21/Dec/19					
32	32	4 BHK	2,340	12/Dec/17	19/Dec/17	23/Feb/18	13/Jun/18	6/Nov/18	19/Jun/19	17/Aug/19		
33	33	2BHK	1,250	23/Apr/19	5/Jun/19	8/Feb/19	17/Dec/19	6/Feb/20	25/Jul/20	8/Aug/20		
34	34	2 BHK	1,250	9/Jul/18	13/Jun/19	16/Jul/19	16/Nov/19	28/Jan/20	18/Jun/20	8/Aug/20		
35	35	2 BHK	1,250	15/Sep/17	6/Oct/17	6/Feb/18	27/Sep/18	13/Nov/18	16/Oct/19	20/Dec/19		
36	36	3BHK	2,340	25/Aug/18	30/Aug/19	28/Jan/20	22/May/20					
37	37	2BHK	1,250	24/Jul/17	17/Nov/17	6/Feb/18	11/Dec/18	19/Jun/19	30/Oct/19	21/Dec/19		
38	38	4 BHK	2,340	7/Jan/19	26/Feb/19	9/Apr/19	10/Jan/20					
39	39	4BHK	2,340	7/Jan/19	23/Feb/19	31/Mar/19	10/Jan/20					
40	40	3-BHK	2,340	10/Jun/18	10/Jul/18	23/Feb/19						
41	41	2-BHK	1,250	5/Jun/18	26/Jun/18	3/Oct/18	19/Jun/19	15/Feb/20	11/Sep/20			
42	42	3BHK	2,340	20/Jul/18	12/Nov/19							
43	43	3BHK	2,340	25/Jul/19	2/Nov/19	21/Dec/19						
44	44	2 BHK	1,250	29/May/19	30/Oct/19	15/Feb/20	8/Aug/20					
45	45	3BHK	2,340	11/Jul/19	25/Oct/19	4/Jul/20						
46	46	3BHK	2,340	10/Jul/19	16/Oct/19	23/May/20	22/May/20					
47	47	3BHK	2,340	28/Apr/19	20/Sep/19	20/Nov/19	3/Jul/18	13/Nov/18	11/May/19	27/Aug/19		
48	48	2 BHK	1,250	15/Sep/17	26/Oct/17	6/Mar/18						
49	49	3BHK	2,340	6/Jul/19	20/Aug/19	20/Dec/19	8/Aug/20					
50	50	2 BHK	2,340	4/Sep/19	4/Sep/19	6/Feb/20						
51	51	3BHK	2,340	25/06/2019	24/Aug/19							
52	52	3BHK	2,340	26/Jun/19	1/Oct/19	15/Feb/20	18/Sep/20					
53	53	2BHK	1,250	29/May/19	27/Aug/19	7/Mar/20						
54	54	3BHK	2,340	9/Jul/19	13/Jul/19	5/Nov/19						
55	55	4BHK	2,430	21/Jul/18	17/Aug/19	26/Jul/19	19/Feb/19	18/Sep/19	14/Nov/19	20/Dec/19		
56	56	2 BHK	1,250	21/Jul/18	2/Jan/19							
57	57	2 BHK	1,250	16/Oct/17	28/Nov/17	24/Mar/18						
58	58	2 BHK	1,250	18/Jul/18	18/Aug/18							
59	59	4BHK	2,340	16/May/19	9/Jul/19	13/Sep/19						
60	60	2BHK	1,250	21/Jul/18	22/Aug/18	12/Jul/19						
61	61	2 BHK	1,250	15/Sep/17	14/Oct/17	24/Apr/18	29/Sep/18	22/Nov/18	24/May/19	27/Aug/19		
62	62	2 BHK	1,250	24/Jul/17	15/Dec/17	17/Mar/18	15/Nov/18	30/Jan/19	29/Jun/19	25/Sep/19		
63	63	2 BHK	1,250	8/Nov/17	19/Dec/17	6/Mar/18	15/Nov/18	19/Feb/19	25/Sep/19	23/Dec/19		
64	64	2 BHK	1,250	15/Sep/17	14/Oct/17	23/Feb/18	15/Nov/18	19/Feb/19	19/Jun/19	28/Sep/19		
65	65	3BHK	2,340	15/Jun/18	21/Jul/18	15/Nov/18	7/Sep/19	8/Aug/20				

Certified by:
K. Vignesh
Asst. Engineer
MODI REALTY (MIRALABUDA) LLP

Certified by
Aast. Project Manager/Engineer
Modi-Realty (Miryalabuda) LLP

Anx - D - Milestone report

S No	Villa no- 4BHK)	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
66	66	3BHK	2,340	7/Jun/18	5/Jul/18	30/Nov/18	7/Sep/19	23/May/20				
67	67	3BHK	2,340	16/Jun/18	24/Jul/18							
68	68	3BHK	2,340	23/Dec/18	19/Jan/19	14/Nov/19	25/Jul/20					
69	69	3BHK	2,340	14/Jun/18	26/Jul/18	30/Jul/19						
70	70	3BHK	2,340	14/Jun/18	28/Jul/18	30/Jul/19						
71	71	2 BHK	1,250	31/Jul/17	7/Jul/18	1/Sep/18	10/Jan/20					
72	72	2BHK	1,250	2/Jul/18	15/Nov/18							
73	73	2 BHK	1,250	5/Jul/18	4/Aug/18	13/Oct/18						
74	74	2 BHK	1,250	15/Sep/17	2/Nov/17	3/Mar/18	22/Dec/18	24/May/19	16/Nov/19	11/Jan/20		
75	75	2 BHK	1,250	18/May/18	19/Jun/18	19/Sep/18	11/Jun/19	20/Sep/19	14/Nov/19	23/Jan/20		
76	76	2 BHK	1,250	8/Nov/17	9/Dec/17	3/Mar/18	2/Mar/19	25/Apr/19	4/Sep/19	28/Jan/20		
77	77	2BHK	1,250	30/Nov/17	17/Mar/18	16/May/18	15/May/18	30/Nov/18	25/Apr/19	13/Sep/19	5/Oct/19	
78	78	2BHK	1,250	7/May/19	6/Jul/19	17/Aug/19	10/Jan/20	15/Feb/20	14/Jul/20			
79	79	2 BHK	1,250	26/Oct/17	24/Nov/17	24/Mar/18	15/Dec/18	11/May/19				
80	80	2 BHK	1,250	26/Oct/17	6/Dec/17	24/Mar/18	4/Dec/18	24/May/19	18/Sep/19	5/Oct/19		
81	81	3BHK	2,340	21/Jun/18	7/Aug/18	20/Sep/19	11/Sep/20					
82	82	3BHK	2,340	18/Jun/18	24/Aug/18	30/Aug/19						
83	83	2BHK	1,250	14/May/19	19/06/2019	1/Oct/19	10/Jan/20					
84	84	2 BHK	1,250	26/Jun/18	25/Aug/18	3/Nov/18						
85	85	3BHK	2,340	16/May/19	29/Jun/19	13/Dec/19	11/Sep/20					
86	86	2 BHK	1,250	13/Dec/17	13/Jun/18	22/Aug/18	11/May/19	5/Nov/19	28/Jan/20	27/Feb/20		
87	87	2 BHK	1,250	25/Jun/18	29/Aug/18	26/Dec/18	25/Oct/19	28/Nov/19	1/Feb/20	22/May/20		
88	88	2 BHK	1,250	26/Oct/17	21/Nov/17	5/Jun/18	18/Sep/19	13/Dec/19	28/Jan/20	27/Feb/20		
89	89	3BHK	2,340	3/Jun/19	13/Sep/19	13/Dec/19	8/Aug/20					
90	90	3BHK	2,340	24/Jun/19	10/Sep/19	7/Nov/19	10/May/19	4/Jul/20				
91	91	2BHK	1,250	15/Sep/17	10/Mar/18	7/Jul/18	11/May/19	12/Oct/19	21/Jan/20	27/Feb/20		
92	92	3BHK	2,340	18/Nov/17	3/Jul/18	11/Dec/18	13/Nov/19	14/Nov/19	8/Aug/20			

Certified by:

K. Vignitha
Asst. Engineer
MODI REALTY (MIRYALAGUDA) LLP

Certified by

Asst. Project Manager/Engineer,
Modi Realty (Miryalaguda) LLP