

AGH – Karan Mehtas Bi-weekly Report. –

Report Date:

28-06-2017

Time:

6:30 pm

Requisitions follow up. (where material is not fully received)

Requisition No.	Category	Remarks
52079	Foam Board	Delivered
52122	Indian beach trees	Delivered
52114	Steel	Delivered
52115	Fiber tape and leveling staff steel tape	Delivered
52118	Copper flat electrical cable	Delivered
52121	Rain coats	Delivered
52123	Fertilizers	Delivered
52129	Granite	Requisition made material to be delivered by 30-06-2017
52128	Curb stone	Its In negotiation stage, likely to receive the material by 30-06-2017, or next week Wednesday, 05-07-2017
52130	Timer automatic	Will be delivered on site by
52127	Steel	Delivered
52132	Plumbing Material	HDPE pipe to be received by 28-06-2017, rest of the material to be delivered by 30-06-2017.

Material requirement (requisitions to be made)

Type of material	Required for	Requisition to be sent by date
20 mm metal required	Required for villas and labor quarters	30-06-2017
Robo sand	Labor quarters	30-06-2017
Crs stone	Labor quarters	30-06-2017

Deployment of labour – work under progress. (mention all contractors working at site – use separate row for each type of task)

Contractor type	Contractor name	No. of labour working	Desc. of work under progress.
Earthwork/civil	Radha Krishna	11- labours 02-masons 02- dept	Labor quarters brick work and compound wall shahbad stone laid Gayatri township trees work in progress. And kadis fixing for plot marking For marking of the club house.
Centering	Madhusudhan	0- Labours 1-Maisons	Villa No 7 – Pedestal concreting work completed. Plinth beam in process Villa no 6 – footings and pedestal work completed plinth beam in process Villa no 5- footings and pedestal completed. Plinth beam in process

			Villa no 4- PCC footing and Pedestal work completed
			Villa no 3 - PCC completed
			Villa no 2- PCC done .. columns have fallen today due to heavy rains so have to be raised again
Road work	Mallaiiah	00- Labours	Making of Plinth beam rings, bricks for the plinth beam has come on site.
			Internal Road work under progress – south side minor work pending
			CC road completed
			Sagar road – completed – minor works pending
			Road cutting work done
Centering	Ellesh	02 - Labours 01- Maison	Compound wall columns: Total 55, Completed 25, Balance 30 .
			Southeast side compound wall Pedestal work of Footings work completed plinth beam work in progress 20 mts done
			East side compound wall shuttering boxes.
			Plinth beam of compound wall in progress on the southern side
Earth work & civil	Anajanilu	0 labours 0 maison	Gayatri Township road.
Earthwork	Ananth Reddy & Ram Babu	06- labours	Gaytri Township Nala work completed.
Earth Work	Padma	00	CC side filling work completed (Done)
Laxmiah	Tree	00	Tree Guards setting work
Welder	Srenivasa	02	Door frames and tree guards work in progress

Deployment for labour – for new works to be started.

Contractor type	Contractor name	No. of labour required	Labour will be deployed from	Desc. of new work.
Civil	Khaja	4 masons 10 labours		Labour qts. And other civil works, CRS work.
	Sreenivasa	7 maisons 15 labors		
	Karium	10 maisons 20 labours		