

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Villa Orchids LLP	Date:	26-09-2020
Site:	Villa Orchids	Prepared by:	K.SNEHA
Report From / to	20-09-20 to 26-09-20	Approved by:	A.SURESH
Report Date	26-09-2020		

List of requisitions numbers missing in the report*:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO ^u
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
63507	02-09-20	1	Plastro tanks	PO No.70074 we will get it from SSLLP in this week
63515	08-09-20	1	Zysoil	PO No. 70277 Sup: Anisha Associates material under fabrication
63517	08-09-20	1	SS Number	PO No.70259 Sup: Radiant System material under fabrication
63519	09-09-20	1	Main door beeding	PO No.70349 we will get it from SSLLP on monday
63525	15-09-20	1	A4 size papers	PO No. 70423 we will get it from SSLLP on monday
63526	15-09-20	1-7	Wall hung WC	PO No. 70436 we will get it from SSLLP on monday
63528	16-09-20	1-2	SS Number	PO No. 70547 Sup: Radiant System under fabrication
63529	21-09-20	1-2	Key labeling cards	PO No. 70592 we will get it from SSLLP on monday
No. of gate passes issued this week:			Nil	From No.
Delivery van site visit on:			Visited on dates 21st,23th,24th september 2020	
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes	
DC register Sl. No. during the week			From No.	To No.
			15319	15342
1				
Items sent to HO /vendor that are pending for repair: NIL				
Details	Project Manager	Admin Officer/Manager		Admin Audit
Sign				
Date	26-09-2020	26-09-2020		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

APPROVED BY
26 SEP 2020
A. SURESH
PROJECT MANAGER

Reply to remarks on requisition by site report.					
Prepared by:	MINISH		Date	26/09/20	
Report from/to	13-09-20 To 19-09-20		Remarks by Shiva Krishna		
Report Date	24-09-2020				
Site:	VOCLLP		Material delivered?	If material is not delivered - is delay justified?	
Requisition No	Requisition Date	Material Description	Purchase Manager - Remarks		
List of requisitions where PO/WO not prepared 3 working days after requisitions					
Req NO	Req Date	Item Description			
63507	02-09-20	Plasto Tanks	Avaiable at SSLLP Please Collect	NO	
63515	08-09-20	Zycosil	Avaiable at SSLLP Please Collect	YES	
63516	08-09-20	Carpet Grass	Contact Y.Puspalatha and Collect Material	NO	
63517	08-09-20	SS Number	Contact Radiant System and Collect Material	YES	
63518	09-09-20	PVC Pipes	Avaiable at SSLLP Please Collect	YES	
63519	09-09-20	Main Door Beeding	Avaiable at SSLLP Please Collect	NO	
63524	15-09-20	Panel Doors	Avaiable at SSLLP Please Collect	YES	
63525	15-09-20	A4 Size Paper	Avaiable at SSLLP Please Collect	NO	
63526	15-09-20	Wall Hung	Delivery On Monday	NO	


APPROVED BY
26 SEP 2020
A. SURESH
PROJECT MANAGER

Suresh