Company:	Estates			Date: 26			6-09-2020				
Site:	states						hargavi				
Report From /	20 TO 26-09-2020				Approved by:	roved by: V		jay Raj			
Report Date											
List of requisi											
List of requisitions where PO/WO not prepared 3 working days after requisition:											
Req No.	keq No. Req Date		SI no of Req.				•		Reason for not preparing PO/WO*		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:											
Req No.	Req Date		1	SI no of Iter Req.		em	Description	Details of discussion with supplier5			
72860	09.07.2020			01	Amar Ch		itra Katha	Material Not available at Vendor			able at Vendor
72912	03.08.2020		1	to 2	MS Gate		S	Materia		al not available at ssllp	
72961	14.09.2020		1 to 6		Grills			Material not available at ssllp			ible at ssllp
72964	15.09.2020		1 to 6		Parking tiles		tiles	Supplier arranging material			
72967	15.09.2020		1 to 6		Gates		Material not available at ssllp				
72983	21.09.2020		(01		va	ll care putty	We will pick up from ssllp			
72984	21.09.2020		(01		Panel Board		Supplier arranging material 0			
72985	22.09.2020		(01				We	We will pick up from ssllp		
No. of gate passes issued this week:					00		From No.	0		To N	lo. 0
Delivery van site visit on:								-2020, 24- 09-2020			
Inward report (MRN/other) & stock report emailed in PDF format to purchase? Yes											
DC register SI	veek From		No.		11769		Τ	To No. 11782			
Items not orde											
Items sent to I			re pendi	ng for re	pair:						
Other corrections & remarks:											
			Project Manager			_	Admin Officer/Manager		r	Admin Audit	
Sign						Sarogn					
Date			28/09/20				-(10)	<u> </u>	20		
							0				

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. S Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO-wDelivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!