



PURCHASE DIVISION,
Advice for approval for credit to contractor

Date:	28/09/2020	Prepared by:	T.D. Murthy
WO no.	69020	WO date.	22/07/2020
Contractor Name	Karunakar Reddy	WO amount – A	Rs. 4,46,040/-
Firm/Company	Villa Orchid LLP	Project name	Villa Orchid
Nature of work	Cement Fiber Board		
Villa/flat/block no.	294		
Request for payment date	07/09/2020	Request for payment amount – B	Rs. 28,271/- ✓
GST on bills – C	Rs. 5,089/- ✓	Total D = B + C	Rs. 33,360/-
Work done from	01/09/2020	Work done to	07/09/2020
Sl. No	Bill No.	Bill date	Bill amount
1.	129	24/09/2020	Rs. 33,360/- ✓
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 33,360/- ✓
Amount F - Voucher payment amount F (D-E) – 40% labour charges, 40% allowance for consumables and 20% transport charges – or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 33,360/- ✓
Amount J – Difference A-B (should be nil)			Rs. 4,17,769/-
Amount K – Difference D-E-F (should be nil)			-
Quantity received as per WO	☐ Yes ☐ Excess received ☐ Short received ☒ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☐ Yes ☒ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)	☐ Yes – Rs. /- ☒ No		
Payment – due date	03/10/2020		
Remarks: Part bill received. Estimate and measurement sheet is enclosed. Please check advance and release the balance payment.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date			



Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

**TAXABLE INVOICE**

Ph : 9440407992

VELDI KARUNAKAR REDDY

Flooring & Decorative Tiles

8-2-120/120/1/3/A, Road No.10, Banjara Hills, Hyderabad - 500034.

Seller GST No. 36AKGPR0150G1ZD

State: Telangana State Code : 36.

Invoice No. 129

Invoice Date: 24/09/2024

Details of Receiver / Billed to. villa br chids pp

Address:

Buyer GST No.: 36 AA NRG 4817 CI 24 State: Code:

[illegible]

Rupees in words : Forty three thousand
two hundred fifty nine only

Total Amount	289271
--------------	--------

Add CGST @ 9%	9544.30
---------------	---------

Add SGST @ 9%	251430
---------------	--------

Grand Total	3335908
-------------	---------

Terms & Conditions:

Goods once sold cannot be taken back or exchanged

Subject to Hyderabad Jurisdiction.

All the overdue bill charged @ 24% per annum

For **VELDI KARUNAKAR REDDY**

Signature

18: 7087

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	1107u	Date - site bills Register	07/09/2020			
Company Name:	VOC LLP	Site:	VOC			
Name of Contractor	KARUNAKER REDDY					
Nature of work	SERA BOARD LAYING WORK					
Work done	From Date	1/09/2020	To Date 07/09/2020			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Villa no: 294	269	105	Sft	28,271	
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				28,271/-	
Bill required	☐ YES ☒ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:	☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.	69020		PO/WO date:		22/07/2020	
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D. M.D. SOHAM MOULI		
Date: 07/09/2020		Date: 08/9/2020		Date: MANAGING DIRECTOR		
Sign: <i>[Signature]</i>		Sign: <i>Nagalakshmi</i>		Sign: <i>[Signature]</i>		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
7 SEP 2020
A. SURESH
PROJECT MANAGER

APPROVED BY
7 SEP 2020
SOHAM MOULI
MANAGING DIRECTOR

Measurement Sheet									
Company Name:		Villa orchids LLP							
Project:		Villa Orchids							
Description:		Sera board Laying work villas details							
Prepared By:		A Suresh							
Date:		7-Sep-2020							
Name of the Contractor:		Karunaker Reddy							
A		A	B	C	D	E=AxBxCxD	F	G=Sum of E	
S No.	Item Head	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks
1	Villa no 294	24	14	1	1	317	Sft		
		4	6	1	2	48	sft	269	


 APPROVED BY
 7 SEP 2020
 A. SURESH
 PROJECT MANAGER

Estimate Sheet													
Company Name:	Villa orchids LLP												
Project:	VOC											work order. No	69,020
work description:	Sera board Laying work villas details											work done from date	1-Sep-2020
Prepared By	A Suresh											work done to date	7-Sep-2020
Contractor Name	Karunaker Reddy												
Date:	7-Sep-2020												
		A											
S No.	Item Description	Quantity	Units	C	D=AxC	E=Sum of D							
	1 Villa no 294	269	Sft	Rate	Amount	Item Head Total							
				105	28,271								
						28,271							

269.25

(Signature)

APPROVED BY
7 SEP 2020
SURESH
PROJECT MANAGER

Nagabharani
08/9/2020

Purchase Order

69020

24.07.20 11:20:52

From Company : **Villa Orchids LLP**
 5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
 G S, T No. : 36AANFG4817C1ZH

Supplier Details

Karunakar Reddy
 8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.
GSTIN 36AKGPR0150G1ZD
 NA NA 9440407992

Doc No	69020	63451
Doc Date	22-07-2020	
Quote No	Nil	
Quote Date	22-10-2018	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6163 - Miscellaneous - Cement Fiber board - NA - sft 6" wide x 10' length	3,600.00	105.00	0.00	18.00	446,040.00
Rupees : Four Lakh(s) Fourty Six Thousand Fourty Only.					Total Order Value ... 446,040.00

Terms and Conditions :-

Specification / Brand Items shall be of V-Plank brand cement fiber board. 8mm thick.

Payment Terms 50% as advance & balance 50% on completion of work.

Tax All taxes included in above price.

Delivery Date Within 4days.

Delivery Location Villas Orchids
Behind: Janapriya, Kowkur.Penalty For Delay Phone. 9502232100/9502266233
Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Rs. 2,23,020/- advance to be pay vide cheque no. , dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for Simplex Villa no. 196,294,103,102,254,256,257,258,220,221,11 & 12.

Completion Date Nil

Measurment Nil

Security Nil

Remarks

1st
 → Part bill received of R. 3,10,492/-
 B.no: 123, dt: 4/9/20. and bal. bill
 of R. 1,35,548/- (B.no: 294, 11 g/12)
 to be received.
 uf
 12/9/20.

2) Part bill received of R. 33,359/-
 B.no: dt: and bal. bill of
 R. 1,02,189/- (B.no: 11 g/12) to be
 received.
 uf
 28/9/20.

or Villa Orchids LLP

Authorised Signatory

Name :

Name : _____

Accepted the above Terms And Conditions
 For Karunakar Reddy

Date : __/__/__

Estimate/Draft PO

Page(s) 1 Of 1

22-07-2020 4:00:42 PM

Original / Office Copy / Purchase Div.Copy

From Company : **Villa Orchids LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AANFG4817C1ZH

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No 69020 63451**Doc Date** 22-07-2020**Quote No** Nil**Quote Date** 22-10-2018**SupplyType** Supply**Kind Attn : Mr. Karunakar Reddy**

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6163 - Miscellaneous - Cement Fiber board - NA - sft 6" wide x 10' length	3,600.00	105.00	0.00	18.00	446,040.00
Total Order Value . . .					446,040.00

Rupees : Four Lakh(s) Fourty Six Thousand Fourty Only.

Terms and Conditions :-**Specification / Brand** Items shall be of V-Plank brand cement fiber board. 8mm thick.**Payment Terms** 50% as advance & balance 50% on completion of work.**Tax** All taxes included in above price.**Delivery Date** Within 4days.**Delivery Location** Villas Orchids
Behind: Janapriya, Kowkur.
Phone. 9502232100/9502266233**Penalty For Delay** Nil**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** Rs. 2,23,020/- advance to be pay vide cheque no. , dtd.**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for Simplex Villa no. 196,294,103,102,254,256,257,258,220,221,11 & 12.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks**

APPROVED BY
24 JUL 2020
SOHAM MODI
MANAGING DIRECTOR

Draft PO for Approval

For **Villa Orchids LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Name : _____

Date : __/__/__

Requisition Form - Cladding tile												
Company		Villa orchids LLP		Site & Phase		Voc						
Req. no.		63451		Req. Date		20-07-2020						
Material required before		25-07-2020		ID no.								
Prepared by:		A Suresh		Approved by (sign):								
Flat / Block no:		196,294,103&102,254,257,256 & 258& 220&221&11&12										
Name of the supplier		Kannaker ready										
Type B2 1940 Sft 3BHK		121 Villas										
Type B 1585Sft 3BHK Order Value:		Villas										
S No.	Item Description	Units	Qty required for Type C2 & C1 1820 SR3BHK Villa	Qty required for Type d11585 Sft 3BHK villa	Qty required for Type B2 1940Sft3BHK Villa	Qty required for Type d11585 Sft 3BHK villa	Quantity required	Qty Available at site	Balance Qty to be ordered	Quantity in sft	Inward No	Date
1	Sera bord	Sft	300		250		12	-	3,000	3,600.0		
	Total								3,000	3,600.0		

Note : Please issue the work order

APPROVED BY
24 JUL 2020
SOHAM MODI
MANAGING DIRECTOR

Draft PO for Approval