

RMC pour report

Company/firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	70cu.m
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	67cu.m
Slab no.:	Towards RMC casting work east side plinth beam and north side retaining wall purpose	PO Nos.	70218	C. Actual quantity poured:	67cu.m
Requisition nos.:	11930	Supplier:	Cemex infra	D. Difference (C-A):	-3cum
Sign of security	<i>Nizam</i>	Sign of Admin	<i>M. S. S. S. S.</i>	Sign of Project manager	<i>28/8/2020</i>
Date	28/9/2020	Date	28/9/20	Date	28/8/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
1	08-09-20	15:20	2cum	3623	4800	5140		14012	83096
2	08-09-20	11:35	6cum	3621	14400	14460		14010	83095
3	13-09-20	11:05	7cum	3644	16800	14340	2460	14048	83098
4	15-09-20	06:55	6cum	3673	14400	14480		14082	83100
5	15-09-20	09:20	6cum	3674	14400	14550		14083	83101
6	20-09-20	3:15	4cum	3693	9600	9960		14107	83474
7	25-09-20	12:50	6cum	3727	14400	15170		14168	83449
8	25-09-20	13:10	4cum	3728	9600	10030		14169	83448
9	26-09-20	11:25	6cum	3735	14400	14920		14172	83452
10	26-09-20	11:50	6cum	3736	14400	13610	790	14173	83453
11	26-09-20	12:15	6cum	3937	14400	14780		14174	83454
12	26-09-20	13:43	6cum	3738	14400	14640		14175	83455
Total:					156000cum		3250kgs		
Remarks:									

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	70cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	70cum
Slab no.:	Towards RMC casting work east side plinth beam and north side retaining wall purpose	PO Nos.	70218	C. Actual quantity poured:	67cum
Requisition nos.:	11930	Supplier:	Cemex infra	D. Difference (C-A):	-3cum
Sign of security	Nizam	Sign of Admin	Seavall	Sign of Project manager	Tol
Date	28/9/2020	Date	28/9/20	Date	29/9/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
13.	26-09-20	15:10	2cum	3740	4800	4990		14176	83456
14.									
15.									
16.									
17.									
18.									
19.									
20.									
21.									
22.									
23.									
24.									
Total			2cum		4800cum	4990kgs			