

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Villa Orchids LLP	Date:	03-10-2020			
Site:	Villa Orchids	Prepared by:	K.SNEHA			
Report From / to	27-09-20 to 03-10-20	Approved by:	A.SURESH			
Report Date	03-10-2020					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO [#]		
63539	23-09-20		Bision board	Po not issued		
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
63507	02-09-20	1	Plastro tanks	PO No.70074.we will get it from SSLLP in this week		
63526	15-09-20	1-7	Wall hung WC	PO No. 70436 we will get it from SSLLP on Tuesday		
63528	16-09-20	1-2	SS Number	PO No. 70547 Sup: Radiant System under fabrication		
63529	21-09-20	1-2	Key labeling cards	PO No. 70592 we will get it from SSLLP on Tuesday		
63535	23-09-20	1-5	Tanbrown granite	PO No. 70720 we will get it from SSLLP on Tuesday		
63540	28-09-20	1-4,1	Steel buckets	PO No. 70816&70817 we will get it from SSLLP on Tuesday		
63541	28-09-20	1-4	Blue pens	PO No. 70799 we will get it from SSLLP on Tuesday		
No. of gate passes issued this week:		Nil	From No.	-	To No.	-
Delivery van site visit on:		Visited on dates 26 th ,27 th ,28 th ,30 th september 2020				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes	
DC register Sl. No. during the week	From No.	15344			To No.	15366
Items sent to HO /vendor that are pending for repair: NIL						
Details	Project Manager	Admin Officer/Manager		Admin Audit		
Sign		<i>Sneha</i>				
Date	03-10-2020	03-10-2020				

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!





Sneha