


PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		06/10/2020		Prepared by:		MINISH.	
PO/WO no.		70297		PO / WO Date.		10/09/2020	
Supplier Name		KNR Infra Projects		PO/WO amount		35,750/-	
Firm/Company		GVRCL		Project		Lanopoli's	
Sl. No.	Bill No.	Bill Date		Bill amount			
1.	106	11/09/2020		34,700/-			
2.							
3.							
4.							
Amount A – Bills total(Excluding Transport & Hamali Charges):						Rs. 34,700/-	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.				☐ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B – Other Credits :							
Amount C – Other Debits :							
Amount D (D=A+B-C) – Amount to be credited to the supplier:							
Amount E – PO / WO value:						34,700/-	
Amount F – Difference (A – E):						35,750/-	
Quantity received as per PO / WO						☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?						☐ Yes ☐ No (explained below)	
Excess / short material received						☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O						☐ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)						☐ Yes – Rs. _____ /- ☐ No	
Payment – due date						10/10/2020	
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date							

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

KNR INFRA PROJECTS Sy No. 152 E4, H.No.4-53/30 East B, Indhi Nagar, Nagaram Keeran, Medchal GSTIN : 36AASF8263B1Z2 State Name : Telangana, Code : 36 E-Mail : knrinfraprojects@gmail.com Buyer :	Invoice No.	Dated
	106/KNR/2020-21	11-Sep-2020
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	Buyer's Order No.	Dated
GVR Research Centers Pvt Ltd 5-4-13/334, 2nd Floor, Soham Mansion Mg Road, Secunderabad GSTIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

Sl No	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M2 Grade	38245010	4.00 cum	3,220.34	cum	12,881.36
2	M1 Grade	38245010	6.00 cum	2,754.23	cum	16,525.38
						29,406.74
Output Cgst @ 9%					9 %	2,646.60
Output Sgst @ 9%					9 %	2,646.60
Roundoff						0.06
						
Total		10.00 cum				₹ 34,700.00

Amount chargeable (in words)

E. & O.E

INR Forty Four Thousand Seven Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	29,406.74	9%	2,646.60	9%	2,646.60	5,293.20
Total	29,406.74		2,646.60		2,646.60	5,293.20

Tax amount (in words) : **INR Five Thousand Two Hundred Ninety Three and Twenty paise Only**

Company's PAN : **AASF8263B**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : **Karur Vysya Bank**

A/c No. : **4882135000001048**

Branch & IFS Code : **Nagaram & KVE0004882**

for **KNR INFRA PROJECTS**

Authorised Signatory

This is a Computer Generated Invoice

RMC pour report

Company/ firm:	GVRC	Project:	INNOPOLIS	A. Estimated quantity:	11 Cu Mtrs
Flat / Villa no.:	-	Block No.:	Main gate	B. Requisition quantity:	11 Cu Mtrs
Column no:	Main gate	PO Nos.	70297	C. Actual quantity poured:	10 Cu mtrs
Requisition nos.:	163161	Supplier:	KNR infra Projects	D. Difference (C-A):	1 Cu mtrs
Sign of security	<i>N. H. H. H.</i>	Sign of Admin	<i>H. H. H.</i>	Sign of Project manager	<i>[Signature]</i>
Date	16.09.2020	Date	16.09.2020	Date	16.09.2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	11.09.20	11.30	6 cu mtrs	1879	14400 Kgs	13600 kgs	-	1740	83011
2.	11.09.20	10:30	4 cu mtrs	1871	9600 kgs	9440 Kgs	-	1739	83200
3.									
Total			10 cu mtrs						
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Purchase Order

of 1

15-09-2020 14:24:23

Original / Office Copy / Purchase Div.Copy

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details

KNR Infra Projects
Sy.No.51,52 and 54 East Gandhi
nagar,Nagaram,Meadchal-Malkajgiri,Telangana-500083

GSTIN 36AASF8263B1Z2

9666663429

Doc No	70297	163161
Doc Date	10-09-2020	
Quote No	NIL	
Quote Date	10-09-2020	
SupplyType	Supply	

Kind Attn : Mr.Naveen Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-15	11.00	3,250.00	0.00	0.00	35,750.00
Total Order Value . . .					35,750.00

Rupees : Thirty Five Thousand Seven Hundred Fifty Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax Including GST in above prices

Delivery Date As per request of Project Manager

Delivery Location Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for Laying of Main Gate & Security Kiosk Purpose

Completion Date Nil

Measurment Nil

Security Nil

Remarks

Bill not received
S. Keerthana
23/9/20

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **KNR Infra Projects**

Name : _____

Name : _____

Date : __/__/__

Requisition Form

Company Name:	GVRC	Date:	08.09.2020
Site & Phase :	INNOPOLIS	Time:	17:30
Supplier		Req. No.	163161
Material required before date:	urgent	ID No.	

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M15	11	CUM		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks : For Laying of main gate & security kiosk

Prepared By	Radhika.D	Approved by	VENKATESH.G
Sign. & Date	08.09.2020 <i>Radhika</i>	Sign. & Date	08.09.2020

Note: On receipt of material at site write inward number and date in last 2 columns.

M15 - ^{Inward No} 1740 → 6m³ → 11/09/20

Our responsibility ceases once the vehicle leaves the platform.



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.
Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No.:

CHARGES Rs. 2144
150

VEHICLE No.:

1

TS08UE9053

GROSS

26000 Kgs.

DATE:

11-09-20

TIME:

14:58

TARE

12400 Kgs.

DATE:

11-09-20

TIME:

17:39

NETT

13600 Kgs.

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.
Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No.: 2141
CHARGES Rs. 150

VEHICLE No.: 1

TS08UE 9054

GROSS

21320

Kgs.

DATE :

11-09-20

TIME:

13:15

TARE

11880

Kgs.

DATE :

11-09-20

TIME:

16:58

NETT

9440

Kgs.

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.