

# RMC pour report

|                          |                                             |                      |                     |                                   |            |
|--------------------------|---------------------------------------------|----------------------|---------------------|-----------------------------------|------------|
| <b>Company/ firm:</b>    | Modi properties pvt ltd                     | <b>Project:</b>      | May Flower Platinum | <b>A. Estimated quantity:</b>     | 150cum     |
| <b>Flat / Villa no.:</b> | -                                           | <b>Block No.:</b>    | A block             | <b>B. Requisition quantity:</b>   | 150cum     |
| <b>Slab no.:</b>         | Towards RMC casting work A block 903 to 907 | <b>PO Nos.</b>       | 70806               | <b>C. Actual quantity poured:</b> | 150cum     |
| <b>Requisition nos.:</b> | 11970                                       | <b>Supplier:</b>     | Cemex infra         | <b>D. Difference (C-A):</b>       |            |
| <b>Sign of security</b>  | Nizam                                       | <b>Sign of Admin</b> | Sayavani            | <b>Sign of Project manager</b>    | rd         |
| <b>Date</b>              | 03/10/2020                                  | <b>Date</b>          | 04/10/20            | <b>Date</b>                       | 07/10/2020 |

## Details of RMC pour

| Sl. No          | Date     | Time  | Quantity poured | De No. / Batch no. | Specified weight (@ 2,400 kgs per meter cube | Measured weight (kgs) | Short fall in weight in kgs | Inward no. | MRN No. |
|-----------------|----------|-------|-----------------|--------------------|----------------------------------------------|-----------------------|-----------------------------|------------|---------|
| 1.              | 30-09-20 | 09:45 | 6cum            | 3754               | 14400cum                                     | 13850                 | 550                         | 14199      | 83675   |
| 2.              | 30-09-20 | 10:10 | 6cum            | 3756               | 14400cum                                     | 15430                 |                             | 14200      | 83676   |
| 3.              | 30-09-20 | 12:00 | 6cum            | 3758               | 14400cum                                     | 15200                 |                             | 14201      | 83677   |
| 4.              | 05-10-20 | 06:35 | 6cum            | 354                | 14400cum                                     | 13380                 | 1020                        | 14221      | 83687   |
| 5.              | 05-10-20 | 07:02 | 6cum            | 355                | 14400cum                                     | 14850                 |                             | 14222      | 83688   |
| 6.              | 05-10-20 | 07:35 | 6cum            | 356                | 14400cum                                     | 15340                 |                             | 14223      | 83689   |
| 7.              | 05-10-20 | 07:45 | 6cum            | 357                | 14400cum                                     | 13960                 | 440                         | 14224      | 83691   |
| 8.              | 05-10-20 | 08:20 | 6cum            | 358                | 14400cum                                     | 15350                 |                             | 14225      | 83692   |
| 9.              | 05-10-20 | 08:35 | 6cum            | 359                | 14400cum                                     | 15040                 |                             | 14226      | 83693   |
| 10.             | 05-10-20 | 08:53 | 6cum            | 360                | 14400cum                                     | 14760                 |                             | 14227      | 83694   |
| 11.             | 05-10-20 | 09:02 | 6cum            | 361                | 14400cum                                     | 15220                 |                             | 14228      | 83695   |
| 12.             | 05-10-20 | 09:20 | 6cum            | 362                | 14400cum                                     | 15610                 |                             | 14229      | 83696   |
| <b>Total:</b>   |          |       | 72cum           |                    | 172800cum                                    | 170840kgs             | 1960kgs                     |            |         |
| <b>Remarks:</b> |          |       |                 |                    |                                              |                       |                             |            |         |

|                   |                                                 |                     |                        |                            |          |
|-------------------|-------------------------------------------------|---------------------|------------------------|----------------------------|----------|
| Company/ firm:    | Modi properties pvt ltd                         | May Flower Platinum | A. Estimated quantity: | 150cum                     |          |
| Flat / Villa no.: | -                                               | Block No.:          | A block                | B. Requisition quantity:   | 150cum   |
| Slab no.:         | Towards RMC casting A block slab 11 [903to 907] | PO Nos.             | 70806                  | C. Actual quantity poured: | 150cum   |
| Requisition nos.: | 11970                                           | Supplier:           | Cemex infra            | D. Difference (C-A):       |          |
| Sign of security  | Nizara                                          | Sign of Admin       | Sayouad. K             | Sign of Project manager    | Zal      |
| Date              | 7/10/2020                                       | Date                | 07/10/20               | Date                       | 21/01/20 |

Details of RMC pour

| Sl. No   | Date     | Time  | Quantity poured | Dc No. / Batch no. | Specified weight (@ 2,400 kgs per meter cube | Measured weight (kgs) | Short fall in weight in kgs | Inward no. | MRN No. |
|----------|----------|-------|-----------------|--------------------|----------------------------------------------|-----------------------|-----------------------------|------------|---------|
| 13.      | 05-10-20 | 10:15 | 6cum            | 363                | 14400cum                                     | 15270                 |                             | 14230      | 83697   |
| 14.      | 05-10-20 | 11:35 | 6cum            | 364                | 14400cum                                     | 14470                 |                             | 14231      | 83698   |
| 15.      | 05-10-20 | 12:00 | 6cum            | 365                | 14400cum                                     | 14300                 | 100                         | 14232      | 83699   |
| 16.      | 05-10-20 | 12:05 | 6cum            | 366                | 14400cum                                     | 14660                 |                             | 14233      | 83700   |
| 17.      | 05-10-20 | 12:20 | 6cum            | 367                | 14400cum                                     | 15300                 |                             | 14234      | 83701   |
| 18.      | 05-10-20 | 12:35 | 6cum            | 368                | 14400cum                                     | 15330                 |                             | 14235      | 83702   |
| 19.      | 05-10-20 | 1:05  | 6cum            | 369                | 14400cum                                     | 15310                 |                             | 14236      | 83703   |
| 20.      | 05-10-20 | 01:15 | 6cum            | 370                | 14400cum                                     | 14240                 | 160                         | 14237      | 83704   |
| 21.      | 05-10-20 | 01:25 | 6cum            | 371                | 14400cum                                     | 15250                 |                             | 14238      | 83705   |
| 22.      | 05-10-20 | 01:35 | 6cum            | 372                | 14400cum                                     | 14160                 | 240                         | 14239      | 83706   |
| 23.      | 05-10-20 | 1:55  | 6cum            | 373                | 14400cum                                     | 14720                 |                             | 14240      | 83707   |
| 24.      | 05-10-20 | 2:10  | 6cum            | 374                | 14400cum                                     | 14710                 |                             | 14241      | 83708   |
| Total    |          |       | 72cum           |                    | 172800cum                                    | 172300kgs             | 500kgs                      |            |         |
| Remarks: |          |       |                 |                    |                                              |                       |                             |            |         |

RMC pour report

|                          |                                        |                      |                     |                                   |            |
|--------------------------|----------------------------------------|----------------------|---------------------|-----------------------------------|------------|
| <b>Company/ firm:</b>    | Modi properties pvt ltd                | <b>Project:</b>      | May Flower Platinum | <b>A. Estimated quantity:</b>     | 150cum     |
| <b>Flat / Villa no.:</b> | -                                      | <b>Block No.:</b>    | A block             | <b>B. Requisition quantity:</b>   | 150cum     |
| <b>Slab no.:</b>         | Towards RMC casting A block 903 to 907 | <b>PO Nos.</b>       | 70806               | <b>C. Actual quantity poured:</b> | 150cum     |
| <b>Requisition nos.:</b> | 11970                                  | <b>Supplier:</b>     |                     | <b>D. Difference (C-A):</b>       |            |
| <b>Sign of security</b>  | NIZAM                                  | <b>Sign of Admin</b> | Saavul . K          | <b>Sign of Project manager</b>    | 28/10/2020 |
| <b>Date</b>              | 07/10/2020                             | <b>Date</b>          | 7/10/20             | <b>Date</b>                       | 28/10/2020 |

Details of RMC pour

| Sl. No          | Date     | Time  | Quantity poured | Dc No. / Batch no. | Specified weight (@ 2,400 kgs per meter cube | Measured weight (kgs) | Short fall in weight in kgs | Inward no. | MRN No. |
|-----------------|----------|-------|-----------------|--------------------|----------------------------------------------|-----------------------|-----------------------------|------------|---------|
| 25.             | 05-10-20 | 03:15 | 6cum            | 375                | 14400cum                                     | 15050                 |                             | 14242      | 83710   |
| 26.             |          |       |                 |                    |                                              |                       |                             |            |         |
| 27.             |          |       |                 |                    |                                              |                       |                             |            |         |
| 28.             |          |       |                 |                    |                                              |                       |                             |            |         |
| 29.             |          |       |                 |                    |                                              |                       |                             |            |         |
| 30.             |          |       |                 |                    |                                              |                       |                             |            |         |
| 31.             |          |       |                 |                    |                                              |                       |                             |            |         |
| 32.             |          |       |                 |                    |                                              |                       |                             |            |         |
| 33.             |          |       |                 |                    |                                              |                       |                             |            |         |
| 34.             |          |       |                 |                    |                                              |                       |                             |            |         |
| 35.             |          |       |                 |                    |                                              |                       |                             |            |         |
| 36.             |          |       |                 |                    |                                              |                       |                             |            |         |
| <b>Total:</b>   |          |       | 6cum            |                    | 14400cum                                     |                       |                             |            |         |
| <b>Remarks:</b> |          |       |                 |                    |                                              |                       |                             |            |         |

RMC pour report