

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UID: 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

Purchase Voucher

10465
No. : PUR/~~12468~~
Ref.: 12357 dt. 17-Jul-2020

Dated : 27-Jul-2020

Party's Name: **Summit Sales LLP**
5-4-187/3 & 4, 2nd Floor, Soham Mansion M.G. Road,
Sec-Bad
GSTIN/UID : **36ACQFS2044C1Z7**

Particulars		Amount
Doors, Door Franes & Hardware GST 18%	7,339.00	₹ 8,660.00
Input-CGST	660.51	
Input-SGST	660.51	
OIE-Rounded Off	(-)0.02	

On Account of :

Being amount credited to Summit Sales LLP towards Purchase of Carpentry items vide invoice
no:12357,dt:17-07-2020 & PO no:68843,dt:14-07-2020

Amount (in words) :

Indian Rupees Eight Thousand Six Hundred Sixty Only

for SUP-Summit Sales LLP

Prepared by: ramakrishna

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

① Scan ID
44349

Date:		18/7/20.		Prepared by:		SOWMYA	
PO/WO no.		68843.		PO / WO Date.		14/7/20	
Supplier Name		ssllp.		PO/WO amount		9,527.3	
Firm/Company		880V 11p		Project		880V 11p	
Sl. No.	Bill No.	Bill Date		Bill amount			
1.	12357	17/7/20		8,660			
2.							
3.							
Amount A – Bills total(Excluding Transport & Hamali Charges):						8,660.	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	10390	17/7/20	81262	☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount B – Other Credits :							
Amount C – Other Debits :							
Amount D (D=A+B-C) – Amount to be credited to the supplier:						8,660	
Amount E – PO / WO value:						9,527.	
Amount F – Difference (A – E):						867/-	
Quantity received as per PO / WO			☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☐ Yes ☐ No (explained below)				
Excess / short material received			☐ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☐ Yes ☒ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. /- ☐ No				
Payment – due date			25.7.2020				
Remarks: <u>short received</u>							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>		
Date	18/7/20	24/7/20	24/7/20	24/7/20	24/7/20		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 17-07-2020

Customer Details				Invoice No.		12357	
Silver Oak Villas LLP Sy No. 291, Phase 1X, Cherlapally, Hyderabad GSTIN : 36ADBFS3288A2Z7				Invoice Date.		17-07-2020	
				PO No.		68843	
				PO Date.		14-07-2020	
				Req ID		58454	
				Req Date		13-07-2020	
				Loc Req No		155861	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	2100 - Carpentry - hardware - Fischer - 6mm - pkts	3926	5	105.00	525.00	18	94.50
2	2099 - Carpentry - hardware - Fischer - 5mm - pkts	3926	12	142.00	1,704.00	18	306.72
3	2156 - Carpentry - hardware - S.S. Screws - other - 32 x 8		6	125.00	750.00	18	135.00
4	2285 - Carpentry - hardware - SS Hinges - Others -	8302	20	218.00	4,360.00	18	784.80
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST		CGST	SGST	Total Taxable Amount		7,339.00	1,321.02
		660.51	660.51	Total Invoice Amount		8,660.02	
Rupees : Eight Thousand Six Hundred Sixty and Paise Two Only.							

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Of 1

14-07-2020 4:44:09 PM

Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, II nd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7



68843

15.07.20 12:16:57

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	68843	155861
Doc Date	14-07-2020	
Quote No	Nil	
Quote Date	14-07-2020	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2100 - Carpentry - hardware - Fischer - 6mm - pkts	12.00	105.00	0.00	18.00	1,486.80
2 2099 - Carpentry - hardware - Fischer - 5mm - pkts	12.00	142.00	0.00	18.00	2,010.72
3 2156 - Carpentry - hardware - S.S. Screws - other - pkts 32 x 8	6.00	125.00	0.00	18.00	885.00
4 2285 - Carpentry - hardware - SS Hinges - Others - nos	20.00	218.00	0.00	18.00	5,144.80
Total Order Value . . .					9,527.32

Rupees : Nine Thousand Five Hundred Twenty Seven and Paise Thirty Two Only.

Terms and Conditions :-**Specification / Brand** As per details given in the quotation.**Payment Terms** After Delivery & Production of bill**Tax** GST included in above price.**Delivery Date** Next Day.

Delivery Location Silver Oak Villas Phase - IX
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of India mint
Phone. Contact: Security 65908777, 9502288244 Sanjay

Penalty For Delay Nil**Transportation Cost** Transport cost shall be borne by us.**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for Site use purpose**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks**

Part received
Jef Bill as 12557 Amount Rs 8,660/-
Balance has to be received Rs 867/-

✓
22/7/2020

For **Silver Oak Villas LLP**

Authorised Signatory

Name :

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

Requisition Form

Name:	SOVLLP	Date:	08-07-2020
Base :	Silver Oak Villas	Time:	11.00
		Req. No.	155861
Material required before date:	14-07-2020	ID No.	58454

	Description	Size	Quantity	Units	Inward No	Date
1	Fischers	6mm	12	Boxes		
2	Fischers	5mm	12	Boxes		
3	SS Screws 68843		06	Packets		
4	SS Hinges		20	Nos		
5						
6						
7						
8						
9						
10						

Remarks: -For site use purpose

Prepared By	G.Mona	Approved by	
Sign.& Date	08-07-2020	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 17-07-2020

Customer Details		DC No.	10390
Silver Oak Villas LLP		DC Date.	17-07-2020
Sy No. 291, Phase 1X, Cherlapally, Hyderabad		PO No.	68843
		PO Date.	14-07-2020
		Req ID	58454
		Req Date	13-07-2020
GSTIN : 36ADBFS3288A2Z7		Loc Req No	155861
	Description of Goods	HSN/SAC	Qty
1	2100 - Carpentry - hardware - Fischer - 6mm - pkts	3926	5
2	2099 - Carpentry - hardware - Fischer - 5mm - pkts	3926	12
3	2156 - Carpentry - hardware - S.S. Screws - other - pkts		6
4	2285 - Carpentry - hardware - SS Hinges - Others - nos	8302	20
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 17-07-2020

Customer Details				Invoice No.	12357		
Silver Oak Villas LLP Sy No. 291, Phase IX, Cherlapally, Hyderabad GSTIN : 36ADBFS3288A2Z7				Invoice Date.	17-07-2020		
				PO No.	68843		
				PO Date.	14-07-2020		
				Req ID	58454		
				Req Date	13-07-2020		
				Loc Req No	155861		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	2100 - Carpentry - hardware - Fischer - 6mm - pkts	3926	5	105.00	525.00	18	94.50
2	2099 - Carpentry - hardware - Fischer - 5mm - pkts	3926	12	142.00	1,704.00	18	306.72
3	2156 - Carpentry - hardware - S.S. Screws - other - 32 x 8		6	125.00	750.00	18	135.00
4	2285 - Carpentry - hardware - SS Hinges - Others -	8302	20	218.00	4,360.00	18	784.80
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST	CGST	SGST	Total Taxable Amount		7,339.00		1,321.02
	660.51	660.51	Total Invoice Amount		8,660.02		

Rupees : Eight Thousand Six Hundred Sixty and Paise Two Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ADBFS3288A2Z7
State Name: Telangana, Code : 36

Purchase Voucher

10466
No. : PUR/~~10469~~
Ref.: 12361 dt. 18-Jul-2020

Dated : 27-Jul-2020

Party's Name: **Summit Sales LLP**
5-4-187/3 & 4,2nd Floor, Soham Mansion M.G.Road,
Sec-Bad
GSTIN/UIN : **36ACQFS2044C1Z7**

Particulars		Amount
Tiles, Granite, Etc. GST 18%	31,639.04	₹ 37,334.00
Input-CGST	2,847.51	
Input-SGST	2,847.51	
OIE-Rounded Off	(-)0.06	

On Account of :

Being amount credited to Summit Sales LLP towards Purchase of Tiles items vide invoice no:12361,
dt:18-07-2020 & PO no:67516,dt:27-05-2020

Amount (in words) :

Indian Rupees Thirty Seven Thousand Three Hundred Thirty Four Only

for SUP-Summit Sales LLP

Prepared by: ramakrishna

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 20/7/20.		Prepared by: SOWMYA	
PO/WO no. 67516.		PO / WO Date. 27/6/20.	
Supplier Name Sslp.		PO/WO amount 65,335.	
Firm/Company esov llp		Project esov llp.	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	12361	18/7/20.	37,334.07
2.			
3.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			37,334
Sl. No.	DC No	DC. Date	MRN No.
1.	Vista 3033.	6/7/20	80842
2.			
3.			
4.			
Amount B – Other Credits :			-
Amount C – Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			37,334
Amount E – PO / WO value:			65,335.
Amount F – Difference (A – E):			28,001
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ___/- ☐ No	
Payment – due date		25.7.2020	
Remarks: Final bill received.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>
Date	20/7/20	24/7/20	24/7/20

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

DELIVERY CHALLAN

SUMMIT SALES LLP

5-4-187/3 & 4 II Floor, M.G. Road, secunderabad - 500 003.

Tel : 040 - 6633 5551

Recd 17/7/20

M/s Silver Oak Villas LLP.

DC No. : 3033

Date : 06/07/2020

Site: Cherlapally.

Vehicle No. 7P07AF6351

P.O. /W.O. No. : 67516

P.O. /W.O. Date : 07/05/20

Sl. No.	PARTICULARS	Quantity
1	Kitchen dado Country Almond (10" x 10")	68 Box
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		

MRN
81201

GSTIN : 36ADBFS3088A027

Received the above materials in good condition.

Received by : Naveen

Stamp: Naveen

Date : 06/07/20

For SUMMIT SALES LLP

Snehapriya

Authorised Signatory

Summit Sales LLP

ORIGINAL INVOICE

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 18-07-2020

Customer Details				Invoice No.		12361	
Silver Oak Villas LLP Sy No. 291, Phase 1X, Cherlapally, Hyderabad GSTIN : 36ADBFS3288A2Z7				Invoice Date.		18-07-2020	
				PO No.		67516	
				PO Date.		27-05-2020	
				Req ID		57159	
				Req Date		26-05-2020	
				Loc Req No		155744	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	9080 - Tiles - Utility floor or Kitchen dado country		68	465.28	31,639.04	18	5,695.04
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST		CGST	SGST	Total Taxable Amount		31,639.04	5,695.04
		2,847.52	2,847.52	Total Invoice Amount		37,334.07	
Rupees : Thirty Seven Thousand Three Hundred Thirty Four and Paise Seven Only.							

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised Signatory

Purchase Order

Page(s) 1 Of 1

28-05-2020 14:45:46



67516

23.05.20 2:03:42

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, II nd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	67516	155744
Doc Date	27-05-2020	
Quote No	Nil	
Quote Date	27-05-2020	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9083 - Tiles - Balcony or kitchen dado country rosso - 12 in X 12 in X 12 pieces - Boxes	51.00	465.28	0.00	18.00	28,000.55
2 9080 - Tiles - Utility floor or Kitchen dado country almond - 12 in X 12 in X 12 pieces - Boxes	68.00	465.28	0.00	18.00	37,334.07
Total Order Value . . .					65,334.62
Rupees : Sixty Five Thousand Three Hundred Thirty Four and Paise Sixty Two Only.					

Terms and Conditions :-**Specification /** All items shall be Nitco brand Rate per Sft is Rs. 40.04**Payment Terms** After delivery**Tax** Included in the above prices**Delivery Date** Within a day

Delivery Location Silver Oak Villas Phase - IX
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of india mint
Phone. Contact: Security 65908777, 9502288244 Sanjay

Penalty For Delay Nil**Transportation** Nil**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right to reject items not conforming to quality and specifications, above order is for Flat no Villa nos-33-36 , purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Req no 99385 tiles qty is also included in this PO.

Partly bill : 11626 Dt: 10/6

A - 1 : 28000/-

17/6/20 Amt: 37334/-

Final bill received

Bills 1276 / Amount to 37,334/-

✓
22/7/2020For **Silver Oak Villas LLP**

Authorised Signatory

Name : _____

Contact : _____

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : ____/____/____

Requisition Form - Kitchen Dado											
Company		SOV LLP		Site & Phase		SOV					
Req. no.		155744		Req. Date		26.05.20					
Material required before		Urgent		ID no.		SA159					
Prepared by:		G. chandra kanth		Approved by (sign):							
Flat / Block no:		V no 33,34,35,36									
Name of Supplier:-											
Type-B 1650 Sft 3BHK Order Value:		4 Flats									
S No.	Item Description	Units	Qty required for type-B villa-3BHK	Qty required for type-A villa-3BHK	Qty required for one Flat	Avg Qty required for one flat	Order Value	Qty required for Order value	Balance Qty to be ordered	Inward No	Date
1	Country Rosso (Kitchen Dado)	Sft	-	150.00	150.00	150.00	4.00	600.00	600.00		
2	Country Almond (Utility)	Sft	-	100.00	100.00	100.00	4.00	400.00	400.00		
3	Country Almond (Kitchen Dado)	Sft	-	100.00	100.00	100.00	4.00	400.00	400.00		
Total									1,400.00		

DELIVERY CHALLAN

SUMMIT SALES LLP

5-4-187/3 & 4 II Floor, M.G. Road, secunderabad - 500 003.

Tel : 040 - 6633 5551

M/s Silver Oak Villas LLP.DC No. : 3033Date : 06/07/2020Vehicle No. : AP07AF6351P.O. / W.O. No. : 67516P.O. / W.O. Date : 27/05/20Site: Cherlapally.

Sl. No.	PARTICULARS	Quantity
1	Kitchen dado Country Almond (12"x12")	68 Box
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		



INWARD WITH TIME	
Inward No. <u>14435</u>	Date <u>6/7/20</u>
MKN No: <u>80867</u>	Date <u>6/7/20</u>
Received By: <u>[Signature]</u>	Sign: <u>[Signature]</u>
SILVER OAK VILLAS LLP	

GSTIN : 36ADBFS3288A0Z7

Received the above materials in good condition.

Received by : NaveenStamp: NaveenDate : 06/07/20

For SUMMIT SALES LLP

Snehapriya

Authorised Signatory

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

Purchase Voucher

10467
No. : PUR/10470
Ref.: 174 dt. 18-Jul-2020

Dated : 27-Jul-2020

Party's Name: Kaveri Timber Depot

Particulars		Amount
Doors, Door Franes & Hardware GST 18%	29,046.00	₹ 34,274.00
Input-CGST	2,614.14	
Input-SGST	2,614.14	
OIE-Rounded Off	(-)0.28	
On Account of :		
Being amount credited to Kaveri Timber Depot towards Purchase of Carpentry items vide invoice no:174,dt:18-07-2020 & PO no:68755,dt:10-07-2020		
Amount (in words) :		
Indian Rupees Thirty Four Thousand Two Hundred Seventy Four Only		

for SUP-Kaveri Timber Depot

Prepared by: ramakrishna

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

2

Date.	21/7/2020	Prepared by:	K. R. Chagula
PO/WO no.	68755	PO / WO Date.	10/7/2020
Supplier Name	Kaneri Timber Depot	PO/WO amount	33,318/-
Firm/Company	SOV LLR	Project	SOV
Sl. No.	Bill No.	Bill Date	Bill amount
1.	174	18/7/2020	34,274/-
2.			
3.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			34,274/-
Sl. No.	DC No	DC. Date	MRN No.
1.			81283
2.			
3.			
4.			
Amount B – Other Credits :			
Amount C – Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			34,274/-
Amount E – PO / WO value:			33,318/-
Amount F – Difference (A – E):			956/-
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☐ No	
Payment – due date		22/7/2020	
Remarks:			

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	21/7/2020	22/7/2020	22/7/2020		24/7/20		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wo upto Rs. 5,000/-, Purchase Manager upto 25,000/- and Purchase Director thereafter. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/-



CASH / CREDIT MEMO

Kaveri Timber Depot

Dealers in : Burma Teak, Indian Teak, African Teak, Salwood, Non-Teak, Moulding & Plywood.

Plot No. 2, ECIL Road, IDA, Nacharam, Hyderabad - 76.

No.

174

Date: 18/07/20

M/s.

SILVER OAK VILLAS LLP

Pg. 68755

5-4-187/384 Ind Floor M.G. Road Secunderabad) GST No. 36ADB53288A2 Z7

Sl.No.	PARTICULARS	Qty.	C.Ft./C.M.	RATE	AMOUNT Rs. Ps.
1)	2384 W.P.C (5X2½) 7' 3½	2 } 2 }	1 set	3816/-	3816=00
2)	2387 W.P.C (4X2½) 7'-3" 3'-0"	6 } 3 }	3 set	2640/-	7920=00
3)	2389 W.P.C (4X2½) 7'-3" 2'-6"	6 } 3 }	3 set	2580/-	8550=00
4)	2388 W.P.C (4X2½) 7' 3'	2 } 2 }	1 set	3000/-	3000=00
5)	2390 W.P.C (4X2½) 7' 2'-6"	4 } 4 }	2 set	2880/-	5760=00
INWARD WITH TIME: Inward No. 14502 Dt: 18/7/20 MRN No: 81283 Dt: 18/7/20 Received By: [Signature] Sign: [Signature] SILVER OAK VILLAS LLP					29046=00
E. & O.E.				CGST % 9%	2614=00
Party GSTIN No.				SGST % 9%	2614=00
Way Bill No. :				IGST %	
Vehicle No. :				TOTAL AMOUNT GST	34274=00

* Goods once sold will not be taken back.

* No claim will be admitted by us once goods delivered from our premises.

* Interest rate @ 24% will be charged of this bill, if not paid within a week time.

For Kaveri Timber Depot

Purchase Order

Page(s) 1 Of 1

11-07-2020 14:28:02



68755

08.07.20 3:08:59

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Kaveri Timber Depot
Plot No. 2, Sy.no. 52 & 54, Road No.7, IDA Nacharam, Hyderabad - 500076.

GSTIN 36AAFFK7078K1ZT

9441723939

Doc No	68755	155856
Doc Date	10-07-2020	
Quote No	Nil	
Quote Date	10-07-2020	
SupplyType	Supply	

Kind Attn : Mr. Laxman Patel

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2384 - Carpentry - other - WPC -2+2 - 7 ft x 3 ft 6 in - Nos	1.00	3,816.00	0.00	18.00	4,502.88
2 2387 - Carpentry - other - WPC 2+1 - 7 ft 3 in x 3 ft - Nos	3.00	2,640.00	0.00	18.00	9,345.60
3 2389 - Carpentry - other - WPC - 2+1 - 7 ft 3 in x 2 ft 6 in - Nos	3.00	2,580.00	0.00	18.00	9,133.20
4 2388 - Carpentry - other - WPC - 2+2 - 7 ft x 3 ft - Nos	1.00	3,000.00	0.00	18.00	3,540.00
5 2390 - Carpentry - other - WPS - 2+2 - 7 ft x 2 ft 6 in - Nos	2.00	2,880.00	0.00	18.00	6,796.80
Total Order Value . . .					33,318.48

Rupees : Thirty Three Thousand Three Hundred Eighteen and Paise Fourty Eight Only.

Terms and Conditions :-

Specification / Brand	All items shall be of WPC Door frame with maindoor section 5"x3" and internal frame section should be 4"x2 1/2", Rate per ft is Rs. 180 per maindoor and internal door Rs. 150 excluding GST
Payment Terms	After delivery and production of bill
Tax	Included in the above prices
Delivery Date	Within 5 days
Delivery Location	Silver Oak Villas Phase - IX Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of India Mint Phone. Contact: Security 65908777, 9502288244 Sanjay
Penalty For Delay	Nil
Transportation Cost	Extra as per actuals
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the rights to reject the items if not as specified, damage is in suppliers account, above order is for Villa No 128 purpose.
Completion Date	Nil
Measurement	Logs sizes will be paid as per standard sizes.
Security	Nil
Remarks	Nil

For **Silver Oak Villas LLP**

Authorised Signatory

Name : 

Name : _____

Accepted the above Terms And Conditions

For **Kaveri Timber Depot**

Date : __/__/__

Estimate/Draft PO

Page(s) 1 Of 1

10-07-2020 14:57:50

Original / Office Copy / Purchase Div. Copy

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Kaveri Timber Depot
Plot No. 2, Sy.no. 52 & 54, Road No.7, IDA Nacharam, Hyderabad - 500076.

GSTIN 36AAFFK7078K1ZT

9441723939

Doc No	68755	155856
Doc Date	10-07-2020	
Quote No	Nil	
Quote Date	10-07-2020	
SupplyType	Supply	

Kind Attn : Mr. Laxman Patel

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2384 - Carpentry - other - WPC -2+2 - 7 ft x 3 ft 6 in - Nos	1.00	3,816.00	0.00	18.00	4,502.88
2 2387 - Carpentry - other - WPC 2+1 - 7 ft 3 in x 3 ft - Nos	3.00	2,640.00	0.00	18.00	9,345.60
3 2389 - Carpentry - other - WPC - 2+1 - 7 ft 3 in x 2 ft 6 in - Nos	3.00	2,580.00	0.00	18.00	9,133.20
4 2388 - Carpentry - other - WPC - 2+2 - 7 ft x 3 ft - Nos	1.00	3,000.00	0.00	18.00	3,540.00
5 2390 - Carpentry - other - WPS - 2+2 - 7 ft x 2 ft 6 in - Nos	2.00	2,880.00	0.00	18.00	6,796.80
Total Order Value . . .					33,318.48

Rupees : Thirty Three Thousand Three Hundred Eighteen and Paise Fourty Eight Only.

Terms and Conditions :-

Specification / Brand All items shall be of WPC Door frame with maindoor section 5"x3" and internal frame section should be 4"x2 1/2", Rate per fit is Rs. 180 per maindoor and internal door Rs. 150 excluding GST

Payment Terms After delivery and production of bill

Tax Included in the above prices

Delivery Date With in 5 days

Delivery Location Silver Oak Villas Phase - IX
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of India Mint
Phone. Contact: Security 65908777, 9502288244 Sanjay

Penalty For Delay Nil

Transportation Cost Extra as per actuals

Warranty Nil

Advance Paid Nil

Other Terms We reserve the rights to reject the items if not as specified, damage is in suppliers account, above order is for Villa No 128 purpose.

Completion Date Nil

Measurement Logs sizes will be paid as per standard sizes.

Security Nil

Remarks Nil

APPROVED BY
10 JUL 2020
SOHAM MODI
MANAGING DIRECTOR

For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Kaveri Timber Depot**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form - Door Frames		
Company	Silver Oak Villas LLP	Site & Phase
Req. no.	155856	Req. Date
Material required before	11-07-2020	ID no.
Prepared by:	G. Mona	Approved by (sign):
Flat / Block no:	For v no: 128	
Material :-	Door Frames (WPC)	
Type A 1210 Sft 3BHK Order Value:	1 Villas	
Type B 1010 Sft 2BHK Order Value:	0 Villas	
Electrical duct doors	0	

S No.	Item Description	Units	Qty required for Type B 1210 Sft 3BHK flat	Qty required for Type A 1210 Sft 3BHK flat	Type B 1010 2BHK flats requirement	Type A 1210 Sft 3BHK flats requirement	Quantity required	Qty Available at site - full frames	Balance Qty to be ordered
1	Main door frame 7' x 3'6" with threshold	Nos	1.00	0.00	0.00	1.00	1.00	0.00	✓ 1.00
2	Door frame 7' 3"x 3' without threshold	Nos	3.00	0.00	0.00	1.00	3.00	0.00	✓ 3.00
3	Door frame 7' 3" x 2'6" without threshold	Nos	3.00	0.00	0.00	1.00	3.00	0.00	✓ 3.00
4	Door frame 7' x 3' with threshold	Nos	1.00	0.00	0.00	1.00	1.00	0.00	✓ 1.00
5	Door frame 7' x 2'6" with threshold	Nos	2.00	0.00	0.00	1.00	2.00	0.00	2.00
	Total						10.00	0.00	10.00

S No.	Item Description	Units	Quantity required	Qty Available at site - extra pieces	Balance Qty to be ordered	Qty in cft	Inward No	Date
1	Main door side 7' 3" X 5" X 3"	Nos	2.00	0.00	2.00	1.49		
2	Main door top /bottom 4' X 5" X 3"	Nos	2.00	0.00	2.00	0.82		
3	Other door sides 7' 3" X 4" X 2 1/2"	Nos	14.00	0.00	14.00	6.97		
4	Other door top / bottom 3' X 4" X 2 1/2"	Nos	3.00	0.00	3.00	0.62		
5	Other door top / bottom 3' 6" X 4" X 2 1/2"	Nos	5.00	0.00	5.00	1.20		
6	Other door sides 5' X 4" X 2 1/2"	Nos	4.00	0.00	4.00	0.12		
7	Other door top / bottom 2'6" X 4" X 2 1/2"	Nos	4.00	0.00	4.00	0.07		
8	Fish Tail Holdfast	Nos	30.00	0.00	✓ 30.00			
9	Wooden Screw 30 X 8 MM	Box	1.00	0.00	✓ 1.00			
10	Nails 2"	Kg	1.00	0.00	1.00			
	Total		66.0	0.0	66.0	11.3		

Note: Round of nails to the nearest kg.

APPROVED BY
18 JUL 2020
SOHAM MODI
MANAGING DIRECTOR

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

Purchase Voucher

10468
No. : PUR/10471
Ref.: 324 dt. 13-Jul-2020

Dated : 28-Jul-2020

Party's Name: SUP-Sri Laxmi Enterprises

Particulars		Amount
Tiles, Granite, Etc. GST 18%	1,10,409.00	₹ 1,33,283.00
OE-Transportaion Charges @18%	2,542.37	
Input-CGST	10,165.62	
Input-SGST	10,165.62	
OIE-Rounded Off	0.39	

On Account of :

Being amount credited to sri laxmi enterprises towards purchase of Tiles vide Invoice no : 324 dt 13. 07.2020 and PO. No : 68694 dt 07.07.2020

Amount (in words) :

Indian Rupees One Lakh Thirty Three Thousand Two Hundred Eighty Three Only

for SUP-Sri Laxmi Enterprises

amakrishna

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

①

Date:	21/7/2020	Prepared by:	K. R. Chagula
PO/WO no.	68694	PO / WO Date.	21/7/2020
Supplier Name	Sri Laxmi Enterprises	PO/WO amount	1,26,813/-
Firm/Company	SOVLL 2	Project	SOV.
Sl. No.	Bill No.	Bill Date	Bill amount
1.	324	13/7/2020	1,30,284/-
2.			
3.			
4.			

Amount A – Bills total (Excluding Transport & Hamali Charges): 1,30,284/-

Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.	-	-	8114	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount B – Other Credits : Trapped Charges 2,999/-

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 1,33,283/-

Amount E – PO / WO value: 1,26,813/-

Amount F – Difference (A – E): 3,471/-

Quantity received as per PO / WO	☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)
Is difference between PO / Bill acceptable?	☒ Yes ☐ No (explained below)
Excess / short material received	☒ Approved – within acceptable limits ☐ No (explained below)
Close PO / WO	☒ Yes ☐ No – wait for balance material ☐ No (explained below)
Advance paid / PDC given (deduct when paying)	☒ Yes – Rs. /- ☐ No
Payment – due date	Advance paid

Remarks: due to po take difference

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	21/7/2020	23/7	23/07/2020	24 JUL 2020		5 AUG 2020	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude

(ORIGINAL FOR RECIPIENT)

[illegible]

INR One Lakh Thirty Three Thousand Two Hundred Eighty Three Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
6907	1,12,951.37	9%	10,165.63	9%	10,165.63	20,331.26
Total	1,12,951.37		10,165.63		10,165.63	20,331.26

Tax Amount (in words) : **INR Twenty Thousand Three Hundred Thirty One and Twenty Six paise Only**

Authorised Signatory



Government of India
e-Way Bill



1. E-WAY BILL Details

eWay Bill No: **1812 3236 6482** Generated Date: **13/07/2020 12:31 PM** Generated By: **36AGF PP166 4E1ZG** Valid Upto: **14/07/2020**
Mode: **Road** Approx Distance: **21km**
Type: **Outward - Supply** Document Details: **Tax Invoice - 324 - 13/07/2020** Transaction type: **Regular**

2. Address Details

From

GSTIN : 36AGF PP166 4E1ZG
SRI LAXMI ENTERPRISES
TELANGANA
:: Dispatch From ::
3-4-488
Opp.Reddy CollegeNarayanaguda
Hyderabad IDA UPPAL,TELANGANA-500039

To

GSTIN : 36ADB FS328 8A2Z7
SILVER OAK VILLAS LLP
TELANGANA
:: Ship To ::
SOHAM MANSION 5-4-187/3 AND 4
2ND FLOOR M.G ROAD SECUNDERABAD
DELIVERY AT SY NO 291 CHERLAPALLY HYDERABAD,TELANGANA-501301

Goods Details

HSN Code	Product Name & Desc.	Quantity	Taxable Amount Rs.	Tax Rate (C+S+I+Cess+Cess Non.Advol)
6907	TILES & VETRIFIED TILES	172.00 BOX	112951.37	9.000+9.000+NE+0.000+0.00

Tot. Tax'ble Amt ₹ 112951.37 CGST Amt ₹ 10165.62 SGST Amt ₹ 10165.62 IGST Amt ₹ 0.00 CESS Amt ₹ 0.00 CESS Non.Advol Amt ₹ 0.00

Other Amt ₹ 0.00 Total Inv.Amt ₹ 133282.62

4. Transportation Details

Transporter ID & Name :

Transporter Doc. No & Date : & 13/07/2020

5. Vehicle Details

Mode	Vehicle / Trans Doc No & Dt.	From	Entered Date	Entered By	CEWB No. (If any)	Multi Veh.Info (If any)
Road	TS09UC8160	Hyderabad IDA UPPAL	13/07/2020 12:31 PM	36AGFPP1664E1ZG	-	-



181232366482

GST IN : 36AGFPP1664E1ZG

DELIVERY CHALLAN

Ph : 66100134

TIN : 36692452881

C.S.T.No.:ABS/09/1/2234/98-99

SRI LAXMI ENTERPRISES**Authorised Dealers : Johnson Glazed Tiles, Asian Tiles,
Jaquar Sanitary & Jaquar C.P. Fittings**

3-4-488, Opp. Reddy Womens College, Narayanguda, Hyderabad - 500 027.

M/s. SILVER OAK VILLAS LLP

C. No.

S-4-187/3 & 4, 1st Floor, M.G. Road, SEC: BAD

324

DELAT: SILVER OAK VILLAS PHASE-1A, CHERLAPATI Date: 13/07/2020GSTIN: 36ADRF3288A2Z7

Please receive the following materials despatched in good condition against your

Order No. Date and return the duplicate challan duly signed.

PARTICULARS	Quantity	Unit	Approximate Value
1 HSR JELSON 600x600 MARBONITE ALBITO WHITE (PRM)	135 Boxes	x	205/94
2 HSR JELSON 300x600 BARSTOW DARK (PRM)	30 Boxes		
3 HSR JELSON 300x600 BARSTOW H/L (PRM)	7 Boxes		580/56
	1		
	172 Boxes		
	10		

INWARD WITH TIME:	
Inward No. <u>14477</u>	Dr: <u>14/7/20</u>
MRN No:	Dr:
Received By:	Sign:
SILVER OAK VILLAS LLP	
Receiver's Signature	



E & OE

Mode of Supply

RR/LR No.

Dated

Subject to Hyderabad Jurisdiction only.

We are not responsible for any loss damage once
the material has moved from our godown.

Purchase Order

Page(s) 1 Of 1

08-Jul-20 3:45:06 PM



68694

06.07.20 2:23:37

oy

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Sri Laxmi Enterprises
3-4-488, Opp.Reddy Womens College, Narayanguda, Hyderabad -500027

GSTIN 36AGFPP1664E1ZG

66100134

9246150138

Doc No	68694	155852
Doc Date	07-07-2020	
Quote No	Nil	
Quote Date	13-03-2020	
SupplyType	Supply	

Kind Attn : P.V.Hari Krishna Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9068 - Tiles - Other - NA - Boxes Albito white Plus-2'x2'	135.00	683.00	0.00	18.00	108,801.90
2 9068 - Tiles - Other - NA - Boxes Barstow dark-2'x1'	30.00	394.00	0.00	18.00	13,947.60
3 9068 - Tiles - Other - NA - Boxes Barstow HL-2'x1'	7.00	492.00	0.00	18.00	4,063.92
Total Order Value . . .					126,813.42

Rupees : One Lakh(s) Twenty Six Thousand Eight Hundred Thirteen and Paise Fourty Two Only.

Terms and Conditions :-

Specification / Brand As per details given in the office dated 8-6-20, Johnson tiles, For 2'x2' rate per sft is Rs.49.15, 44.06,49.15,44.06, 61.01 For 1'x1'-Rs.29.68, 34, For 2'x1'-Rs.42.37, GST extra 18% .

Payment Terms 50% advance payment along with PO

Tax All taxes are included in above price.

Delivery Date With in 7 days

Delivery Location Silver Oak Villas Phase - IX
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of india mint
Phone. Contact: Security 65908777, 9502288244 Sanjay

Penalty For Delay Nil

Transportation Cost Extra, form local godown as per actuals

Warranty Nil

Advance Paid Rs.63,406-00, Cheque no....., Dated..... ofbank.

Other Terms We reserve the right to reject items not conforming to quality and specifications, breakage is in suppliers account, above order is for 1 villa , purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Nil

For **Silver Oak Villas LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Sri Laxmi Enterprises**

Name : _____

Date : __/__/__

Estimate/Draft PO

Page(s) 1 Of 1

07-Jul-20 3:18:13 PM

Original / Office Copy / Purchase Div.Copy

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Sri Laxmi Enterprises
3-4-488, Opp.Reddy Womens College, Narayanguda, Hyderabad -500027

GSTIN 36AGFPP1664E1ZG

66100134

9246150138

Doc No	68694	155852
Doc Date	07-07-2020	
Quote No	Nil	
Quote Date	13-03-2020	
SupplyType	Supply	

Kind Attn : P.V.Hari Krishna Reddy

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9068 - Tiles - Other - NA - Boxes Albito white Plus-2'x2'	135.00	683.00	0.00	18.00	108,801.90
2 9068 - Tiles - Other - NA - Boxes Barstow dark-2'x1'	✓ 30.00	394.00	0.00	18.00	13,947.60
3 9068 - Tiles - Other - NA - Boxes Barstow HL-2'x1'	✓ 7.00	492.00	0.00	18.00	4,063.92
Total Order Value . . .					126,813.42

Rupees : One Lakh(s) Twenty Six Thousand Eight Hundred Thirteen and Paise Fourty Two Only.

Terms and Conditions :-

Specification / Brand As per details given in the office dated 8-6-20, Johnson tiles, For 2'x2' rate per sft is Rs.49.15, 44.06, 49.15, 44.06, 61.01 For 1'x1'-Rs.29.68, 34, For 2'x1'-Rs.42.37, GST extra 18% .

Payment Terms 50% advance payment along with PO

Tax All taxes are included in above price.

Delivery Date With in 7 days

Delivery Location Silver Oak Villas Phase - IX
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of india mint
Phone. Contact: Security 65908777, 9502288244 Sanjay

Penalty For Delay Nil

Transportation Cost Extra, form local godown as per actuals

Warranty Nil

Advance Paid Rs.63,406-00, Cheque no....., Dated..... ofbank.

Other Terms We reserve the right to reject items not conforming to quality and specifications, breakage is in suppliers account, above order is for 1 villa , purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Nil



For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Sri Laxmi Enterprises**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form - Tiles for club house									
Company		Silver Oak Villas LLP			Site & Phase		SOV		
Reg. no.		155832			Reg. Date		04.07.2020		
Material required before		07.07.2020			ID no.		58293		
Prepared by:		K. Purushotham			Approved by (sign):				
Flat / Block no:		Club house			Remarks:-				
Order Value:		1 Villa							
S No.	Item Description	Units	Qty required for one Flat	Avg Qty required for one flat	Order Value	Qty required for Order value	Balance Qty to be ordered	Inward No	Date
1	Albino white plus tiles (2' X 2')	Sft	2,100.0	2,100.0	1.0	2,100.0	2,100.0	1455	
2	Barsow Dark (2' X 1')	Sft	352.0	352.0	1.0	352.0	352.0	30	
3	Barsow H/L (2' X 1')	Sft	90.0	90.0	1.0	90.0	90.0	7	
Total									

68293

11.62

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10469**
Ref.: **679 dt. 11-Jul-2020**

Dated : 30-Jul-2020

Party's Name: **CONT-Priyanka Devi**

Particulars		Amount
LSUD-Labour Charges	64,470.00	₹ 1,61,174.00
LSUD-Allowance for Equipment	64,470.00	
LSUD-Allowance for Consumables	32,234.00	

On Account of :

Being amount credited to Priyanka Devi towards tiles aying work and staircase granite fixing work at villa no:39,60,68 work done from dt:26-06-2020 to 08-07-2020

Amount (in words) :

Indian Rupees One Lakh Sixty One Thousand One Hundred Seventy Four Only

for CONT-Priyanka Devi



Prepared by: ramakrishna

Approved by

Receiver's Signature

7222 to 7242

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		673.		Date - site bills Register		24/7/20	
Company Name:		SOULP		Site:		SOV	
Name of Contractor		Priganka Devi					
Nature of work		Tile work					
Work done		From Date		26/6/20		To Date	
						08/7/20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	V. No - 39, 60, 68.						
2.	skirting, Bathing						
3.	bley, kitchen &						
4.	utility and						
5.	staircase grand.		1,61,174	rsdpt	1,61,174/-		
6.	kitchen platform						
7.	main door grand						
8.	6" cladding work						
9.	and staircase floor						
10.	front path fixing.						
11.	Total:				1,61,174/-		
Bill required		☐ YES ☒ NO.		GST bill required		☐ YES ☒ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 04 JUL 2020		Date: 24/07/2020		Date: 24 JUL 2020			
Sign: K. PURUSHOTHAM ASST. PROJECT MANAGER		Sign: Nagalakshmi		Sign: S. M. MANIYAR			

Notes: 1. The advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

Priyanaka devi
A.S Rao Nagar, Sainkpuri
Hyderabad

Date: 03-07-2020

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally

Type of Work: Tile Laying work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Tiles laying work and staircase granite fixing work at vno39,60,68 Total amount =1,61,174/- Work done From date :26.06.20 To date : 08.07.2020	Rs.64,470/-

Amount in words: Sixty Four Thousand Four Hundred Seventy Rupees Only/-

Sign: _____

Allowance for Equipment

Priyanaka devi
A.S Rao Nagar, Sainkपुरि
Hyderabad

Date: 03-07-2020

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally
Type of Work: Granite work
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Tiles laying work and staircase granite fixing work at vno39,60,68 Total amount =1,61,174/- Work done From date :26.06.20 To date : 08.07.2020	Rs.64,470/-.

Amount in words: Sixty Four Thousand Four Hundred Seventy Rupees Only/-

Sign: _____

Bill for Consumable Charges

Priyanaka devi
A.S Rao Nagar, Sainkपुरi
Hyderabad

Date: 03-07-2020

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally
Type of Work: Granite work
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Tiles laying work and staircase granite fixing work at vno39,60,68 Total amount =1,61,174/- Work done From date :26.06.20 To date : 08.07.2020	Rs32,234/-..

Amount in words:Thirty Two Thousand Two hundred Twenty Four Rupees Only/-

Sign: _____

MEASUREMENT SHEET										
Company Name:		Silver Oak Villas LLP								
Project:		Silver Oak Villas								
Work Description:		Tile work								
Contractor Name		PRIYANAKA DEVI								
Prepared By		B. Meenakshi								
Date:		03.07.20								
S No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Item Head Total	
1	V no 39,60,68 (3 BHK Villa)	BUA 2040 Sft	1387.00	1.00	1.00	3.00	4,161.00	Sft	4,161.00	
		Skirting	367.20	1.00	1.00	3.00	1,101.60	Rft	1,101.60	
2	Ceremic tiles for bathroom	180 sft per toilet	180.00	1.00	1.00	9.00	1,620.00	sft	1,620.00	
3	Kitchen & Utility	Ceramic Tiles	60.00	1.00	1.00	3.00	180.00	sft	180.00	
4	Stair Case Granite Fixing	Threads Raisers	1.00	1.00	1.00	6.00	6.00	nos	6.00	
5	Kitchen Platform Granite	Black Granite platform patti, edge polishing with chamfering sink cutting	1.00	1.00	1.00	3.00	3.00	LS	3.00	
6	Main Door Granite 6" cladding work with cutting	cutting and fixing and edge polishing	1.00	1.00	1.00	3.00	3.00	nos	3.00	
7	Stair case floor front side patti fixing	cutting and fixing and edge polishing	1.00	1.00	1.00	3.00	3.00	nos	3.00	

ESTIMATE SHEET						
Company Name:		Silver Oak Villas LLP				
Project:		Silver Oak Villas				
Work Description:		Tile work				
Name of the Contractor		PRIYANAKA DEVI				
Prepared By		B. Meenakshi				
Date		03.07.20				
S No.	Item Head	Item Description	Quantity	Units	Rate	Item Head Total
1	V no 39,60,68 (3 BHK Villa)	BUA 2040 Sft	4,161.00	sft	13.00	54,093.00
		Skirting	1101.60	ft	13.00	14,320.80
2	Ceramic tiles for bathroom	180 sft per toilet	1,620.00	sft	16.00	25,920.00
3	Kitchen & Utility	Ceramic Tiles	180.00	sft	13.00	2,340.00
4	Stair Case Granite Fixing	Threads, Raisers	6.00	Nos	8000.00	48000.00
5	Kitchen Platform Granite	Black Granite platform patti, edge polishing with chamfering, sink cutting	3.00	LS	2000.00	6000.00
6	Main Door Granite 6" cladding work with cutting	cutting and fixing and edge polishing	3.00	Nos	2750.00	8,250.00
7	Stair case floor front side patti fixing	cutting and fixing and edge polishing	3.00	Nos	750.00	2,250.00
Total Amount in Words: One Lakh Sixty One Thousand One Hundred Seventy Four Rupees Only						1,61,174

APPROVED B.
04 JUL 2020
K. PURSHOTHAM,
ASST. PROJECT MANAGER

Nagaland Envi
24/07/2020

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10470
Ref.: 693 dt. 20-Jul-2020

Dated : 30-Jul-2020

Party's Name: CONT-N Ramakrishna Reddy

Particulars		Amount
LSUD-Labour Charges	3,280.00	₹ 8,200.00
LSUD-Allowance for Equipment	3,280.00	
LSUD-Allowance for Consumables	1,640.00	

On Account of :

Being amount credited to N Ramakrishna Reddy towards 6 sqmm cable laying work for villa no:08,14,15,23,24,61,62,63,64,66,67,68 work done from dt:14-06-2020 to 15-07-2020

Amount (in words) :

Indian Rupees Eight Thousand Two Hundred Only

for CONT-N Ramakrishna Reddy

Prepared by: ramakrishna

Approved by

Receiver's Signature

7208 to 7221

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	693	Date - site bills Register	20/7/2020
Company Name:	SOVLLP	Site:	SOV
Name of Contractor	N. Ramakrishna Reddy		
Nature of work	Electrical work		
Work done	From Date	14/06/2020	To Date 15/7/2020
Sl. No.	Villa/Flat/block no.	Qty.	Rate
1.	Vno: 8, 14, 15, 23,	12.00	600.00
2.	24, 61, 62, 63, 64,		
3.	66, 67, 68		
4.	(Stage-III)	2.00	500.00
5.	Vno: 67, 68		
6.			
7.			
8.			
9.			
10.			
11.	Total:		8200.00/-
Bill required	☐ YES ☒ NO.	GST bill required	☐ YES ☒ NO.
Measurement & estimate sheet:	☒ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed
PO/WO no.		PO/WO date:	
Remarks: In previous bill for Vno: 67, 68 (stage-III) has done but the amount was taken as 9000/- instead of 9500/- . In this bill remaining amount is added.			
Approved by Project Manager	Approved by Design Team	Approved by M.D.	
Date: 20 JUL 2020	Date: 23/07/2020	Date:	
Sign: K. PURUSHOTHAM	Sign: Nagalakshmi	Sign:	

Notes: 1. This form must be submitted within 7 days of completion of work. 2. This form can be used for certifying labour charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
24 JUL 2020
SOMAM MODI
MANAGING DIRECTOR

Bill for Labour Charges

N. Rama Krishna
Mallapur
Hyderabad

Date: 20-07-2020

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally
Type of Work: Electrical
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- 6 sqmm cable laying work for villa no: 08, 14,15, 23, 24, 61,62,63,64,66,67,68 Total Amount: 8,200/- Work done from: 14-06-2020 to 15-07-2020	Rs.3,280/-

Amount in words: Three Thousand Two Hundred and Eighty Rupees Only/-

Sign: _____

Allowance for Equipment

N. Rama Krishna
Mallapur
Hyderabad

Date: 20-07-2020

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally

Type of Work: Electrical
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards:- 6 sqmm cable laying work for villa no: 08, 14,15, 23, 24, 61,62,63,64,66,67,68 Total Amount: 8,200/- Work done from: 14-06-2020 to 15-07-2020	Rs.3,280/-

Amount in words: Three Thousand Two Hundred and Eighty Rupees Only/-

Sign: _____

Bill for Consumable Charges

N. Rama Krishna
Mallapur
Hyderabad

Date: 20-07-2020

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally
Type of Work: Electrical
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- 6 sqmm cable laying work for villa no: 08, 14,15, 23, 24, 61,62,63,64,66,67,68 . Total Amount: 8,200/- Work done from: 14-06-2020 to 15-07-2020	Rs1,640/-

Amount in words: One Thousand Six Hundred and Fourty Rupees Only/-

Sign: _____

ESTIMATE SHEET									
Company Name:		Silver Oak Villas LLP						Approved by:	
Project:		Silver Oak Villas						Sign:	
Work Description		Electrical work							
Name of the Contractor		N.Rama Krishna Reddy							
Prepared By		G.Mona							
Date:		18-07-2020							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	6sq mm Armor cable laying work	Villa no: 08,14,15,23,24 61,62,63,64,66,67,68	12.0	Nos	600.0	7200.0			
2	Stage-III (Wiring, final fittings like switches DB,etc..)	Villa No: 67, 68	2.00	Nos	500.00	1000.00			
							8,200.00		
Amount in Words:-Eight Thousand Two Hundred Rupees Only									
	67,68	the amount was taken as 9000 instead of 9500							
In this bill we have added the remaining amount									



Nagalandam
23/07/2020

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10471
Ref.: 691 dt. 18-Jul-2020

Dated : 30-Jul-2020

Party's Name: **CONT-K Sravan Kumar**

Particulars		Amount
LSUD-Labour Charges	42,716.00	₹ 71,192.00
LSUD-Allowance for Equipment	14,238.00	
LSUD-Allowance for Consumables	14,238.00	

On Account of :

Being amount credited to K Sravan Kumar towards Completion, coumns, brick, plastering kalai finishing & water proofing work done from dt:20-06-2020 to 15-07-2020

Amount (in words) :

Indian Rupees Seventy One Thousand One Hundred Ninety Two Only

for CONT-K Sravan Kumar

Prepared by: ramakrishna

Approved by

Receiver's Signature

Bill for Labour Charges
K..sravan kumar
VR Colony chinna cherlapalli

Date: 18-07-2020

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally

Type of Work: Compound wall & civil work
Towards: Labour charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Completion,columns, brick, plastering kalai Finishing & water proofing Total Amount:-71,193/- Work Done from date: 20-06-2019 to date: 15-07-2020	Rs.42,716.00/-

Amount in words: Forty two Thousand Seven Hundred And Sixteen Rupees Only/-.

Sign: _____

Bill for Allowances For Equipment

K.sravan kumar
VR Colony chinna cherlapalli

Date: 18-07-2020

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally
Type of Work: Compound wall & civil works
Towards: Allowances Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards:-Completion,columns, brick, plastering kalai Finishing & water proofing Total Amount:-71,193/- Work Done from date: 20-06-2019 to date: 15-07-2020	Rs.14238.00/-.

Amount in words: Fourteen Thousand Two Hundred and Thirty Eight Rupees Only/-.

Sign: _____

Bill for Allowances For consumables

K.sravan kumar
VR Colony chinna cherlapalli

Date: 18-07-2020

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally
Type of Work: Compound wall & civil work
Towards: Allowances consumables

S No.	Description	Amount
1.	Brief description of work done: Towards:-Completion,columns, brick, plastering kalai Finishing & water proofing Total Amount:-71,193/- Work Done from date: 20-06-2019 to date: 15-07-2020	Rs.14,238.00/-.

Amount in words: Fourteen Thousand Two Hundred and Thirty Eight Rupees Only/-.

Sign: _____

ESTIMATE SHEET

Company Name:

Silver Oak Villas LLP

Project:

Silver Oak Villas

Work Description:

civil works

Name of the Contractor

Savan


Prepared By

J Kiran kumar

Date:

14-07-2020

S No	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Rec	(columns laying, excavation & fixing)	365.00	Sft	35.00	12,775.00	
	vno 186 to 205 (villa boundary fixing purpose)						
2	Brick Work	compound wall planetary box	850.81	Sft	10.00	8508.13	
3	Plastering	compound wall planetary box	1,282.50	Sft	15.00	19237.50	
	Tot lot-3 (childrens play area)						
4	kalai finishing	planetary box	482.50	Sft	12.00	5790.00	
	Tot lot-3 (childrens play area)						
5	shabad stone laying near vno 95	on septic tank	906.50	Sft	5.00	4532.50	
6	Sump water proofing work	near office building	630.00	Sft	25.00	15750.00	
7	pipe fixing (3"x3")	Tot lot-3 (childrens play area)	14.00	Nos	100.00	1400.00	
	compound wall purpose						
8	Gate fixing (24"x4")	Near vno.214	2.00	Nos	1600.00	3200.00	
		Near vno.101					
						Total	71,193
Amtl - Seventy one Thousand One hundred and Ninety Three Rupees only							



Nagalandini
23/07/2020