

QC - Concrete Cube Testing Report.																	
Company:		MMR(LLP)															
Project:		GHT															
Report for Month:		Aug & Sep-2020															
Prepared By:		QC Team															
Date:		08-10-2020															
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks		
18112	12-08-2020	Site Mix	M20	Homeline		B	Ramp	1	19-8-20	7	14.0	320.0	14.2				
											14.0	320.0	14.2	14.1			
											14.0	315.0	14.0				
18112	12-08-2020	Site Mix	M20	Homeline		B	Ramp	1	9-9-20	28	20.0	450.0	20.0				
											20.0	460.0	20.4	20.3			
											20.0	460.0	20.4				
18113	20-08-2020	Site Mix	M25	Homeline		B(lift)	Col	1	28-8-20	8	17.5	395.0	17.6				
											17.5	400.0	17.8	17.7			
											17.5	400.0	17.8				
18113	20-08-2020	Site Mix	M25	Homeline		B(lift)	Col	1	17-9-20	28	25.0	565.0	25.1				
											25.0	570.0	25.3	25.3			
											25.0	570.0	25.3				
18114	31-08-2020	RMC	M20	Homeline		B	Slab	1	7-9-20	7	14.0	320.0	14.2	14.3			
											14.0	320.0	14.2				
											14.0	325.0	14.4				
18114	31-08-2020	RMC	M20	Homeline		B	Slab	1	29-9-20	29	20.0	460.0	20.4				
											20.0	470.0	20.9	20.7			
											20.0	465.0	20.7				
18115	04-09-2020	RMC	M20	Homeline		B	Footings		10-9-20	7	14.0	320.0	14.2				
											14.0	325.0	14.4	14.4			
											14.0	325.0	14.4				
18115	04-09-2020	RMC	M20	Homeline		B	Footings		1-10-20	27	20.0	470.0	20.9				
											20.0	465.0	20.7	20.8			
											20.0	470.0	20.9				
18116	08-09-2020	RMC	M35	Homeline		B	Col	2	16-9-20	8	23.5	535.0	23.8				
											23.5	540.0	24.0	23.9			
											23.5	540.0	24.0				
18116	08-09-2020	RMC	M35	Homeline		B	Col	2	7-10-20	29	35.0	810.0	36.0				
											35.0	810.0	36.0	35.9			
											35.0	805.0	35.8				
18117	09-09-2020	Site Mix	M25	Homeline		B	Col	2	16-9-20	7	17.5	395.0	17.6				
											17.5	400.0	17.8	17.8			
											17.5	405.0	18.0				
18117	09-09-2020	Site Mix	M25	Homeline		B	Col	2	7-10-20	28	25.0	570.0	25.3				
											25.0	575.0	25.6	25.4			
											25.0	570.0	25.3				

[illegible]