

AVR TASK LIST

DATE; 04.5.17

PREPARED BY: A.VIJAY BAASKAR

An
die

SR NO	DATE	TASK
1	4.5.17	Beams to be increased
2		Leveling near fit of villa no2
3		Footing for villa no 4 and 6 to be completed- Done
4		PCC villa no 3
5		Road shoulder filling by earth with labour- Done
6		One HDEP pipe from entry to villa no 7 to T, full 1 1/4" HDEP pipe
7		Excavate the entire pit of villa no 4 & 3 only make a plat from
8		Finish the footing of 9 mtr road
9		Curring of roads and tree guards to fixed where ever fallen
10		Upto top of footing fill with good earth balance any kind of earth
11		Fill in layer of 6" compact and bring good morrum villa no 2
12		Excavate 16 to 66 up to depth of 3' below ffl used for filling villa no 2 to 6 top 6" to grassy layer fill
13		Villa no 67 to 90 exacavate upto 3' maximum and remove the grass at the movement
14		Raise the coloums near the entry
15		Ajay and sujay detect TDS and make DD
16		Two tables required for site office two tables from PMR 2
17		6 stools required
18		Take print out of relevant circular to main find circular
19		Mobilization advance to be paid to Ananth Reddy