

Silver Oak Villas LLPM G Road, Ranigunj
Secunderabad**Purchase Register**

1-Aug-2020 to 31-Aug-2020

Page 1

Date	Particulars	Vch Type	Vch No.	Debit Amount	Credit Amount
1-8-2020	SUP-Sai Lakshmi Enterprises	Purchase	10486		45,125.00
1-8-2020	SP-Modi Properties Pvt Ltd -Admin	Purchase	10487		1,89,671.00
3-8-2020	SP-Summit Sales LLP Logistics	Purchase	10488		12,707.00
6-8-2020	SP-Expert Security Servies	Purchase	10489		21,209.00
6-8-2020	SP-Expert Security Servies	Purchase	10490		21,300.00
6-8-2020	SP-Expert Security Servies	Purchase	10491		42,541.00
6-8-2020	SP-Shreya Services	Purchase	10492		31,579.00
6-8-2020	SP-Shreya Services	Purchase	10493		35,277.00
6-8-2020	SP-Shreya Services	Purchase	10494		10,517.00
7-8-2020	CONT-Gurralla Narendrababu Yadav	Purchase	10495		13,118.00
7-8-2020	SUP-Y.Pushpalatha	Purchase	10496		3,657.00
7-8-2020	SUP-Summit Sales LLP	Purchase	10497		26,692.00
7-8-2020	SUP-Lepakshi Tarpaulin Industries	Purchase	10498		420.00
7-8-2020	SUP-Radiant Systems	Purchase	10499		1,020.00
7-8-2020	SUP-Summit Sales LLP	Purchase	10500		3,467.00
7-8-2020	SUP-Summit Sales LLP	Purchase	10501		23,849.00
7-8-2020	SUP-Summit Sales LLP	Purchase	10502		8,071.00
7-8-2020	SP-Summit Sales LLP Logistics	Purchase	10503		18,057.00
7-8-2020	SP-Summit Sales LLP Logistics	Purchase	10504		31,455.00
10-8-2020	SUP-Gautham Enterprises	Purchase	10505		1,416.00
10-8-2020	SUP-Sai Lakshmi Enterprises	Purchase	10506		55,410.00
10-8-2020	SUP-Y.Pushpalatha	Purchase	10507		3,975.00
10-8-2020	SUP-Y.Pushpalatha	Purchase	10508		2,385.00
13-8-2020	CONT-N Nagaraju	Purchase	10509		2,400.00
13-8-2020	CONJBDW-Surasani Constructions	Purchase	10510		18,00,066.00
13-8-2020	CONT- Sanku Suresh	Purchase	10511		54,000.00
13-8-2020	CONT-R Rajachary	Purchase	10512		27,960.00
13-8-2020	CONT-Biroporida	Purchase	10513		42,720.00
13-8-2020	CONT-R Rajachary	Purchase	10514		22,754.00
13-8-2020	CONT-Anirudh Dhal	Purchase	10515		19,800.00
13-8-2020	SUP-Summit Sales LLP	Purchase	10516		13,007.00
13-8-2020	SUP-Summit Sales LLP	Purchase	10517		717.00
13-8-2020	SUP-Summit Sales LLP	Purchase	10518		384.00
13-8-2020	SUP-Summit Sales LLP	Purchase	10519		1,881.00
13-8-2020	SUP-Summit Sales LLP	Purchase	10520		177.00
13-8-2020	SUP-Summit Sales LLP	Purchase	10521		118.00
13-8-2020	SUP-Summit Sales LLP	Purchase	10522		6,979.00
13-8-2020	SUP-Summit Sales LLP	Purchase	10523		14,744.00
13-8-2020	SUP-Summit Sales LLP	Purchase	10524		27,317.00
13-8-2020	SUP-Summit Sales LLP	Purchase	10525		45,698.00
14-8-2020	SUP-Summit Sales LLP	Purchase	10526		45,698.00
14-8-2020	SUP-Summit Sales LLP	Purchase	10527		14,684.00
14-8-2020	SUP-Sri Rama Fly Ash Bricks	Purchase	10528		49,875.00
14-8-2020	SUP-Summit Sales LLP	Purchase	10529		3,469.00
14-8-2020	SUP-Summit Sales LLP	Purchase	10530		27,273.00
14-8-2020	SUP-Summit Sales LLP	Purchase	10531		9,617.00
14-8-2020	SUP-Summit Sales LLP	Purchase	10532		5,563.00
14-8-2020	SUP-Vivid World	Purchase	10533		1,198.00
14-8-2020	SUP-Summit Sales LLP	Purchase	10534		7,831.00
14-8-2020	SUP-Summit Sales LLP	Purchase	10535		9,093.00
14-8-2020	SUP-Summit Sales LLP	Purchase	10536		867.00

Carried Over

28,58,808.00

continued ...

Silver Oak Villas LLP

Purchase Register : 1-Aug-2020 to 31-Aug-2020

Page 2

Date	Particulars	Vch Type	Vch No.	Debit Amount	Credit Amount
	Brought Forward				28,58,808.00
14-8-2020	SUP-Summit Sales LLP	Purchase	10537		46,858.00
14-8-2020	SUP-Summit Sales LLP	Purchase	10538		8,840.00
14-8-2020	SUP-Rajdhani Tiles Company	Purchase	10539		73,080.00
14-8-2020	SUP-Rajdhani Tiles Company	Purchase	10540		62,475.00
14-8-2020	SUP-Summit Sales LLP	Purchase	10541		15,859.00
14-8-2020	SUP-Summit Sales LLP	Purchase	10542		5,788.00
14-8-2020	SUP-Summit Sales LLP	Purchase	10543		16,860.00
14-8-2020	SUP-Summit Sales LLP	Purchase	10544		1,054.00
14-8-2020	SUP-Summit Sales LLP	Purchase	10545		24,034.00
14-8-2020	SUP-Summit Sales LLP	Purchase	10546		9,617.00
18-8-2020	SP-Summit Sales LLP Logistics	Purchase	10547		15,522.00
18-8-2020	SP-Summit Sales LLP Logistics	Purchase	10548		17,334.00
18-8-2020	SP-Summit Sales LLP Logistics	Purchase	10549		18,085.00
18-8-2020	SP-Summit Sales LLP Logistics	Purchase	10550		27,553.00
18-8-2020	SP-Summit Sales LLP Logistics	Purchase	10551		19,360.00
18-8-2020	SUP-Sai Lakshmi Enterprises	Purchase	10552		19,913.00
18-8-2020	WO-Surasani Constructions Pvt Ltd Const Iii	Purchase	10553		3,85,152.00
18-8-2020	WO-Surasani Constructions Pvt Ltd Const Iii	Purchase	10554		3,85,152.00
18-8-2020	WO-Surasani Constructions Pvt Ltd Const Iii	Purchase	10555		3,85,152.00
18-8-2020	WO-Surasani Constructions Pvt Ltd Const Iii	Purchase	10556		3,85,152.00
21-8-2020	SUP-Gautham Enterprises	Purchase	10557		1,910.00
21-8-2020	SUP-Reflections Electricals (P) Ltd.	Purchase	10558		37,318.00
21-8-2020	SUP-Lepakshi Tarpaulin Industries	Purchase	10559		840.00
21-8-2020	SUP-Sri Parameshwara Engineering Solutions Pvt Ltd	Purchase	10560		9,346.00
21-8-2020	SUP-Summit Sales LLP	Purchase	10561		1,31,827.00
21-8-2020	SUP-Radiant Systems	Purchase	10562		510.00
21-8-2020	SUP-Sri Balaji Enterprises	Purchase	10563		41,961.00
21-8-2020	SUP-Dilpreet Tubes Pvt. Ltd.	Purchase	10564		30,728.00
21-8-2020	WO-M Sudharshan	Purchase	10565		5,551.00
24-8-2020	CONT-Janardhan Prasad	Purchase	10566		83,086.00
24-8-2020	CONT-V Balreddy	Purchase	10567		44,000.00
24-8-2020	SUP-Sri Laxmi Ganesh Iron & Hardware Stores	Purchase	10568		1,982.00
24-8-2020	SUP-Dilpreet Hardware	Purchase	10569		649.00
24-8-2020	SUP-Sri Laxmi Enterprises	Purchase	10570		20,593.00
24-8-2020	SUP-Summit Sales LLP	Purchase	10571		6,845.00
24-8-2020	SUP-Summit Sales LLP	Purchase	10572		6,845.00
24-8-2020	SUP-Summit Sales LLP	Purchase	10573		1,304.00
24-8-2020	SUP-Summit Sales LLP	Purchase	10574		4,379.00
24-8-2020	SUP-Summit Sales LLP	Purchase	10575		20,208.00
24-8-2020	SUP-Summit Sales LLP	Purchase	10576		1,103.00
24-8-2020	SUP-Summit Sales LLP	Purchase	10577		3,101.00
24-8-2020	SUP-Summit Sales LLP	Purchase	10578		35,129.00
27-8-2020	CONT-G Mannem	Purchase	10579		44,404.00
27-8-2020	CONT-G Mannem	Purchase	10580		32,138.00
27-8-2020	CONT-Srikanthjena	Purchase	10581		30,300.00
27-8-2020	CONT-Srikanthjena	Purchase	10582		11,500.00
28-8-2020	SUP-Summit Sales LLP	Purchase	10583		98,313.00
28-8-2020	SUP-Summit Sales LLP	Purchase	10584		62,512.00
28-8-2020	SUP-Sai Lakshmi Enterprises	Purchase	10585		13,725.00
28-8-2020	SP-Y Ravi Shankar	Purchase	10586		7,300.00
28-8-2020	SP-Y Ravi Shankar	Purchase	10587		4,450.00
28-8-2020	SUP-Rita Seeds Store	Purchase	10588		2,500.00
28-8-2020	SUP-Reflections Electricals (P) Ltd.	Purchase	10589		1,658.00
28-8-2020	SUP-Priyanka Enterprises	Purchase	10590		15,859.00

Carried Over

55,95,522.00

continued ...

Silver Oak Villas LLP

Purchase Register : 1-Aug-2020 to 31-Aug-2020

Date	Particulars	Vch Type	Vch No.	Debit Amount	Page Crec Amou
	Brought Forward				55,95,522.00
29-8-2020	SUP-Sai Lakshmi Enterprises	Purchase	10591	9,713.00	
29-8-2020	SP-Summit Sales LLP Logistics	Purchase	10592	6,504.00	
29-8-2020	SUP-SVR Pumps & Allied Services	Purchase	10593	3,600.00	
29-8-2020	SP-Summit Sales LLP Logistics	Purchase	10594	4,751.00	
31-8-2020	SUP-Praful Sanitary	Purchase	10595	6,492.00	
31-8-2020	SUP-Y.Pushpalatha	Purchase	10596	2,226.00	
31-8-2020	SUP-Shah Traders	Purchase	10597	18,079.00	
31-8-2020	SUP-Summit Sales LLP	Purchase	10598	11,765.00	
31-8-2020	SUP-Summit Sales LLP	Purchase	10599	1,492.00	
31-8-2020	SUP-Summit Sales LLP	Purchase	10600	2,726.00	
31-8-2020	SUP-Summit Sales LLP	Purchase	10601	21,467.00	
31-8-2020	SUP-Summit Sales LLP	Purchase	10602	5,015.00	
31-8-2020	SUP-Summit Sales LLP	Purchase	10603	1,19,586.00	
31-8-2020	SUP-Summit Sales LLP	Purchase	10604	5,476.00	
31-8-2020	SUP-Summit Sales LLP	Purchase	10605	19,834.00	
31-8-2020	SUP-Summit Sales LLP	Purchase	10606	7,434.00	
31-8-2020	SUP-Summit Sales LLP	Purchase	10607	3,658.00	
31-8-2020	SUP-Summit Sales LLP	Purchase	10608	10,524.00	
31-8-2020	SUP-Naveen Metal Udyog	Purchase	10609	21,240.00	
31-8-2020	SUP- Swastik Commercial Corporation	Purchase	10610	1,200.00	
31-8-2020	SUP-Summit Sales LLP	Purchase	10611 ✓	77,195.00	
Total:					59,55,499.00

Silver Oak Villas LLP
GSTIN/UID: 36ADBFS3288A2Z7

Purchase Voucher

No. : **PUR/10577**
Ref.: **12701 dt. 11-Aug-2020**

Dated : **24-Aug-2020**

Party's Name : **Summit Sales LLP**
5-4-187/3 & 4, 2nd Floor, Soham Mansion M.G. Road,
Sec-Bad
GSTIN/UID : **36ACQFS2044C1Z7**

Particulars		Amount
Plumbing GST 18%	2,623.00	₹ 3,101.00
Input CGST	236.52	
Input SGST	236.52	
O/E-Rounded Off	(-)0.04	
On Account of :		
Being amount credited to Summit Sales LLP towards Purchase of Plumbing items vide invoice no:12701,dt:11-08-2020 & PO no:69399,dt:005-08-2020		
Amount (in words) :		
Indian Rupees Three Thousand One Hundred One Only		

for SUP-Summit Sales LLP

Prepared by: **Parakrishna**

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan ID
46787

35
Entered

Date: 12/8/20		Prepared by: SOWMYA	
PO/WO no. 69399		PO / WO Date. 5/8/20	
Supplier Name Sslp		PO/WO amount 3,101	
Firm/Company Govt		Project Govt	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	12701	11/8/20	3,101
2.			
3.			
4.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			3,101
Sl. No.	DC No	DC. Date	MRN No.
1.	10715	11/8/20	81988
2.			
3.			
4.			
Amount B –Other Credits :			
Amount C –Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			3,101
Amount E – PO / WO value:			3,101
Amount F – Difference (A – E):			
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved -- within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. _____ ☒ No	
Payment – due date		14.8.2020	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	12/8/20	16/8/20	14 AUG 2020

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-. Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

ORIGINAL INVOICE

Supplier / Customer / Transporter - Copy


GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 11-08-2020

Customer Details				Invoice No.		12701					
Silver Oak Villas LLP Sy No. 291, Cherlapally, Hyderabad GSTIN : 36ADBFS3288A2Z7				Invoice Date.		11-08-2020					
				PO No.		69399					
				PO Date.		05-08-2020					
				Req ID		58870					
				Req Date		31-07-2020					
				Loc Req No		155913					
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt				
1	7026 - Plumbing - CP - Extension Nipple - 1/2 In - 1"	8481	15	48.00	720.00	18	129.60				
2	6040 - Miscellaneous - Teflon tape - NA - nos	3919	30	19.00	570.00	18	102.60				
3	10043 - Plumbing - CP - Bottel trap - NA - nos	8481	2	544.00	1,088.00	18	195.84				
4	7284 - Plumbing - PVC - Waste Pipe - other - nos	3917	10	25.00	250.00	18	45.00				
5											
6											
7											
8											
9											
10											
11											
12											
13											
14											
15											
IGST				CGST		SGST		Total Taxable Amount	2,628.00		473.04
				236.52		236.52		Total Invoice Amount	3,101.04		

Rupees : Three Thousand One Hundred One and Paise Four Only.

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised signatory

Purchase Order



69399

31.07.20 12:25:05

Page(s) 1 Of 1

05-08-2020

Company : **Silver Oak**
5-4-187/3
GST No.

Summit Sales LLP
Floor, M.G.Road, Secunderabad - 500003
GSTIN 288A2Z7

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soha

STIN 36ACQFS2044C1Z7
10-66335551

500, MG Road, Secunderabad

1618244433

Doc No	69399	155913
Doc Date	05-08-2020	
Quote No	Nil	
Quote Date	17-04-2018	
SupplyType	Supply	

Ind Attn : **Hamendra, Pra**

Purchase Order for the Supply

Following Items.

Item		Qty	Rate	Dis%	GST	Amount
7026 - Plumbing - CP - Ext 1"	Pipe - 1/2 In - nos	15.00	48.00	0.00	18.00	849.60
6040 - Miscellaneous - Te	NA - nos	30.00	19.00	0.00	18.00	672.60
10043 - Plumbing - CP - B	NA - nos	2.00	544.00	0.00	18.00	1,283.84
7284 - Plumbing - PVC - W	other - nos	10.00	25.00	0.00	18.00	295.00
Total Order Value . . .						3,101.04

Prices : Three Thousand One

and Paise Four Only.

Terms and Conditions :-

Specification / As per details in the quotation.

Payment Terms After Delivery on presentation of bill

Inclusive of all

Delivery Date Next Day.

Delivery Location Silver Oak Vill
Sy. No. 291,
Phone. Con
Hyderabad, next to Govt. of India mint
Party 65908777, 9502288244 Sanjay

Penalty For Delay Nil

Transportation Included by u

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for V.no.24 purpose

Completion Date Nil

Measurement Nil

Security Nil

Remarks

Silver Oak Villas LLP

Authorized Signatory

Name :

06/08/2020

Name :

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Date : _/_/

Requisition Form - C.P Material for bathrooms Fittings											
Company		SOVLLP		Site & Phase		SOV					
Req. no.		155913		Req. Date		30-07-2020					
Material required before		05.08.2020		ID no.		588770					
Prepared by:		B.meenakshi		Approved by (sign):							
Flat / Block no:		24									
Name of the Supplier :-											
1100 Sft 2BHK Order Value:		1		Villas							
2040 Sft 3BHK Order Value:		1		Villas							
S No.	Item Description	Units	Quantity required for 1 villa	Qty required for Type A 1620 Sft 3BHK flat	Qty required Type C 1605 3BHK flats requirement	Qty required for Type B 1790 Sft 3BHK flat	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
C.P Material											
1	Wall Mixture	Nos	4.00	-	-	-	4.00	-	4.00	-	
2	Long Body Taps	Nos	4.00	-	-	-	4.00	-	4.00		
3	Short Body Taps	Nos	2.00	-	-	-	2.00	-	2.00		
4	Shower Arm	Nos	4.00	-	-	-	4.00	-	4.00		
5	Shower Head	Nos	4.00	-	-	-	4.00	-	4.00		
6	Pillar Cock	Nos	4.00	-	-	-	4.00	-	4.00		
7	Angle Cock	Nos	16.00	-	-	-	16.00	-	16.00		
8	2 in 1 Tap	Nos	-	-	-	-	-	-	0.00		
9	CP Square jalli - with Hole	Nos	-	-	-	-	-	-	0.00		
10	Bottle Trap	Nos	2.00	-	-	-	2.00	-	2.00		
11	CP nipple 1"	Nos	15.00	-	-	-	15.00	-	15.00		
12	Waste Pipes	Nos	10.00	-	-	-	10.00	-	10.00		
13	Health Faucets	Nos	4.00	-	-	-	4.00	-	4.00		
14	Teflon Tapes	Nos	30.00	-	-	-	30.00	-	30.00		
17	Cp Flanges	Nos	-	-	-	-	-	-	0.00		
Total			99	-	-	-	-	-	-		

APPROVED
01 AUG 2020
MINISH PARIKH
MANAGER PROCUREMENT

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 11-08-2020

Customer Details		DC No.	10715
Silver Oak Villas LLP		DC Date.	11-08-2020
Sy No. 291, Cherlapally, Hyderabad		PO No.	69399
		PO Date.	05-08-2020
		Req ID	58870
		Req Date	31-07-2020
GSTIN : 36ADBFS3288A2Z7		Loc Req No	155913
	Description of Goods	HSN/SAC	Qty
1	7026 - Plumbing - CP - Extension Nipple - 1/2 In - nos	8481	15
2	6040 - Miscellaneous - Tefflon tape - NA - nos	3919	30
3	10043 - Plumbing - CP - Bottel trap - NA - nos	8481	2
4	7284 - Plumbing - PVC - Waste Pipe - other - nos	3917	10
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD WITH TIME: 12:00	
Inward No. 14590	DT: 11/8/20
MRN No: 8988	DT: 11/8/2020
Received By: [Signature]	Sign: [Signature]
SILVER OAK VILLAS LLP	

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 11-08-2020

Customer Details				Invoice No.	12701			
Silver Oak Villas LLP				Invoice Date.	11-08-2020			
Sy No. 291, Cherlapally, Hyderabad				PO No.	69399			
				PO Date.	05-08-2020			
				Req ID	58870			
GSTIN : 36ADBFS3288A2Z7				Req Date	31-07-2020			
				Loc Req No	155913			
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt	
1	7026 - Plumbing - CP - Extension Nipple - 1/2 In - 1"	8481	15	48.00	720.00	18	129.60	
2	6040 - Miscellaneous - Teflon tape - NA - nos	3919	30	19.00	570.00	18	102.60	
3	10043 - Plumbing - CP - Bottel trap - NA - nos	8481	2	544.00	1,088.00	18	195.84	
4	7284 - Plumbing - PVC - Waste Pipe - other - nos	3917	10	25.00	250.00	18	45.00	
5								
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
IGST	CGST	SGST	Total Taxable Amount		2,628.00		473.04	
	236.52	236.52	Total Invoice Amount		3,101.04			
Rupees : Three Thousand One Hundred One and Paise Four Only.								



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

Purchase Voucher

10578

No. : ~~PUR/10578~~
Ref.: **12702 dt. 11-Aug-2020**

Dated : 24-Aug-2020

Party's Name : **Summit Sales LLP**
5-4-187/3 & 4,2nd Floor, Soham Mansion M.G.Road,
Sec-Bad
GSTIN/UIN : **36ACQFS2044C1Z7**

Particulars	Amount
Plumbing GST 18%	29,770.00
Input CGST	2,679.30
Input SGST	2,679.30
OIE-Rounded Off	0.40
On Account of : Being amount credited to Summit Sales LLP towards Purchase of Plumbing items vide invoice no:12702,dt:11-08-2020 & PO no:69387,dt:04-08-2020 Amount (in words) : Indian Rupees Thirty Five Thousand One Hundred Twenty Nine Only	₹ 35,129.00

for SUP-Summit Sales LLP
continued ...

PURCHASE DIVISION
Advice for approval for credit to supplier

Entered
Slavn 10
46793

37

Date:	12/8/20.		Prepared by:	SOWMYA
PO/WO no.	69387		PO / WO Date.	4/8/20
Supplier Name	SSlp.		PO/WO amount	35,128
Firm/Company	Govt		Project	Govt
Sl. No.	Bill No.	Bill Date	Bill amount	
1.	12702	11/8/20.	35,128	
2.				
3.				
4.				
Amount A – Bills total(Excluding Transport & Hamali Charges):				35,128
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.	10716.	11/8/20	81987	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No
Amount B –Other Credits :				-
Amount C –Other Debits :				-
Amount D (D=A+B-C) – Amount to be credited to the supplier:				35,128
Amount E – PO / WO value:				35,128
Amount F – Difference (A – E):				-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)		
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)		
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)		
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No		
Payment – due date		14.8.2020		
Remarks:				
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD
Sign:				
Date	12/8/20	16/8		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 11-08-2020

Customer Details				Invoice No.		12702			
Silver Oak Villas LLP Sy No. 291, Cherlapally, Hyderabad GSTIN : 36ADBFS3288A2Z7				Invoice Date.		11-08-2020			
				PO No.		69387			
				PO Date.		04-08-2020			
				Req ID		58870			
				Req Date		31-07-2020			
				Loc Req No		155913			
	Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7045 - Plumbing - CP - Wall Mixer - other - nos F200020			8481	4	2482.00	9,928.00	18	1,787.04
2	7302 - Plumbing - sanitary - Health Faucet - NA - nos F160027			3924	4	466.00	1,864.00	18	335.52
3	7036 - Plumbing - CP - Shower arm - NA - nos F200028			8481	4	333.00	1,332.00	18	239.76
4	7037 - Plumbing - CP - Shower head - NA - nos F160025			3922	4	466.00	1,864.00	18	335.52
5	7033 - Plumbing - CP - Pillar cock - NA - nos F200001			8481	4	537.00	2,148.00	18	386.64
6	7042 - Plumbing - CP - Stop Cock - 1/2 In - nos F200005			8481	16	493.00	7,888.00	18	1,419.84
7	7377 - Plumbing - CP - Sink Cock With Swivel Spout F200024			8481	4	918.00	3,672.00	18	660.96
8	10046 - Plumbing - CP - Tap Short Body - NA - nos F200003			8481	2	537.00	1,074.00	18	193.32
9									
10									
11									
12									
13									
14									
15									
IGST		CGST		SGST		Total Taxable Amount		29,770.00	5,358.60
		2,679.30		2,679.30		Total Invoice Amount		35,128.60	
Rupees : Thirty Five Thousand One Hundred Twenty Eight and Paise Sixty Only.									

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 2

05-08-2020



69387

31.07.20 12:25:05

Company : Silver Oak Vastias LLP

5-4-187/3, II nd floor, M.G.Road, Secunderabad - 500003

GST No. 33288A2Z7

Supplier Details

Summit Sales LLP

4-187/3&4, II nd floor, Soham Nagar, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

C-66335551

9518244433

Doc No	69387	155913
Doc Date	04-08-2020	
Quote No	Nil	
Quote Date	03-07-2017	
SupplyType	Supply	

Ind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of the following Items.

Item	Qty	Rate	Dis%	GST	Amount
7045 - Plumbing - CP - Wall - other - nos F200020	4.00	2,482.00	0.00	18.00	11,715.04
7302 - Plumbing - sanitary - Faucet - NA - nos F160027	4.00	466.00	0.00	18.00	2,199.52
7036 - Plumbing - CP - Shower - NA - nos F200028	4.00	333.00	0.00	18.00	1,571.76
7037 - Plumbing - CP - Shower - NA - nos F160025	4.00	466.00	0.00	18.00	2,199.52
7033 - Plumbing - CP - Pill - NA - nos F200001	4.00	537.00	0.00	18.00	2,534.64
7042 - Plumbing - CP - Stop - 1/2 In - nos F200005	16.00	493.00	0.00	18.00	9,307.84
7377 - Plumbing - CP - Sink - With Swivel Spout - NA - Nos F200024	4.00	918.00	0.00	18.00	4,332.96
10046 - Plumbing - CP - Tap - Body - NA - nos F200003	2.00	537.00	0.00	18.00	1,267.32
Total Order Value . . .					35,128.60

Rupees : Thirty Five Thousand and Hundred Twenty Eight and Paise Sixty Only.

Terms and Conditions :-

Specification / All items shall be 'Kangaroo' brand, Classic series

Payment Terms Within 30 days of delivery.

All taxes included in above price.

Delivery Date Within 3 days

Delivery Location Silver Oak Vastias LLP
Sy. No. 291, Chaitanyanagar, Hyderabad, next to Govt. of India mint
Phone. Contact No. 95908777, 9502288244 Sanjay

Penalty For Delay Nil

Transportation Included by Supplier

Warranty 7 years warranty

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for V.no.24 purpose.

Completion Date Nil

Silver Oak Vastias LLP

Accepted the above Terms And Conditions

Authorized Signatory

For Summit Sales LLP

Page

Name

Date : / /

Requisition Form - C.P Material for bathrooms Fittings											
Company		SOVLLP		Site & Phase		SOV					
Req. no.		155913		Req. Date		30-07-2020					
Material required before		05.08.2020		ID no.		58820					
Prepared by:		B.meenakshi		Approved by (sign):							
Flat / Block no:		24									
Name of the Supplier :-											
1100 Sft 2BHK Order Value:		1		Villas							
2040 Sft 3BHK Order Value:		1		Villas							
S No.	Item Description	Units	Quantity required for 1 villa	Qty required for Type A 1620 Sft 3BHK flat	Qty required Type C 1605 3BHK flats requirement	Qty required for Type B 1790 Sft 3BHK flat	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
C.P Material											
1	Wall Mixture	Nos	4.00	-	-	-	4.00	-	4.00	-	
2	Long Body Taps	Nos	4.00	-	-	-	4.00	-	4.00	-	
3	Short Body Taps	Nos	2.00	-	-	-	2.00	-	2.00	-	
4	Shower Arm	Nos	4.00	-	-	-	4.00	-	4.00	-	
5	Shower Head	Nos	4.00	-	-	-	4.00	-	4.00	-	
6	Pillar Cock	Nos	4.00	-	-	-	4.00	-	4.00	-	
7	Angle Cock	Nos	16.00	-	-	-	16.00	-	16.00	-	
8	2 in 1 Tap	Nos	-	-	-	-	-	-	0.00	-	
9	CP Square jalli - with Hole	Nos	-	-	-	-	-	-	0.00	-	
10	Bottle Trap	Nos	2.00	-	-	-	2.00	-	2.00	-	
11	CP nipple 1"	Nos	15.00	-	-	-	15.00	-	15.00	-	
12	Waste Pipes	Nos	10.00	-	-	-	10.00	-	10.00	-	
13	Health Faucets	Nos	4.00	-	-	-	4.00	-	4.00	-	
14	Teflon Tapes	Nos	30.00	-	-	-	30.00	-	30.00	-	
17	Cp Flanges	Nos	-	-	-	-	-	-	0.00	-	
Total			99	-	-	-	-	-	-	-	

APPROVED
 01 AUG 2020
 MINISH PARIKH
 MANAGER PROCUREMENT

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 11-08-2020

Customer Details		DC No.	10716
Silver Oak Villas LLP		DC Date.	11-08-2020
Sy No. 291, Cherlapally, Hyderabad		PO No.	69387
		PO Date.	04-08-2020
		Req ID	58870
		Req Date	31-07-2020
GSTIN : 36ADBFS3288A2Z7		Loc Req No	155913
	Description of Goods	HSN/SAC	Qty
1	7045 - Plumbing - CP - Wall Mixer - other - nos	8481	4
2	7302 - Plumbing - sanitary - Health Faucet - NA - nos	3924	4
3	7036 - Plumbing - CP - Shower arm - NA - nos	8481	4
4	7037 - Plumbing - CP - Shower head - NA - nos	3922	4
5	7033 - Plumbing - CP - Pillar cock - NA - nos	8481	4
6	7042 - Plumbing - CP - Stop Cock - 1/2 In - nos	8481	16
7	7377 - Plumbing - CP - Sink Cock With Swivel Spout - NA - Nos	8481	4
8	10046 - Plumbing - CP - Tap Short Body - NA - nos	8481	2
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD WITH TIME: 17/00	
Inward No. 14591	Dt: 11/8/20
MRN No: 81987	Dt: 11/8/2020
Received By:	Sign: <i>[Signature]</i>
SILVER OAK VILLAS LLP	

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 11-08-2020

Customer Details				Invoice No.		12702	
Silver Oak Villas LLP				Invoice Date.		11-08-2020	
Sy No. 291, Cherlapally, Hyderabad				PO No.		69387	
GSTIN : 36ADBFS3288A2Z7				PO Date.		04-08-2020	
				Req ID		58870	
				Req Date		31-07-2020	
				Loc Req No		155913	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7045 - Plumbing - CP - Wall Mixer - other - nos	8481	4	2482.00	9,928.00	18	1,787.04
	F200020						
2	7302 - Plumbing - sanitary - Health Faucet - NA - nos	3924	4	466.00	1,864.00	18	335.52
	F160027						
3	7036 - Plumbing - CP - Shower arm - NA - nos	8481	4	333.00	1,332.00	18	239.76
	F200028						
4	7037 - Plumbing - CP - Shower head - NA - nos	3922	4	466.00	1,864.00	18	335.52
	F160025						
5	7033 - Plumbing - CP - Pillar cock - NA - nos	8481	4	537.00	2,148.00	18	386.64
	F200001						
6	7042 - Plumbing - CP - Stop Cock - 1/2 In - nos	8481	16	493.00	7,888.00	18	1,419.84
	F200005						
7	7377 - Plumbing - CP - Sink Cock With Swivel Spout	8481	4	918.00	3,672.00	18	660.96
	F200024						
8	10046 - Plumbing - CP - Tap Short Body - NA - nos	8481	2	537.00	1,074.00	18	193.32
	F200003						
9							
10							
11							
12							
13							
14							
15							
	IGST	CGST	SGST	Total Taxable Amount	29,770.00		5,358.60
		2,679.30	2,679.30	Total Invoice Amount	35,128.60		

Rupees : Thirty Five Thousand One Hundred Twenty Eight and Paise Sixty Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

Purchase Voucher

10579
No. : PUR/~~10581~~
Ref.: 698 dt. 5-Aug-2020

Dated : 27-Aug-2020

Party's Name: **CONT-G Mannem**

Particulars	Amount	Amount
LSUD-Labour Charges	17,762.00	₹ 44,404.00
LSUD-Allowance for Equipment	17,762.00	
LSUD-Allowance for Consumables	8,880.00	

On Account of :

Being amount credited to G Mannesm towards club house all floor flobrin chipping, debris cleaning & dust shifting work done from dt:02-07-2020 to 15-08-2020.

Amount (in words) :

Indian Rupees Forty Four Thousand Four Hundred Four Only

for CONT-G Mannem

7372

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		718		Date - site bills Register		20/08/2020	
Company Name:		Silver Oak villa		Site:		Sov	
Name of Contractor		G. Mammen					
Nature of work		Earth work					
Work done		From Date		02/08/2020		To Date 15/08/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Club house						
2.	Driveway	4 floors					
3.	Driveway						
4.	Driveway	7400.6	61/-	3ft	44,404/-		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				44,404/-		
Bill required		☐ YES ☒ NO.		GST bill required		☐ YES ☒ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 20/08/2020		Date: 26/08/2020		Date: 20/08/2020			
Sign: [Signature]		Sign: Nagalakshmi		Sign: [Signature]			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

G.Mennem
H.No.13-1/16A, Surya Nagar Colony,
Mallapur, R.R.Dist- 500076

Date: 20-08-2020

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally

Type of Work: Earth Work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Club House, All Floor Flooring Chipping, Debrics Cleaning & Dust shifting wok done Total amount = 44,404/- Work Done from date: 02-07-2020 to date: 15-08-2020	Rs.17,762/-

Amount in words: Rs. Seventeen Thousand Seven Hundred Sixty two Only.

Sign: _____

Bill for Equipment Allowance

G.Mennem
H.No.13-1/16A, Surya Nagar Colony,
Mallapur, R.R.Dist- 500076

Date:20-08-20

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally
Type of Work: Earth Work
Towards: Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Club House, All Floor Flooring Chipping, Debrics Cleaning & Dust shifting wok done Total amount = 44, 404/- Work Done from date: 02-07-2020 to date: 15-08-2020	Rs.17,762/-

Amount in words: Rs. Seventeen Thousand Seven Hundred Sixty two Only.

Sign: _____

Bill for Consumables Allowance

G.Snehalatha
H.No.13-1/16A, Surya Nagar Colony,
Mallapur, R.R.Dist- 500076

Date:20-08-20

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally

Type of Work: Earth Work
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards:- Club House, All Floor Flooring Chipping, Debries Cleaning & Dust shifting wok done Total amount = 44, 404/- Work Done from date: 02-07-2020 to date: 15-08-2020	Rs.8,881/-

Amount in words: Rs. Eight Thousand Eight Hundred Eighty One Only.

Sign: _____

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Club House Dust Shifting	Floor Chipping , Debris Cleaning 1 st Floor 2 nd Floor 3 rd Floor 4 th Floor	7400.60	Sft	6.00	44403.57	
	Terrace Head Room finishing						
					Grand Total	44,403.57	
					Amount In words:- Fouty Four Thousand Four Hundred Three only.		

Nagaburni
26/08/2020

APPROVED BY
21 AUG 2020
K. PURSHOTAM
ASST. PROJECT MANAGER

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

Purchase Voucher

10580
No. : PUR/10580
Ref.: 717 dt. 19-Aug-2020

Dated : 27-Aug-2020

Party's Name: **CONT-G Mannem**

Particulars		Amount
LSUD-Labour Charges	12,855.00	₹ 32,138.00
LSUD-Allowance for Equipment	12,855.00	
LSUD-Allowance for Consumables	6,428.00	

On Account of :

Being amount credited to G Mannem towards earth work excavation near nalla west side of villa no:69 to 76 & in totlot-4 removing of extra soil and granite material work done from dt.10-07-2020 to dt.10-08-2020

Amount (in words) :

Indian Rupees Thirty Two Thousand One Hundred Thirty Eight Only

for **CONT-G Mannem**

TP: 7378

Construction division.
Advice for giving credit to contractors suppliers.

Sl. No. - site bills register	717	Date - site bills Register	19-08-2020			
Company Name:	SOVLLP	Site:	SOV			
Name of Contractor	G. Mannem					
Nature of work	Earth work					
Work done	From Date	To Date				
	10/7/2020	10/8/2020				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Earthwork Excavation					
2.	near Nalla					
3.	West side p20-	2591	7/-	cft	32,138/-	
4.	G9 to 76.					
5.	Removing of					
6.	Excess soil & granic					
7.	material					
8.						
9.						
10.						
11.	Total:				32,138/-	

Bill required	YES ☒ NO.	GST bill required	YES ☒ NO.
Measurement & estimate sheet:	☒ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by
Date: 21 AUG 2020	Date: 20/08/2020	Date: 21 AUG 2020
Sign: K. PURSHOTHAM	Sign: N. Rajalakshmi	Sign: SOHAM MODI

Notes: 1. This advice must be completed within 7 days of completion of work. 2. This form can be used for certifying labour bills for hire charges etc. for contractors. 3. Wherever not applicable fill NA. 4. Estimate and measurement sheets are not required for jobs where guideline rates are clearly given.

APPROVED BY
21 AUG 2020
SOHAM MODI
MANAGING DIRECTOR

Bill for Labour Charges

G.Mannem
H.no 13-1/16A,Surya Nagar Colony,
Mallapur,R.R Dist-500076

Date: 19.09.19

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally

Type of Work: Civil Work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Earth work excavation near nalla west side of villa no: 69 to 76 & in totlot-4 removing of extra soil and granite material. Total Amount: 32,139 Work done from: 10-07-2020 to 10-08-2020	Rs.6,428/-.

Amount in words: Six Thousand Four Hundered and Twenty Eight Rupees Only/-.

Sign: _____

Bill for Labour Charges

G.Mannem
H.no 13-1/16A,Surya Nagar Colony,
Mallapur,R.R Dist-500076

Date: 19-08-2020

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally

Type of Work: Civil Work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Earth work excavation near nalla west side of villa no: 69 to 76 & in totlot-4 removing of extra soil and granite material. Total Amount: 32,139 Work done from: 10-07-2020 to 10-08-2020	Rs.12,856/-.

Amount in words: Twelve Thousand Eight Hundred and Fifty Six Rupees Only/-

Sign: _____

Bill for Labour Charges

G.Mannem
H.no 13-1/16A,Surya Nagar Colony,
Mallapur,R.R Dist-500076

Date: 19-08-2020

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally

Type of Work: Civil Work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Earth work excavation near nalla west side of villa no: 69 to 76 & in totlot-4 removing of extra soil and granite material. Total Amount: 32,139 Work done from: 10-07-2020 to 10-08-2020	Rs.12,856/-.

Amount in words: Twelve Thousand Eight Hundered and Fifty Six Rupees Only/-

Sign: _____

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

Purchase Voucher

10581
No. : PUR/10581
Ref.: 712 dt. 17-Aug-2020

Dated : 27-Aug-2020

Party's Name: CONT-Srikanthjena

Particulars		Amount
LSUD-Labour Charges	12,120.00	₹ 30,300.00
LSUD-Allowance for Equipment	12,120.00	
LSUD-Allowance for Consumables	6,060.00	

On Account of :

Being amount credited to Srikanthjena towards completion of stage-III works for villa no:3,9,71,78 (Simplex-2BHK) & villa no:24 (Duplex-4BHK) completion of stage-III work done from dt:01-07-2020 to dt:06-08-2020

Amount (in words) :

Indian Rupees Thirty Thousand Three Hundred Only

for CONT-Srikanthjena

Prepared by: ramakrishna

Approved by

Receiver's Signature

IP: 7373 to 7377

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	712	Date - site bills Register	17/8/2020.			
Company Name:	SOVLLP	Site:	SOV			
Name of Contractor	Srikanth Jena					
Nature of work	Plumbing work					
Work done	From Date	To Date				
	01/07/2020	06/08/2020				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Villa No: 3, 9, 71,	4.00	5,700	Nos	22,800	
2.	78 (2BHK)					
3.	Stage - III (30%)					
4.						
5.	Villa No: 24 (4BHK)	1.00	7,500	Nos	7,500	
6.	Stage - III					
7.						
8.						
9.						
10.						
11.	Total:				30,300/-	
Bill required	YES ☒ NO ☒	GST bill required	YES ☒ NO ☒			
Measurement & estimate sheet:	☒ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed			
PO/WO no.		PO/WO date:				
Remarks :						

Approved by Project Manager	Approved by Design Team	Approved by
Date: 17 AUG 2020	Date: 19/08/2020	Date: 19 AUG 2020
Sign: K PURSHOTHAM	Sign: Nagalakshmi	Sign: SOHAM MODI

Notes: 1. Estimate to be submitted within 7 days of completion of work. 2. This form can be used for certifying bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

Srikanth Jena
Plumbing Work
H.No.13-1/16A, Surya Nagar
Colony, Mallapur. 76

Date: 17-08-2020

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally

Type of Work: Plumbing Work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Completion of Stage - III works for villa no: 3,9,71,78 (Simplex - 2BHK) & Villa no: 24 (Duplex - 4BHK) Completion of Stage - III Total Amount: 30,300/- Work done from: 01-07-2020 to 06-08-2020	Rs.12,120/-

Amount in words: Twelve Thousand and One Hundred and Twenty Rupees Only/-

Sign: _____

Bill for Allowance for Equipment

Srikanth Jena
Plumbing Work
H.No.13-1/16A, Surya Nagar colony,
Mallapur. 76

Date: 17-08-2020

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally

Type of Work: Plumbing Work
Towards: Allowance Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards:-Completion of Stage - III works for villa no: 3,9,71,78 (Simplex - 2BHK) & Villa no: 24 (Duplex - 4BHK) Completion of Stage - III Total Amount: 30,300/- Work done from: 01-07-2020 to 06-08-2020	Rs.6,060/-

Amount in words: Six Thousand and Sixty RupeesOnly/-

Sign: _____

Bill for Allowance for Consumables

Srikanth Jena
Plumbing Work
H.No.13-1/16A, Surya Nagar colony,
Mallapur.76

Date: 17-08-2020

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally

Type of Work: Plumbing Work
Towards: Allowance consumables

S No.	Description	Amount
1.	Brief description of work done: Towards:-Completion of Stage - III works for villa no: 3,9,71,78 (Simplex - 2BHK) & Villa no: 24 (Duplex - 4BHK) Completion of Stage - III Total Amount: 30,300/- Work done from: 01-07-2020 to 06-08-2020	Rs.12,120/-

Amount in words: Twelve Thousand and One Hundred and Twenty Rupees Only/-

Sign: _____

ESTIMATE SHEET

Company Name:		Silver Oak Villas LLP					
Project:		Silver Oak Villas					
Work Description:		Plumbing work					
Name of the Contractor		Srikanth Jena					
Prepared By		G Mona					
Date:		17-08-2020					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Villa no: 5, 71, 78 Simplex - 2BHK	Completion of Stage - III	4.00	Nos	5700.00	22,800	
2	Villa no: 2 & Duplex - 4 BHK	Completion of Stage - III	1.00	Nos	7500.00	7,500	
						30,300	
Amount in words: Thirty Thousand and Three Hundred Rupees Only/-							

APPROVED BY
17 AUG 2020
K. PURUSHOTHAM
ASST. PROJECT MANAGER

Nagabharani

19/08/2020

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

10582

Purchase Voucher

No. : ~~PUR/10586~~
Ref.: 711 dt. 27-Aug-2020

Dated : 27-Aug-2020

Party's Name: **CONT-Srikanthjena**

Particulars	Amount
LSUD-Labour Charges	4,600.00
LSUD-Allowance for Equipment	4,600.00
LSUD-Allowance for Consumables	2,300.00
	₹ 11,500.00

On Account of :

Being amount credited to Srikanthjena towards Inlet points & outlet points of washing meachine & wash basin in villa no:61,73,74,91,77,50,68 work done from dt:01-07-2020 to dt:30-07-2020

Amount (in words) :

Indian Rupees Eleven Thousand Five Hundred Only

for CONT-Srikanthjena

Prepared by: ramakrishna

Approved by

Receiver's Signature

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		711		Date - site bills Register			
Company Name:		SOVLLP		Site:		SOV	
Name of Contractor		Srikanth Jena					
Nature of work		Plumbing work					
Work done		From Date		11/7/2020		To Date 31/7/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Vno: 61, 73, 74,	14.00	500.00	Nos	7000		
2.	91, 77, 50, 68						
3.							
4.	Vno: 73	1.00	4500	Nos	4500		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				11,500.00/-		
Bill required		☐ YES ☒ NO.		GST bill required		☐ YES ☒ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 17 AUG 2020		Date: 19/08/2020		Date: 19 AUG 2020			
Sign: K. PURUSHOTHAM		Sign: Nagalakshmi		Sign: SOHAM MANIJI			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
19 AUG 2020
SOHAM MANIJI
MANAGING DIRECTOR

Bill for Labour Charges

Srikanth Jena
Plumbing Work
H.No.13-1/16A, Surya Nagar
Colony, Mallapur, 76

Date: 14.08.20

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally

Type of Work: Plumbing Work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Inlet points & Outlet points of washing meachine & Wash basin in V no 61,73,74,91,77,50,68. Total Amount:-11,500 /-. Work Done from date: 01.07.20 to date:31.07.20	Rs4600/-.

Amount in words: Four Thousand Six Hundred Rupees Only/-.

Sign: _____

Bill for Allowance for Equipment

Srikanth Jena
Plumbing Work
H.No. 13-1/16A, Surya Nagar colony,
Mallapur. 76

Date: 14.08.20

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally

Type of Work: Plumbing Work
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards:-Inlet points & Outlet points of washing meachine & Wash basin in V no 61,73,74,91,77,50,68,73. Total Amount:- 11,500/- Work Done from date: 01.07.20 to date: 31.07.20	Rs 2,300/-

Amount in words: Two Thousand Three Hundred Rupces Only/-

Sign: _____

Bill for Allowance for Consumables

Srikanth Jena
Plumbing Work
H.No.13-1/16A, Surya Nagar colony,
Mallapur.76

Date: 14.08.20

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas
Location: Cherlapally

Type of Work: Plumbing Work
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards:-Inlet points & Outlet points of washing meachine & Wash basin in V no 61,73,74,91,77,50,68,73. Total Amount:- 11,500/-. Work Done from date: 01.07.20 to date:31.07.20	Rs 4600/-.

Amount in words: Four Thousand Six Hundred Rupees Only/-

Sign: _____

MEASUREMENT SHEET											
Company Name:			Silver Oak Villas LLP			Approved by:					
Project:			Silver Oak Villas			Sign					
Work Description:			Plumbing work								
Contractor Name:			Srikanth Jena								
Prepared By:			G chandra Kanth								
Date:			14-08-2020								
S No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Item Head Total		
1	V no 61,73,74,51,77,50,68	Washing Machine points INLET/OUTLET points	1.00	1.00	1.00	14.00	14.00	Nos			
2	V no 73	EXTRA BATHROOM	1.00	1.00	1.00	1.00	1.00	Nos			

ESTIMATE SHEET

Company Name:		Silver Oak Villas LLP					
Project:		Silver Oak Villas					
Work Description:		Plumbing work					
Name of the Contractor		Sukanth Jena					
Prepared By		G. chandra Kanth					
Date:		14.08.20					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	V no 61, 73, 74, 91, 77, 50, 68	Washing Machine points	14.00	Nos	500.00	7000.00	
		INLET/OUTLET points					
2	V no 73	EXTRA BATHROOM	1.00	Nos	4500	4500.00	11,500.00
Total amount in words			Eleven Thousand Five Hundred Rupees Only				

APPROVED BY
17 AUG 2020
K. PURSHOTHAM
ASST. PROJECT MANAGER

Nagabhusini
19/08/2020

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

Purchase Voucher

10583
No. : ~~PUR/13595~~
Ref.: **12681 dt. 11-Aug-2020**

Dated : 28-Aug-2020

Party's Name : **Summit Sales LLP**
GSTIN/UIN : **36ACQFS2044C1Z7**

Particulars		Amount
Steel GST 18%	83,316.00	₹ 98,313.00
Input CGST	7,498.44	
Input SGST	7,498.44	
OIE-Rounded Off	0.12	
On Account of :		
being amount credited to SLLP towards purchase of steel against invoice no 12681 dt 11.8.2020 vide PO no 69025 dt 22.7.2020		
Amount (in words) :		
Indian Rupees Ninety Eight Thousand Three Hundred Thirteen Only		

for SUP-Summit Sales LLP



Prepared by: sanqeetha

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

16
Scan Id - 47791

Date: 12/8/20		Prepared by: SOWMYA	
PO/WO no. 69025		PO / WO Date. 22/7/20	
Supplier Name Sslp		PO/WO amount 1,48,049	
Firm/Company Govt		Project Govt	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	12681	11/8/20	98,313
2.			
3.			
4.			
Amount A - Bills total(Excluding Transport & Hamali Charges):			98,313
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.	10695	11/8/20	82098 ☒ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
4.			☐ Yes ☐ No
Amount B -Other Credits :			-
Amount C -Other Debits :			-
Amount D (D=A+B-C) - Amount to be credited to the supplier:			98,313
Amount E - PO / WO value:			1,48,049
Amount F - Difference (A - E):			49736
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved - within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☒ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. /- ☒ No	
Payment - due date		21.8.2020	

Remarks: part billed

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts - receiver of bill	Accountant	Accounts Manager
Sign:	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>		<i>[Signature]</i>		
Date	12/8/20	26/8					

APPROVED BY
29 AUG 2020
RAKASH
Accounts Manager

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

ORIGINAL INVOICE

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 11-08-2020

Customer Details					Invoice No.	12681		
Silver Oak Villas LLP					Invoice Date.	11-08-2020		
Sy No. 291, Cherlapally, Hyderabad					PO No.	69025		
GSTIN : 36ADBFS3288A2Z7					PO Date.	22-07-2020		
					Req ID	58654		
					Req Date	22-07-2020		
					Loc Req No	155879		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt	
1	8141 - Steel - other - M.S.Grills - Others - SFT 69.75" x 45.75" - 38 nos. <i>29</i>	7214	696	97.65	67,964.40	18	12,233.60	
2	8141 - Steel - other - M.S.Grills - Others - SFT 21.75" x 45.75" - 19 nos. <i>2</i>	7214	152	97.65	14,842.80	18	2,671.70	
3	6188 - Miscellaneous - Hamali charges - NA - Per Sft		848	0.60	508.80	18	91.58	
4								
5								
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
IGST					CGST		SGST	
Total Taxable Amount					83,316.00		14,996.88	
Total Invoice Amount					98,312.87			

Rupees : Ninty Eight Thousand Three Hundred Twelve and Paise Eighty Seven Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Order

Page(s) 1 Of 1

24-Jul-20 10:51:28 AM



69025

24.07.20 11:20:52

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Summit Sales LLP
5-4-187/3&4, IInd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	69025	155879
Doc Date	22-07-2020	
Quote No	Nil	
Quote Date	12-04-2018	
SupplyType	Supply And Installation	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8141 - Steel - other - M.S.Grills - Others - SFT 69.75" x 45.75" - 38 nos.	912.00	97.65	0.00	18.00	105,087.02
2 8141 - Steel - other - M.S.Grills - Others - SFT 21.75" x 45.75" - 19 nos.	152.00	97.65	0.00	18.00	17,514.50
3 8141 - Steel - other - M.S.Grills - Others - SFT 33.75" x 39.75" - 10 nos.	105.00	97.65	0.00	18.00	12,098.84
4 8141 - Steel - other - M.S.Grills - Others - SFT 21.75" x 21.75" - 27 nos.	108.00	97.65	0.00	18.00	12,444.52
5 6188 - Miscellaneous - Hamali charges - NA - Per Sft	1,277.00	0.60	0.00	18.00	904.12
Total Order Value . . .					148,049.00

Rupees : One Lakh(s) Fourty Eight Thousand Fourty Eight and Paise Only.

Terms and Conditions :-

Specification / Brand All MS flat pattis should be 3/4 - 6mm & 10 mm thickness sq.rod. Fabrication, grinding & powder coating should be of good quality. Above rates approved by M.D. vide circular no. 831(b), dtd.10/06/2016 and accepted by contractor.

Payment Terms After Delivery & Production of bill

Tax All taxes included in above price.

Delivery Date Within 2 days

Delivery Location Silver Oak Villas Phase - IX
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of India mint
Phone. Contact: Security 65908777, 9502288244 Sanjay

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty 1 year on workmanship

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for 69 to 76 villas purpose.

Completion Date Work shall be completed within 2 days from the date of the work order.

Measurement Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks This po should be made at sovllp by our fabricator.

Partly, n.m = 12681 dt: 11/8/20
At: 98313 1-
25/8/20
Bal: 49736-1-

For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Name :

Date : __/__/__

Requisition Form Grills												
Company			Silver Oak Villas LLP			Site & Phase			SOV			
Req No:-			155879			Req. Date			16/07/2020			
Material required before			25.07.20			Approved by:						
Prepared by:			G.chandrakanth			ID no.						
Villa no:												
Type-A1 1100 Sft 2BHK Order Value:			8	Villas								
Type A2 1100 Sft 2BHK Order Value:			0	Flats								
Type B 1010 Sft 2BHK Order Value:			0	Flats								
S No.	Item Description	Units	Qty required for A1 1100 Sft 2BHK flat	Qty required for A1 1100 Sft 2BHK flat	Type B 1010 2BHK flats requirement	A1 1100 Sft 2BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Quantity in sft	Inward No	Date
1	Powder coated Grills 6' x 4'	nos	38	-	-	-	38	-	38	912.0		
2	Powder coated Grills 4' x 4'	nos	-	-	-	-	-	-	-	-		
3	Powder coated Grills 3'x3'6"	nos	10	-	-	-	10	-	10	105.0		
4	Powder coated Grills 2 'x 4'	nos	19	-	-	-	19	-	19	228.0		
5	Powder coated Grills 2 'x 2'	nos	27	-	-	-	27	-	27	108.0		
	Total						94	-	94	1,245.0		

APPROVED BY
 24 JUL 2020
 SOHAM MODI
 MANAGING DIRECTOR

Estimate/Draft PO

Page(s) 1 Of 1

22-07-2020 4:00:42 PM

Original / Office Copy / Purchase Div.Copy

From Company : **Silver Oak Villas LLP**
 5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
 G S T No. : 36ADBFS3288A2Z7

Supplier Details

Summit Sales LLP
 5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	69025	155879
Doc Date	22-07-2020	
Quote No	Nil	
Quote Date	12-04-2018	
SupplyType	Supply And Installation	

Kind Attn : Hamendra, Prabhakar

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8141 - Steel - other - M.S.Grills - Others - SFT 69.75" x 45.75" - 38 nos.	912.00	97.65	0.00	18.00	105,087.02
2 8141 - Steel - other - M.S.Grills - Others - SFT 21.75" x 45.75" - 19 nos.	152.00	97.65	0.00	18.00	17,514.50
3 8141 - Steel - other - M.S.Grills - Others - SFT 33.75" x 39.75" - 10 nos.	105.00	97.65	0.00	18.00	12,098.84
4 8141 - Steel - other - M.S.Grills - Others - SFT 21.75" x 21.75" - 27 nos.	108.00	97.65	0.00	18.00	12,444.52
5 6188 - Miscellaneous - Hamali charges - NA - Per Sft	1,277.00	0.60	0.00	18.00	904.12
Total Order Value . . .					148,049.00

Rupees : One Lakh(s) Fourty Eight Thousand Fourty Eight and Paise Only.

Terms and Conditions :-

Specification / Brand All MS flat pattis should be 3/4 - 6mm & 10 mm thickness sq.rod. Fabrication, grinding & powder coating should be of good quality. Above rates approved by M.D. vide circular no. 831(b), dtd.10/06/2016 and accepted by contractor.

Payment Terms After Delivery & Production of bill

Tax All taxes included in above price.

Delivery Date Within 2 days

Delivery Location Silver Oak Villas Phase - IX
 Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of india mint
 Phone. Contact: Security 65908777, 9502288244 Sanjay

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty 1 year on workmanship

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for 69 to 76 villas purpose.

Completion Date Work shall be completed within 2days from the date of the work order.

Measurment Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks This po should be make at sovllp by our fabricator.

Draft PO for ApprovalFor **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : __/__/__

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 11-08-2020

Customer Details		DC No.	10695
Silver Oak Villas LLP		DC Date.	11-08-2020
Sy No. 291, Cherlapally, Hyderabad		PO No.	69025
		PO Date.	22-07-2020
		Req ID	58654
		Req Date	22-07-2020
GSTIN : 36ADBFS3288A2Z7		Loc Req No	155879
	Description of Goods	HSN/SAC	Qty
1	8141 - Steel - other - M.S.Grills - Others - SFT	7214	696
2	8141 - Steel - other - M.S.Grills - Others - SFT	7214	152
3	6188 - Miscellaneous - Hamali charges - NA - Per Sft		848
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD WITH TIME:	
Inward No: 14614	DT: 17/8/20
MRN No: 82098	DT: 17/8/20
Received By:	Sign:
SILVER OAK VILLAS LLP	

for Summit Sales LLP

Authorized signatory

Subject to Hyderabad Jurisdiction



Summit Sales LLP**TRANSIT COPY**

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 11-08-2020

Customer Details				Invoice No.	12681		
Silver Oak Villas LLP Sy No. 291, Cherlapally, Hyderabad GSTIN : 36ADBFS3288A2Z7				Invoice Date.	11-08-2020		
				PO No.	69025		
				PO Date.	22-07-2020		
				Req ID	58654		
				Req Date	22-07-2020		
				Loc Req No	155879		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	8141 - Steel - other - M.S.Grills - Others - SFT 69.75" x 45.75" - 38 nos. 29	7214	696	97.65	67,964.40	18	12,233.60
2	8141 - Steel - other - M.S.Grills - Others - SFT 21.75" x 45.75" - 19 nos.	7214	152	97.65	14,842.80	18	2,671.70
3	6188 - Miscellaneous - Hamali charges - NA - Per Sft		848	0.60	508.80	18	91.58
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST	CGST	SGST	Total Taxable Amount	83,316.00		14,996.88	
	7,498.44	7,498.44	Total Invoice Amount	98,312.87			

Rupees : Ninty Eight Thousand Three Hundred Twelve and Paise Eighty Seven Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



E - WAY BILL SYSTEM



e-Way Bill



E-Way Bill No: 1512 3975 1145
 E-Way Bill Date: 11/08/2020 11:11 AM
 Generated By: 36ACQ FS204 4C1Z7 - SUMMIT SALES LLP
 Valid From: 11/08/2020 11:11 AM [10Kms]
 Valid Until: 12/08/2020

Part - A

GSTIN of Supplier 36ACQFS2044C1Z7,SUMMIT SALES LLP
 Place of Dispatch CHERLAPALLY,TELANGANA-501301
 GSTIN of Recipient 36ADB FS328 8A2Z7 ,SILVER OAK VILLAS LLP
 Place of Delivery CHERLAPALLY,TELANGANA-500051
 Document No. 12681
 Document Date 11/08/2020
 Transaction Type: Regular
 Value of Goods ₹ 98312.88
 HSN Code 7214 - MS GRILLS(+2)
 Reason for Transportation Outward - Supply
 Transporter

Part - B

Mode	Vehicle / Trans Doc No & Dt.	From	Entered Date	Entered By	CEWB No. (If any)	Multi Veh.Info (If any)
Road	TS10UB5649 & 12681 & 11/08/2020	CHERLAPALLY	11/08/2020 11:11 AM	36ACQFS2044C1Z7	-	-



151239751145