

Anx - D - Milestone report

Annexure - D - send weekly Mile stone report for CR-		Villa Orchids VOCLLP		19 October 2020		Date: 19 October 2020		Note: Prepare the statement for all the villas in the project.					
S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession	
1	8	3 bhk	1940	16/Jan/18	5/Jul/18	31/Dec/18	4/Jul/19	8/Jul/19	10/Sep/19	14/Dec/19	10/Aug/20	28/Sep/20	
2	9	3 bhk	1940	20/Oct/18	30/Apr/18	15/Oct/18	3/Jan/19	2/Apr/19	4/Jul/19	10/Nov/19			
3	10	3 bhk	1940	27/Nov/18	4/May/18	31/Oct/18	25/Jan/19	10/Mar/19	10/Aug/19	22/Nov/19	2/Dec/19	11/Dec/20	
4	11	3 bhk	1940	9/Jan/18	8/May/18	15/Feb/19	1/Dec/19	6/Jan/20	18/Jan/20	27/Jul/20			
5	12	3 bhk	1940	9/Jan/18	30/Apr/18	1/Jun/19	26/Jan/20	7/Mar/20	22/Jun/20	1/Oct/20			
6	13	3 bhk	1940	13/Jan/18	1/Aug/18	14/Jan/19	10/Mar/19	5/Jul/19	15/Sep/19	6/Jan/20	14/Mar/20	16/Mar/20	
7	14	3 bhk	1940	10/May/18	6/Sep/18	1/Jun/19	25/Nov/19	14/Dec/19	26/Jan/20	1/Jun/20	27/Jul/20	4/Aug/20	
8	15	3 bhk	1940	5/Mar/18	6/Sep/18	1/Jun/19	10/Nov/19	14/Dec/19	26/Feb/20	22/Jun/20	27/Jun/20	18/Aug/20	
9	16	3 bhk	1940	7/Jan/18	7/Jul/18	12/Dec/18	14/May/19	7/Jul/19	15/Sep/19	1/Dec/19	6/Jan/20	20/Feb/20	
10	33	3 bhk	1940	25/Oct/18	10/Feb/18	5/Dec/18	3/Apr/19	15/May/19	7/Aug/19	15/Sep/19	20/Mar/20	25/May/20	
11	34	3 bhk	1940	18/Dec/18	13/Feb/18	8/Nov/18	27/Feb/19	3/Apr/19	18/May/19	15/Sep/19	4/Oct/19	5/Oct/19	
12	35	3 bhk	1940	20/Nov/17	13/Feb/18	15/Oct/18	15/Feb/19	3/Apr/19	19/May/19	20/Sep/19	15/May/20	8/Aug/20	
13	36	3 bhk	1940	20/Nov/17	21/Feb/18	22/Jun/18	4/Feb/19	3/Apr/19	20/May/19	1/Oct/19	20/Aug/20	15/Oct/20	
14	37	3 bhk	1,820	18/Jul/18	10/Dec/18	10/Sep/19	25/May/20	9/Jun/20	19/Jul/20	20/Aug/20	28/Aug/20	3/Sep/20	
15	42	3 bhk	1940	26/Feb/18	27/Sep/18	10/Aug/19	26/Oct/19	1/Dec/19	4/Mar/20	22/Jun/20	22/Jun/20	25/Sep/20	
16	43	3 bhk	1940	1/May/18	25/Sep/18	17/Apr/19	25/Nov/19	1/Dec/19	6/Mar/20	22/Jun/20	22/Jun/20	15/Aug/20	
17	44	3 bhk	1940	8/Jan/18	17/Sep/18	11/Mar/19	18/Aug/19	25/Sep/19	6/Jan/20	1/Mar/20	14/Mar/20	16/Oct/20	
18	48	3 bhk	1940	14/Dec/17	8/Mar/18	24/Nov/18	15/May/18	1/Sep/19	18/Oct/19	27/Jan/20			
19	55	3 bhk	1940	21/Sep/17	2/Jan/18	15/Oct/18	3/Apr/19	1/Jul/19	15/Sep/19	26/Oct/19			
20	56	3 bhk	1940	4/Aug/17	2/Jan/18	19/Jul/18	5/Feb/19	5/Mar/19	5/Apr/19	5/Aug/19			
21	63	3 bhk	1940	25/Oct/17	27/Dec/17	28/Aug/18	4/Feb/19	1/Jun/19	1/Jul/19	15/Sep/19			
22	64	3 bhk	1940	4/Jul/18	7/Mar/19	15/Mar/19	4/Feb/19	01.12.19	5/Aug/20	22/Aug/20			
23	65	3 bhk	1940	25/Sep/17	10/Jan/17	1/Oct/18	4/Feb/19	1/Jun/19	1/Jul/19	25/Sep/19			
24	69	3 bhk	1940	24/Sep/17	24/Feb/18	12/Sep/18	12/Sep/18	12/Dec/18	20/Dec/18	28/Dec/18			
25	75	3 bhk	1940	24.02.18	5/Aug/19	26/Feb/19	1/Jul/19	7/Jul/19	7/Aug/19	20/Sep/19			
26	76	3 bhk	1940	21/Feb/18	30/Aug/18	3/Apr/19	1/Oct/19	25.10.19	1/Mar/20	5/Jul/20			
27	78	3 bhk	1940	21/Aug/17	30/Oct/17	1/Feb/18	1/May/18	10/Jun/18	10/Aug/18	10/Oct/18			
28	82	3 bhk	1940	25/Sep/17	23/Dec/17	10/Jul/18	20/Dec/18	4/Feb/19	10/Apr/19	21/May/19			
29	83	3 bhk	1940	1/Aug/18	16/Dec/18	21/Oct/18	10/Apr/19	2/May/19	2/Aug/19	4/Oct/19			

APPROVED

16/Feb/20

10/Oct/19

5/Dec/20

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
30	84	3 bhk	1940	8/Jan/18	4/Apr/18	29/Oct/18	25/Mar/19	30/Mar/19	3/Apr/19	20/May/19	8/Jun/19	18/Jun/19
31	85	3 bhk	1940	21/Aug/17	1/Nov/17	6/Feb/18	1/Nov/18	14/Nov/18	20/Mar/18	19/May/19	1/Jun/19	10/Jun/19
32	90	3 bhk	1940	21/Nov/17	16/Feb/18	18/Jul/18	3/Jan/19	18/Jan/19	6/Jun/19	22/Jun/20	15/Sep/19	1/Oct/19
33	91	3 bhk	1940	21/Nov/17	14/Feb/19	12/Jun/18	1/Nov/18	5/Jan/19	23/Feb/19	1/Jun/19	8/Aug/20	9/Jun/20
34	96	3 bhk	1820	18/Jun/18	30/Aug/18	15/Mar/19	15/Aug/19	26/10/19	20/Mar/20	6/Jun/20	25/May/20	1/Oct/20
35	97	3 bhk	1820	7/Dec/17	15/May/18	17/Feb/19	7/Jul/19	15/Jul/19	20/Dec/19	1/Mar/20	15/Jun/20	1/Oct/20
36	100	3 bhk	1820	18/Jun/18	12/Jul/18	23/Mar/19	19/Aug/19	22/Aug/19	10/Aug/20	1/Mar/20	15/Jun/20	1/Oct/20
37	101	3 bhk	1820	18/Jun/18	18/Jul/18	23/Mar/19	20/May/20	25/May/20	10/Aug/20	1/Mar/20	15/Jun/20	1/Oct/20
38	102	3 bhk	1820	26/Jun/18	15/Feb/19	21/Aug/19	1/Mar/20	1/Aug/20	16/Aug/20	1/Mar/20	15/Jun/20	1/Oct/20
39	103	3 bhk	1820	26/Jun/19	5/Feb/19	20/Sep/19	16/Oct/20	25/Oct/20	29/Oct/20	1/Dec/19	16/Mar/20	25/May/20
40	104	3 bhk	1940	4/Aug/17	1/Nov/17	24/Jun/18	10/Nov/18	10/Dec/18	6/Jun/19	1/Jan/20	14/Mar/20	25/May/20
41	107	3 bhk	1820	1/Aug/18	1/Dec/18	15/Sep/19	18/Nov/19	20/Dec/19	5/Jan/20	27/Jan/20	6/Mar/20	14/Mar/20
42	108	3 bhk	1820	8/Feb/18	15/Oct/18	6/May/19	26/Oct/19	20/Dec/19	4/Feb/19	26/Feb/19	1/May/19	1/Jun/19
43	112	3 bhk	1940	15/Aug/17	24/Feb/18	21/Jun/18	14/Nov/18	25/Jan/19	18/10/19	20/Dec/19	1/Mar/20	16/Mar/20
44	113	3 bhk	1820	12/Jun/18	26/Jul/18	27/Dec/18	24/Jun/19	4/Oct/19	10/Mar/20	27/Jan/20	1/Aug/20	25/Sep/20
45	114	3 bhk	1820	2/May/18	4/Jul/18	27/Dec/18	25/Apr/19	18/Jul/19	15/Sep/19	1/Dec/19	1/Aug/20	8/Aug/20
46	115	3 bhk	1820	3/May/18	4/Jul/18	27/Dec/18	4/Apr/19	8/Jul/19	15/Sep/19	1/Dec/19	1/Aug/20	25/Sep/20
47	116	3 bhk	1820	10/Jun/18	23/Jul/18	6/Nov/18	23/Feb/19	25/Jun/19	15/Sep/19	1/Dec/19	1/Aug/20	25/Sep/20
48	117	3 bhk	1820	2/May/18	23/Jul/18	6/Nov/18	24/Jan/19	26/Jun/19	15/Sep/19	1/Dec/19	1/Aug/20	25/Sep/20
49	119	3 bhk	1820	1/Nov/18	1/Dec/18	30/Dec/19	23/Mar/19	1/Jul/19	18/Oct/19	14/Dec/19	13/Jul/20	8/Aug/20
50	120	3 bhk	1820	10/May/18	31/Jul/18	30/Jan/19	14/Dec/19	1/Oct/19	25/Feb/20	1/Dec/19	1/Aug/20	25/Sep/20
51	121	3 bhk	1820	10/May/18	25/Aug/18	4/Feb/19	14/Dec/19	1/Jan/20	10/Feb/20	13/Jul/20	1/Aug/20	25/Sep/20
52	122	3 bhk	1820	8/Feb/18	25/Aug/18	7/Mar/19	14/Dec/19	1/Jan/20	25/Feb/20	22/Aug/20	1/Aug/20	25/Sep/20
53	123	3 bhk	1820	8/Feb/18	23/Aug/18	10/May/19	26/Oct/19	1/Jan/20	25/Feb/20	22/Aug/20	1/Aug/20	25/Sep/20
54	124	3 bhk	1820	20/Nov/17	9/Aug/18	3/Apr/19	1/Jul/19	27/Jan/20	10/Feb/20	6/Mar/20	1/Aug/20	25/Sep/20
55	125	3 bhk	1820	15/May/18	16/Oct/18	1/Apr/19	25/Nov/19	27/Jan/20	6/Aug/20	4/Oct/20	1/Aug/20	25/Sep/20
56	127	3 bhk	1940	6/Jun/18	6/Jun/19	15.11.19	20/Mar/20	27/Jan/20	6/Aug/20	4/Oct/20	1/Aug/20	25/Sep/20
57	128	3 bhk	1820	9/Jun/18	17/Jun/19	26.10.19	6/Apr/20	13/Jul/20	6/Aug/20	4/Oct/20	1/Aug/20	25/Sep/20
58	129	3 bhk	1820	14/Aug/18	10/Dec/18	14/Aug/19	17/Sep/19	30/Sep/19	30/Oct/19	30/Dec/19	20/Feb/20	27/Feb/20
59	130	3 bhk	1820	4/Jun/18	30/Dec/18	04.10.19	26/Jun/20	5/Jul/20	5/Aug/20	1/Sep/20	1/Aug/20	25/Sep/20
60	131	3 bhk	1820	4/Jun/18	2/Oct/18	11/Nov/19	1/Jun/20	5/Jul/20	5/Aug/20	1/Sep/20	1/Aug/20	25/Sep/20
61	132	3 bhk	1820	24/Dec/17	21/Jul/18	14/May/19	7/Mar/20	1/Jun/20	1/Aug/20	15/Sep/20	1/Aug/20	25/Sep/20
62	135	3 bhk	1820	21/Jul/18	1/Mar/19	25/Jul/19	1/Dec/19	10.12.19	14/Dec/19	6/Jan/20	1/Aug/20	25/Sep/20
63	136	3 bhk	1820	21/Jul/19	24/Dec/18	4/Aug/19	20/Mar/20	1/Jul/20	01-08-2020	15/Nov/19	15/Nov/19	16/Mar/20
64	137	3 bhk	1820	21/Jul/19	24/Dec/18	4/Aug/19	20/Mar/20	1/Jul/20	01-08-2020	15/Nov/19	15/Nov/19	16/Mar/20

15 OCT 2020

A. SURESH
PROJECT MANAGER

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
65	182	3 bhk	1585	6/Nov/17	28/Dec/17	9/Mar/18	20/Sep/18	10/Oct/18	20/Oct/18	15/Nov/19	20/Dec/19	30/Dec/19
66	184	3 bhk	1585	10/Oct/18	10/Dec/18	7/Mar/19	5/Jun/19	1/Oct/19	20/Nov/19	14/Dec/19	5/Jan/20	8/Aug/20
67	186	3 bhk	1,940	4/Feb/18	12/Sep/18	1/May/19	1/Jul/19	7/Jul/19	20/Nov/19	1/Dec/19	25/Jan/20	25/Feb/20
68	187	3 bhk	1585	5/May/18	7/Jul/18	13/Nov/18	23/Feb/19	2/May/19	21/May/19	15/Jul/19	15-Jul-19	1/Dec/19
69	188	3 bhk	1585	5/May/18	7/Jul/18	13/Nov/18	13/Feb/19	2/May/19	14/May/19	15/Jul/19	6/Sep/19	5/Oct/19
70	189	3 bhk	1585	4/Jun/18	7/Jul/18	13/Nov/18	6/Mar/19	2/May/19	16/Jun/19	15/Jul/19	7/Sep/19	5/Oct/19
71	190	3 bhk	1585	4/Jun/18	7/Jul/18	13/Nov/18	29/Mar/19	4/May/19	1/Jun/19	15/Jul/19	7/Sep/19	29/Jun/19
72	191	3 bhk	1585	8/May/18	8/Jul/18	14/Nov/18	21/Apr/19	4/May/19	18/Jun/19	15/Jul/19	9/Sep/19	5/Oct/19
73	194	3 bhk	1585	11/Jun/17	9/Jul/18	15/Nov/18	22/Apr/19	5/May/19	19/Jun/19	15/Jan/19	10/Sep/19	1/Jul/19
74	196	3 bhk	1585	10/Dec/18	10/Jul/18	16/Nov/18	20/Mar/20	15/Aug/20	22/Aug/20	20/Feb/19	28/Feb/19	1/Aug/19
75	200	3 bhk	1820	12/Aug/17	27/Dec/17	17/Jul/18	1/Sep/18	10/Sep/18	18/Sep/18	20/Feb/19	28/Feb/19	1/Aug/19
76	201	3 bhk	1820	2/May/18	22/May/18	28/Dec/18	23/Jun/18	7/Jul/19	25/Aug/19	1/Nov/19	6/Nov/19	9/Nov/19
77	202	3 bhk	1820	3/May/18	23/May/18	28/Dec/18	23/Jun/19	7/Jul/19	25/Aug/19	01-11-19	6/Nov/19	9/Nov/19
78	203	3 bhk	1820	1/Aug/18	26/Nov/18	10/Apr/19	1/Aug/19	12/Aug/19	14/Dec/19	6/Jan/20	6/May/20	30/Jul/20
79	204	3 bhk	1820	1/Aug/18	29/Nov/18	21/Mar/19	1/Aug/19	12/Aug/19	14/Dec/19	1/Mar/20	25/May/20	30/Aug/20
80	208	3 bhk	1820	3/Nov/17	22/Feb/18	19/Jun/18	1/Nov/18	28/Feb/19	20/May/19	24/Jun/19	1/Jul/19	30/Oct/19
81	209	3 bhk	1820	6/Jan/18	25/Mar/18	10/Nov/18	30/Jun/18	7/Jul/18	7/Aug/19	28/Sep/19	20/Oct/19	1/Dec/19
82	210	3 bhk	1820	6/Jan/18	14/Mar/18	1/Dec/18	30/Jun/19	30/Sep/19	30/Jan/20	20/Aug/20	22/Jun/20	22/Jun/20
83	211	3 bhk	1820	7/Dec/17	13/Jun/18	25/Jan/19	25/Mar/19	20/Sep/19	30/Jan/20	22/Jun/20	22/Jun/20	22/Jun/20
84	212	3 bhk	1820	20/Feb/18	13/Jun/18	7/Feb/19	25/Mar/19	15/Sep/19	20/Feb/20	22/Jun/20	22/Jun/20	22/Jun/20
85	213	3 bhk	1820	21/Sep/17	27/Dec/17	13/May/18	24/Oct/18	14/Dec/18	3/Apr/19	5/Jun/19	10/Jul/19	15/Jul/19
86	217	3 bhk	1820	20/Oct/18	25/Jan/19	25/Feb/19	25.11.19	1/Dec/19	4/Apr/20	17/Aug/20	17/Aug/20	17/Aug/20
87	218	3 bhk	1820	20/Feb/18	25/Jan/19	25/Feb/19	25.11.19	1/Dec/19	18/May/20	17/Aug/20	17/Aug/20	17/Aug/20
88	219	3 bhk	1820	21/Feb/18	3/Sep/18	15/Jul/19	25.11.19	1/Dec/19	1/Apr/20	17/Aug/20	17/Aug/20	17/Aug/20
89	220	3 bhk	1820	8/Jan/19	24/Jan/19	31/Jul/19	20/Feb/20	7/Mar/20	25/May/20	14/Aug/20	25/Jan/20	25/Feb/20
90	221	3 bhk	1820	8/Jan/19	24/Jan/19	30/Jun/19	25/Feb/20	7/Mar/20	25/May/20	14/Aug/20	25/Jan/20	25/Feb/20
91	224	3 bhk	1820	1/Aug/18	10/Oct/18	17/Jan/19	18/Apr/19	1/Sep/19	25.11.19	25/Dec/19	30/Nov/19	25/Feb/20
92	225	3 bhk	1820	8/Jan/18	25/Mar/18	25/Dec/18	29/Jun/18	29/Oct/18	1/Sep/19	4/Oct/19	20/May/20	25/May/20
93	226	3 bhk	1820	8/Jan/18	4/Apr/18	28/Dec/18	29/Jun/19	29/Sep/19	14/Dec/19	1/Feb/20	20/May/20	25/May/20
94	228	3 bhk	1820	6/Nov/17	28/Feb/18	9/Mar/18	20/Sep/18	10/Oct/18	20/Oct/18	15/Jan/19	1/May/19	1/Jun/19
95	239	3 bhk	1940	12/Sep/17	30/Dec/17	28/Mar/18	28/May/18	8/Jul/18	28/Aug/18	15/Oct/18	18/Feb/19	5/Apr/19
96	240	3 bhk	1940	5/Jul/18	10/Nov/18	23/Dec/18	15/Jan/19	15/Sep/19	22/Jun/20	8/Aug/20	1/Dec/20	1/Dec/20
97	241	3 bhk	1940	12/Sep/17	13/Oct/17	19/Jul/18	24/Oct/18	14/Dec/18	1/Jan/19	1/May/19	1/Dec/20	1/Dec/20
98	242	3 bhk	1940	20/Oct/17	27/Dec/17	27/Jul/18	25/Oct/18	14/Dec/18	25/Feb/19	1/May/19	1/Dec/20	1/Dec/20
99	243	3 bhk	1940	21/Nov/17	27/Jan/18	6/Sep/18	29/Oct/18	19/Dec/18	28/Feb/19	10/May/19	1/Dec/20	1/Dec/20

19 OCT 2020

A. SURESH
PROJECT MANAGER

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
100	252	3 bhk	1940	5/Nov/17	6/Jan/18	14-01-18	3/Apr/19	1/May/19	7/Jul/19	1/Oct/19	10/Dec/19	
101	254	3 bhk	1820	7/May/18	16/Aug/18	20/Aug/18	20/Mar/20	15/Aug/20	9/Jan/20			
102	256	3 bhk	1820	5/Oct/18	21/Feb/19	26 10 19	25/Feb/20	17/Aug/20	22/Aug/20	4/Oct/20		
103	257	3 bhk	1820	6/Jun/18	18/Sep/19	25/Sep/19	2/Aug/20	17/Aug/20	18/Sep/20			
104	258	3 bhk	1820	1/Jan/18	16/Oct/18	26/Sep/19	5/Apr/20	17/Aug/20	5/Oct/20			
105	282	3 bhk	1820	25/Jun/18	25/Dec/18	15/Jul/19	8/Apr/20	1/Jul/20	10/May/20			
106	283	3 bhk	1820	25/Jun/18	26/Dec/18	6/Jul/19	25/Feb/20	16/Mar/20	17/May/20	22/Jun/20	20/Jul/20	12/Aug/20
107	284	3 bhk	1820	25/Jun/18	29/Oct/18	28/Mar/19	7/Mar/20	1/Jul/20	6/Aug/20			
108	285	3 bhk	1820	4/May/18	11/Oct/18	31/Jan/19	5/Jan/20	15/Jan/20	20/Jan/20	25/Feb/20	22/Jun/20	
109	286	3 bhk	1820	8/May/18	1/Aug/18	1/Nov/18	7/Mar/20	15/Jun/20	8/Aug/20			
110	287	3 bhk	1820	6/May/18	26/Jul/18	3/Jan/19	25/Oct/19	1/May/20	20/Jun/20			
111	294	3 bhk	1820	25/May/18	7/Jul/18	25/Oct/18	6/Jul/20	13/Jul/20	27/Jul/20	1/Oct/20		
112	295	3 bhk	1820	20/Sep/17	16/Dec/17	5/Aug/18	20/Nov/18	13/Dec/18	3/Apr/19	20/05/2019	20/Sep/19	8/Nov/19

Handwritten signature

APPROVED BY
15 OCT 2020
A. SURESH
PROJECT MANAGER