

RMC pour report

|                          |   |                      |                     |                                   |                    |
|--------------------------|---|----------------------|---------------------|-----------------------------------|--------------------|
| <b>Company/ firm:</b>    | Modi properties pvt ltd                   | <b>Project:</b>      | May Flower Platinum | <b>A. Estimated quantity:</b>     | 150cum             |
| <b>Flat / Villa no.:</b> | -   | <b>Block No.:</b>    | C block             | <b>B. Requisition quantity:</b>   | 150cum             |
| <b>Slab no.:</b>         | Towards B & C block Slab<br>6 use purpose | <b>PO Nos.</b>       | 71229               | <b>C. Actual quantity poured:</b> | 150cum             |
| <b>Requisition nos.:</b> | 177009                                    | <b>Supplier:</b>     | Cemex infra         | <b>D. Difference (C-A):</b>       | -                  |
| <b>Sign of security</b>  | <i>Nizara</i>                             | <b>Sign of Admin</b> | <i>Srinavath. K</i> | <b>Sign of Project manager</b>    | <i>[Signature]</i> |
| <b>Date</b>              | 19/10/2020                                | <b>Date</b>          | 19/10/20            | <b>Date</b>                       | 19/10/2020         |

Details of RMC pour

| Sl. No          | Date     | Time  | Quantity poured | Dc No. / Batch no. | Specified weight (@ 2,400 kgs per meter cube | Measured weight (kgs) | Short fall in weight in kgs | Inward no. | MRRN No. |
|-----------------|----------|-------|-----------------|--------------------|--|-----------------------|-----------------------------|------------|----------|
| 1.              | 16-10-20 | 14:30 | 6cum            | 3801               | 14400cum                                     | 14380                 | 20                          | 14340      | 84083    |
| 2.              | 16-10-20 | 14:40 | 6cum            | 3802               | 14400cum                                     | 13670                 | 730                         | 14341      | 84084    |
| 3.              | 16-10-20 | 14:50 | 6cum            | 3803               | 14400cum                                     | 14700                 |                             | 14342      | 84085    |
| 4.              | 16-10-20 | 13:00 | 6cum            | 3804               | 14400cum                                     | 14950                 |                             | 14343      | 84086    |
| 5.              | 16-10-20 | 13:15 | 6cum            | 3805               | 14400cum                                     | 14330                 | 70                          | 14344      | 84087    |
| 6.              | 16-10-20 | 13:25 | 6cum            | 3806               | 14400cum                                     | 14130                 | 270                         | 14345      | 84088    |
| 7.              | 16-10-20 | 15:35 | 6cum            | 3807               | 14400cum                                     | 13910                 | 490                         | 14346      | 84089    |
| 8.              | 16-10-20 | 16:00 | 6cum            | 3808               | 14400cum                                     | 14050                 | 350                         | 14347      | 84090    |
| 9.              | 16-10-20 | 16:25 | 6cum            | 3809               | 14400cum                                     | 13660                 | 740                         | 14348      | 84091    |
| 10.             | 16-10-20 | 16:30 | 6cum            | 3810               | 14400cum                                     | 13980                 | 420                         | 14349      | 84092    |
| 11.             | 16-10-20 | 18:00 | 6cum            | 3811               | 14400cum                                     | 13960                 | 440                         | 14350      | 84093    |
| 12.             | 16-10-20 | 18:20 | 6cum            | 3812               | 14400cum                                     | 14060                 | 340                         | 14351      | 84094    |
| <b>Total</b>    |          |       | <b>72cum</b>    |                    | <b>172800cum</b>                             | <b>168930kgs</b>      | <b>3870kgs</b>              |            |          |
| <b>Remarks:</b> |          |       |                 |                    |  |                       |                             |            |          |

RMC pour report

|                          |   |                      |                     |                                   |                    |
|--------------------------|---|----------------------|---------------------|-----------------------------------|--------------------|
| <b>Company/ firm:</b>    | Modi properties pvt ltd                           | <b>Project:</b>      | May Flower Platinum | <b>A. Estimated quantity:</b>     | 150cum             |
| <b>Flat / Villa no.:</b> | -   | <b>Block No.:</b>    | C block             | <b>B. Requisition quantity:</b>   | 150cum             |
| <b>Slab no.:</b>         | Towards RMC casting work B&C block Slab 6 purpose | <b>PO Nos.</b>       | 71229               | <b>C. Actual quantity poured:</b> | 150cum             |
| <b>Requisition nos.:</b> | 177009  | <b>Supplier:</b>     | Cemex infra         | <b>D. Difference (C-A):</b>       |                    |
| <b>Sign of security</b>  | <i>Nizam</i>                                      | <b>Sign of Admin</b> | <i>Seavali - K</i>  | <b>Sign of Project manager</b>    | <i>[Signature]</i> |
| <b>Date</b>              | 19/10/20  | <b>Date</b>          | 19/10/20            | <b>Date</b>                       | 19/10/20           |

Details of RMC pour

| Sl. No       | Date     | Time  | Quantity poured | Dc No. / Batch no. | Specified weight (@ 2,400 kgs per meter cube | Measured weight (kgs) | Short fall in weight in kgs | Inward no. | MRRN No. |
|--------------|----------|-------|-----------------|--------------------|--|-----------------------|-----------------------------|------------|----------|
| 13.          | 16-10-20 | 18:30 | 6cum            | 3813               | 14400  | 14310                 | 90                          | 14352      | 84095    |
| 14.          | 16-10-20 | 18:45 | 6cum            | 3814               | 14400  | 13730                 | 670                         | 14353      | 84096    |
| 15.          | 16-10-20 | 19:00 | 6cum            | 3815               | 14400  | 13900                 | 500                         | 14354      | 84097    |
| 16.          | 16-10-20 | 19:30 | 6cum            | 3816               | 14400  | 14200                 | 200                         | 14355      | 84098    |
| 17.          | 16-10-20 | 19:50 | 6cum            | 3817               | 14400  | 14230                 | 170                         | 14356      | 84099    |
| 18.          | 16-10-20 | 20:00 | 6cum            | 3818               | 14400  | 14750                 |                             | 14357      | 84100    |
| 19.          | 17-10-20 | 09:05 | 6cum            | 3819               | 14400  | 14250                 | 150                         | 14361      | 84101    |
| 20.          | 17-10-20 | 09:10 | 6cum            | 3820               | 14400  | 14160                 | 240                         | 14362      | 84102    |
| 21.          | 17-10-20 | 09:30 | 6cum            | 3821               | 14400  | 13740                 | 660                         | 14363      | 84103    |
| 22.          | 17-10-20 | 09:40 | 6cum            | 3822               | 14400  | 13660                 | 740                         | 14364      | 84104    |
| 23.          | 17-10-20 | 09:50 | 6cum            | 3823               | 14400  | 14020                 | 380                         | 14365      | 84105    |
| 24.          | 17-10-20 | 10:35 | 6cum            | 3824               | 14400  | 14090                 | 310                         | 14366      | 84106    |
| <b>Total</b> |          |       | <b>72cum</b>    |                    | <b>172800cum</b>                             | <b>168690kgs</b>      | <b>4110kgs</b>              |            |          |

Remarks:

RMC pour report

|                          |   |                      |                     |                                   |            |
|--------------------------|---|----------------------|---------------------|-----------------------------------|------------|
| <b>Company/ firm:</b>    | Modi properties pvt ltd                     | <b>Project:</b>      | May Flower Platinum | <b>A. Estimated quantity:</b>     | 150cum     |
| <b>Flat / Villa no.:</b> | -   | <b>Block No.:</b>    | C block             | <b>B. Requisition quantity:</b>   | 150cum     |
| <b>Slab no.:</b>         | Towards RMC casting work B & C block slab 6 | <b>PO Nos.</b>       | 71229               | <b>C. Actual quantity poured:</b> | 150cum     |
| <b>Requisition nos.:</b> | 177009<br>use purpose                       | <b>Supplier:</b>     |                     | <b>D. Difference (C-A):</b>       |            |
| <b>Sign of security</b>  | <i>Nizam</i>                                | <b>Sign of Admin</b> | <i>Shavali</i>      | <b>Sign of Project manager</b>    | <i>ZSR</i> |
| <b>Date</b>              | 19/10/2020                                  | <b>Date</b>          | 19/10/20            | <b>Date</b>                       | 19/10/20   |

Details of RMC pour

| Sl. No          | Date     | Time  | Quantity poured | De No. / Batch no. | Specified weight (@ 2,400 kgs per meter cube | Measured weight (kgs) | Short fall in weight in kgs | Inward no. | MRN No. |
|-----------------|----------|-------|-----------------|--------------------|--|-----------------------|-----------------------------|------------|---------|
| 25.             | 17-10-20 | 10:50 | 6cum            | 3825               | 14400cum                                     | 13880                 | 520                         | 14367      | 84107   |
| 26.             |          |       |                 |                    |  |                       |                             |            |         |
| 27.             |          |       |                 |                    |  |                       |                             |            |         |
| 28.             |          |       |                 |                    |  |                       |                             |            |         |
| 29.             |          |       |                 |                    |  |                       |                             |            |         |
| 30.             |          |       |                 |                    |  |                       |                             |            |         |
| 31.             |          |       |                 |                    |  |                       |                             |            |         |
| 32.             |          |       |                 |                    |  |                       |                             |            |         |
| 33.             |          |       |                 |                    |  |                       |                             |            |         |
| 34.             |          |       |                 |                    |  |                       |                             |            |         |
| 35.             |          |       |                 |                    |  |                       |                             |            |         |
| 36.             |          |       |                 |                    |  |                       |                             |            |         |
| <b>Total:</b>   |          |       | 6cum            |                    | 14400cum                                     |                       | 520kgs                      |            |         |
| <b>Remarks:</b> |          |       |                 |                    |  |                       |                             |            |         |