

AGH – Karan Mehtas Daily Report.

AM

Report Date: 21-04-2017	Time: 6:30 pm
-------------------------	---------------

Requisitions follow up. (where material is not fully received)

Requisition No.	Category	Remarks
52066	RMC	Will be dumped on site on 22-04-2017
52068	Gulmohar Trees	Ordered 100 trees, Requisition made on 20-04-2017
52069	Fridge	Requisition made on 21-04-2017

Material requirement

Type of material	Required for	Requisition to be sent by date
Building material - 20 mm -2000-cft	1137 cft received- for PCC compound wall- 900 cft pending	SD Khaja-20-04-2017
Building material - 40 mm- 600 cft	565.20 cft received for compound wall, Villas, Labour quarters - 1500 cft pending	SD Khaja 20-04-2017

Deployment of labour – work under progress. (mention all contractors working at site – use separate row for each type of task)

Contractor type	Contractor name	No. of labour working	Desc. of work under progress.
Earthwork/civil	Radha krishna	2 maistry 8 labors	Working on fixing the mats and making the mats for the footings from column no. 18 to 26, 9 pits
Centering	Madhusudhan	3- labors	Working on pedestal and footings for coloumn no. 18 to 26, 9 pits. And dressing of Villa no. 3 and 4
Road work	Mallaiah	6-labours	For fitting the channel for RMC
Earth Work	Venkatiah	1- labours-D	For dewatering the pit

Deployment for labour – for new works to be started.

Contractor type	Contractor name	No. of labour required	Labour will be deployed from	Desc. of new work.
Centring	Ram Babu	10 to 15 labors	Miryalguda	For compound wall work. From the eastern side of the land
Earth Work	Ananth Reddy		Mriyalaguda	For compound wall work.
Centering	Yellesh	10 to 15 labors	Miryalaguda/nalagonda	Compound wall

Earth work	Anajaniathu	10 labors	Nalagonda	For Villa and compound wall
------------	-------------	-----------	-----------	-----------------------------

Other issues at site – that require Soham's attention.

S. No.	Issue.
	Compound wall brick work drawing required, Radha krishna
	40,000 to be released for Radha Krishna.
	Dressing of Villas od Villa no. 3 and 4 in progress
	The labors here are asking for day to day payments to the contractors hence Madhusudhan had initially asked to release 15,000/- every week should we go ahead with that.