

Vista Home
M G Road, Ranigunj
Secunderabad

Purchase Register
1-Aug-2020 to 31-Aug-2020

Page 1

Date	Particulars	Vch Type	Vch No.	Debit Amount	Credit Amount
1-8-2020	SP-Summit Sales LLP Logistics	Purchase	PUR/10324		295.00
1-8-2020	SP-Modi Properties Pvt Ltd	Purchase	PUR/10325		2,69,615.00
1-8-2020	SUP-GP Buildcon Materials	Purchase	PUR/10326		5,570.00
1-8-2020	SUP-Elegant Enterprises	Purchase	PUR/10327		590.00
1-8-2020	SUP-Elegant Enterprises	Purchase	PUR/10328		1,553.00
1-8-2020	SUP-Sree Venkata Durga Anjaneya Steel Tubes	Purchase	PUR/10329		17,455.00
1-8-2020	SUP-Sree Venkata Durga Anjaneya Steel Tubes	Purchase	PUR/10330		6,284.00
1-8-2020	SUP-Rani Pipe Industry	Purchase	PUR/10331		63,700.00
1-8-2020	SUP- Rajadhan; Tiles Company	Purchase	PUR/10332		4,410.00
1-8-2020	SUP-Sri Rama Flyash Bricks	Purchase	PUR/10333		9,030.00
3-8-2020	SUP-Social DNA	Purchase	PUR/10334		20,365.00
6-8-2020	SP-Summit Sales LLP Logistics	Purchase	PUR/10335		20,442.00
6-8-2020	SP-Summit Sales LLP Logistics	Purchase	PUR/10336		25,635.00
8-8-2020	SUP-Sai Vishal Enterprises	Purchase	PUR/10337		23,850.00
8-8-2020	SP-Summit Sales LLP Logistics	Purchase	PUR/10338		19,281.00
8-8-2020	SUP-Elegant Enterprises	Purchase	PUR/10339		1,553.00
8-8-2020	SUP-Praful Sanitary	Purchase	PUR/10340		41,642.00
8-8-2020	SUP-Vivid World	Purchase	PUR/10341		1,198.00
8-8-2020	SUP-Bell Electronics	Purchase	PUR/10342		29,999.00
10-8-2020	SP-Summit Sales LLP Logistics	Purchase	PUR/10343		9,071.00
10-8-2020	SP-Summit Sales LLP Logistics	Purchase	PUR/10344		15,464.00
10-8-2020	SP-Summit Sales LLP Logistics	Purchase	PUR/10345		45,530.00
10-8-2020	SP-Summit Sales LLP Logistics	Purchase	PUR/10346		13,516.00
11-8-2020	SUP-Caps Gold Pvt Ltd	Purchase	PUR/10347		2,14,750.00
14-8-2020	SP-Summit Sales LLP Logistics	Purchase	PUR/10348		11,713.00
15-8-2020	CONT-N Laxminarayana	Purchase	PUR/10349		23,850.00
15-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10350		560.00
15-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10351		672.00
15-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10352		9,234.00
15-8-2020	SUP-Sri Sai Vishal Enterprises	Purchase	PUR/10353		10,000.00
15-8-2020	SP-Svr Pumps Allied Services	Purchase	PUR/10354		3,310.00
17-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10355		1,09,722.00
17-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10356		88,578.00
17-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10357		12,154.00
17-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10358		63,049.00
17-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10359		2,232.00
18-8-2020	WO-A Basha	Purchase	PUR/10360		4,28,274.00
24-8-2020	SUP-Praful Sanitary	Purchase	PUR/10361		1,487.00
24-8-2020	SUP-Ganesh Tube Traders	Purchase	PUR/10362		10,470.00
24-8-2020	SUP-Sri Rama Flyash Bricks	Purchase	PUR/10363		18,060.00
24-8-2020	SUP-Ganji Venkannah & Sons	Purchase	PUR/10364		6,375.00
24-8-2020	SUP-Ganesh Tube Traders	Purchase	PUR/10365		15,895.00
24-8-2020	SUP-Sree Venkata Durga Anjaneya Steel Tubes	Purchase	PUR/10366		1,180.00
24-8-2020	SUP-Lepakshi Tarpaulin Industries	Purchase	PUR/10367		11,312.00
24-8-2020	SUP-Praful Sanitary	Purchase	PUR/10368		2,053.00
24-8-2020	SUP-Sree Venkata Durga Anjaneya Steel Tubes	Purchase	PUR/10369		12,614.00
24-8-2020	SUP-Dilpreet Hardware	Purchase	PUR/10370		708.00
24-8-2020	SUP-Dilpreet Tubes Pvt. Ltd.	Purchase	PUR/10371		14,785.00
24-8-2020	SUP-Dilpreet Tubes Pvt. Ltd.	Purchase	PUR/10372		16,140.00
24-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10373		16,355.00
24-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10374		16,139.00

Carried Over

17,67,719.00

continued ...

Date	Particulars	Vch Type	Vch No.	Debit Amount	Credit Amount
	Brought Forward				17,67,719.00
24-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10375		13,356.00
24-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10376		42,776.00
24-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10377		496.00
24-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10378		12,480.00
26-8-2020	SP-Nilgiri Estates	Purchase	PUR/10379		3,823.00
26-8-2020	SUP-Caps Gold Pvt Ltd	Purchase	PUR/10380		1,17,500.00
26-8-2020	SP-Summit Sales LLP Logistics	Purchase	PUR/10381		4,080.00
26-8-2020	SP-Summit Sales LLP Logistics	Purchase	PUR/10382		31,096.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10383		15,163.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10384		10,638.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10385		12,850.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10386		2,018.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10387		25,892.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10388		32,674.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10389		8,536.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10390		26,696.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10391		3,151.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10392		1,934.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10393		5,173.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10394		2,363.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10395		2,260.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10396		1,68,320.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10397		20,127.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10398		5,382.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10399		880.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10400		1,09,041.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10401		3,988.00
26-8-2020	SUP-Sri Sai Vishal Enterprises	Purchase	PUR/10402		16,500.00
26-8-2020	SUP-Dilpreet Tubes Pvt. Ltd.	Purchase	PUR/10403		2,29,576.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10404		16,900.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10405		11,308.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10406		16,550.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10407		340.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10408		1,151.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10409		672.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10410		1,888.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10411		2,525.00
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10412		3,123.20
26-8-2020	SUP-Summit Sales Llp	Purchase	PUR/10413		72,493.00
26-8-2020	SUP-Roots Multiclean Ltd (HYD)	Purchase	PUR/10414		92.00
26-8-2020	SP-V Green Media Pvt. Ltd.	Purchase	PUR/10415		3,649.00
28-8-2020	SUP-Sai Vishal Enterprises	Purchase	PUR/10416		11,812.00
29-8-2020	SP-V Green Media Pvt. Ltd.	Purchase	PUR/10417		1,174.00
29-8-2020	WO-Hitech Power Enterrises	Purchase	PUR/10418		12,71,285.00
29-8-2020	SUP-Sri Victory Traders	Purchase	PUR/10419		708.00
29-8-2020	SUP-Sri Victory Traders	Purchase	PUR/10420		944.00
29-8-2020	SUP-Vista Labs	Purchase	PUR/10421		4,484.00
29-8-2020	SP-Svr Pumps Allied Services	Purchase	PUR/10422		4,745.00
Total:					41,22,331.20

Vista Home
GSTIN/UIN: 36AAGFV2068P1ZJ

Purchase Voucher

No. : **PUR/10381**
Ref.: **SSLLP/LOG/10338 dt. 10-Aug-2020**

Dated : 26-Aug-2020

Party's Name: **SP-Summit Sales LLP Logistics**
5-4-187/3&4 , 2nd Floor, Soham Mansion,
M G Road, Secunderabad
GSTIN/UIN : **36ACQFS2044C1Z7**

Particulars		Amount
PS-Purchase	3,691.95	₹ 4,080.00
INPUT-CGST	332.28	
INPUT-SGST	332.28	
TDS-7.50% Professional Charges	(-)277.00	
OIE-Rounded Off	0.49	
On Account of :		
Being on PO service chagres for the month of Apr-2020 against bill no:10338, dt:10-08-2020		
Amount (in words) :		
Indian Rupees Four Thousand Eighty Only		

for SP-Summit Sales LLP Logistics

Prepared by: lavanya.r@modiproperties.com

Approved by

Receiver's Signature

Tax Invoice

SLLP Logistics 5-4-187/3 & 4, M G Road Ranigunj, Secunderabad GSTIN/UID: 36ACQFS2044C1Z7 State Name : Telangana, Code : 36	Invoice No.	Dated
	SLLP/LOG/10338	10-Aug-2020
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
Buyer Vista Homes 5-4-187/3 And 4; Soham Manison; M G Road; Ranigunj Secunderabad GSTIN/UID : 36AAGFV2068P1ZJ State Name : Telangana, Code : 36	Buyer's Order No.	Dated
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	


Sl No.	Particulars	HSN/SAC	Quantity	Rate	per	Amount
1	RSC-Services Charges on PO's - 18% (S)	995433				3,691.95
2	Output CGST					332.28
3	Output SGST					332.28
4	Roundig Off					0.49
Total						₹ 4,357.00

Amount Chargeable (in words) E. & O.E

Indian Rupees Four Thousand Three Hundred Fifty Seven Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995433	3,691.95	9%	332.28	9%	332.28	664.56
Total	3,691.95		332.28		332.28	664.56

Tax Amount (in words) : **Indian Rupees Six Hundred Sixty Four and Fifty Six paise Only**

Remarks: Being service charges on Po's for the month of April ' 20 Company's PAN : ACQFS2044C	Company's Bank Details	
	Bank Name	: BANK- Yes Bank
	A/c No.	: 107063700000074
	Branch & IFS Code	: Sardar Patel Road & YESB0001070
for SLLP Logistics  Authorised Signatory		

This is a Computer Generated Invoice

Purchase Voucher

No. : PUR/10382 ✓
Ref.: SLLP/LOG/10332 dt. 10-Aug-2020

Dated : 26-Aug-2020

Party's Name: SP-Summit Sales LLP Logistics
5-4-187/3&4 , 2nd Floor, Soham Mansion,
M G Road, Secunderabad
GSTIN/UIN : 36ACQFS2044C1Z7

Particulars	Amount
PS-Purchase	28,141.29
INPUT-CGST	2,532.72
INPUT-SGST	2,532.72
TDS-7.50% Professional Charges	(-)2,111.00
OIE-Rounded Off	0.27
	₹ 31,096.00

On Account of :
Being on PO service charges for the month of March 2020 against bill no:10332, dt:10-08-2020
Amount (in words) :
Indian Rupees Thirty One Thousand Ninety Six Only

for SP-Summit Sales LLP Logistics

Prepared by: lavanya.r@modiproperties.com

Approved by 

Receiver's Signature

Tax Invoice

SLLP Logistics 5-4-187/3 & 4, M G Road Ranigunj, Secunderabad GSTIN/UIN: 36ACQFS2044C1Z7 State Name : Telangana, Code : 36	Invoice No.	Dated
	SLLP/LOG/10332	10-Aug-2020
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
Buyer Vista Homes 5-4-187/3 And 4; Soham Manison; M G Road; Ranigunj Secunderabad GSTIN/UIN : 36AAGFV2068P1ZJ State Name : Telangana, Code : 36	Buyer's Order No.	Dated
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

Sl No.	Particulars	HSN/SAC	Quantity	Rate	per	Amount
1	RSC-Services Charges on PO's - 18% (S)	995433				28,141.29
2	Output CGST					2,532.72
3	Output SGST					2,532.72
4	Roundig Off					0.27
Total						₹ 33,207.00

Amount Chargeable (in words)

E. & O.E

Indian Rupees Thirty Three Thousand Two Hundred Seven Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995433	28,141.29	9%	2,532.72	9%	2,532.72	5,065.44
Total	28,141.29		2,532.72		2,532.72	5,065.44

Tax Amount (in words) : **Indian Rupees Five Thousand Sixty Five and Forty Four paise Only**

Remarks:

Being service charges on Po's for the month of March ' 20

Company's PAN : **ACQFS2044C**

Company's Bank Details

Bank Name : **BANK- Yes Bank**

A/c No. : **107063700000074**

Branch & IFS Code : **Sardar Patel Road & YESB0001070**

for **SLLP Logistics**

SEC' BAD

Authorised Signatory

Vista Home
GSTIN/UIN: 36AAGFV2068P1ZJ

Purchase Voucher

No. : PUR/10383 ✓
Ref.: 12299 dt. 15-Jul-2020

Dated : 26-Aug-2020

Party's Name: **Summit Sales LLP**
5-4-187/3&4 Soham Mansion MG Raod Sec Bad
GSTIN/UIN : **36ACQFS2044C1Z7**

Particulars		Amount
Plumbing GST 18%	12,850.00	₹ 15,163.00
INPUT-CGST	1,156.50	
INPUT-SGST	1,156.50	
On Account of :		
Being on purchase of PVC rigid pipes against bill no:12299, dt:15-07-20, po no:67667, dt:2-6-2020		
Amount (in words) :		
Indian Rupees Fifteen Thousand One Hundred Sixty Three Only		

for SUP-Summit Sales LLP

Prepared by: lavanya.r@modiproperties.com

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

②
Sc. id - 97072

Date:		16/7/20		Prepared by:		SOWMYA	
PO/WO no.		67667		PO / WO Date.		2/6/20	
Supplier Name		Sslp.		PO/WO amount		30,326.	
Firm/Company		Vista homes.		Project		Vista homes.	
Sl. No.	Bill No.	Bill Date		Bill amount			
1.	12299	15/7/20		15,163			
2.							
3.							
Amount A – Bills total(Excluding Transport & Hamali Charges):						15,163.	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	10332	15/7/20	81244	☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount B – Other Credits :						-	
Amount C – Other Debits :						-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						15,163	
Amount E – PO / WO value:						30,326	
Amount F – Difference (A – E):						15,163	
Quantity received as per PO / WO			☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☐ Yes ☐ No (explained below)				
Excess / short material received			☐ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☐ Yes ☒ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. /- ☒ No				
Payment – due date			18.7.2020 21/8/20				
Remarks: Partly received							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	16/7/20	18/7/20	19 AUG 2020				

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Summit Sales LLP

ORIGINAL INVOICE

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 15-07-2020

Customer Details				Invoice No.		12299			
Vista Homes Kapra, Opp to MRR School, Ecil SY.no.193 GSTIN : 36AAGFV2068P1ZJ				Invoice Date.		15-07-2020			
				PO No.		67667			
				PO Date.		02-06-2020			
				Req ID		57304			
				Req Date		01-06-2020			
				Loc Req No		99607			
	Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	10041 - Plumbing - PVC - PVC Rigid Pipe - 4 In - len			39172390	10	1285.00	12,850.00	18	2,313.00
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
IGST		CGST		SGST		Total Taxable Amount		12,850.00	2,313.00
		1,156.50		1,156.50		Total Invoice Amount		15,163.00	
Rupees : Fifteen Thousand One Hundred Sixty Three Only.									

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 1

20-07-2020 16:06:18

Original / Office Copy / Purchase Div.Copy

From Company : **Vista Homes**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Supplier Details			
Summit Sales LLP		Doc No	67667 99607
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad		Doc Date	02-06-2020
		Quote No	Nil
GSTIN 36ACQFS2044C1Z7		Quote Date	02-06-2020
040-66335551	9618244433	SupplyType	Supply

Kind Attn : **Hamendra,Prabhakar**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 10041 - Plumbing - PVC - PVC Rigid Pipe - 4 In - len	20.00	1,285.00	0.00	18.00	30,326.00
Total Order Value . . .					30,326.00
Rupees : Thirty Thousand Three Hundred Twenty Six Only.					

Terms and Conditions :-

Specification / All items shall be of 'Prince'/ 'Sudhkhar' brand.

Payment Terms After Delivery & Production of bill

Tax GST included in above price.

Delivery Date Next Day.

Delivery Location Vista Homes
Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school
Phone. Contact: 8790166611

Penalty For Delay Nil

Transportation Transport cost shall be borne by us.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right items not confirming to qlty & specs. Breakage in your account. Above order for E & F block landscape rain water purpose

Completion Date Nil

Measurment Nil

Security Nil

Remarks

For **Vista Homes**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : __/__/__

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 15-07-2020

Customer Details		DC No.	10332
Vista Homes		DC Date.	15-07-2020
Kapra, Opp to MRR School, Ecil		PO No.	67667
SY.no.193		PO Date.	02-06-2020
GSTIN : 36AAGFV2068P1ZJ		Req ID	57304
		Req Date	01-06-2020
		Loc Req No	99607
	Description of Goods	HSN/SAC	Qty
1	10041 - Plumbing - PVC - PVC Rigid Pipe - 4 In - len	39172390	10
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



INWARD	
Inward No: 24970	Dt: 15/07/20
MRN No: 81244	Dt:
Received By:	Sign:
Vista Homes	

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 15-07-2020

Customer Details				Invoice No.		12299			
Vista Homes Kapra, Opp to MRR School, Ecil SY.no.193 GSTIN : 36AAGFV2068P1ZJ				Invoice Date.		15-07-2020			
				PO No.		67667			
				PO Date.		02-06-2020			
				Req ID		57304			
				Req Date		01-06-2020			
				Loc Req No		99607			
	Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	10041 - Plumbing - PVC - PVC Rigid Pipe - 4 In - len			39172390	10	1285.00	12,850.00	18	2,313.00
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
IGST		CGST		SGST		Total Taxable Amount		12,850.00	2,313.00
		1,156.50		1,156.50		Total Invoice Amount		15,163.00	
Rupees : Fifteen Thousand One Hundred Sixty Three Only.									

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Vista Home
GSTIN/UIN: 36AAGFV2068P1ZJ

Purchase Voucher

No. : **PUR/10384**
Ref.: **12483 dt. 27-Jul-2020**

Dated : 26-Aug-2020

Party's Name: **Summit Sales LLP**
5-4-187/3&4 Soham Mansion MG Raod Sec Bad
GSTIN/UIN : **36ACQFS2044C1Z7**

Particulars		Amount
Doors, Door Franes & Hardware GST 18%	9,015.00	₹ 10,638.00
INPUT-CGST	811.35	
INPUT-SGST	811.35	
OIE-Rounded Off	0.30	
On Account of :		
Being on purchase of Sal wood against bill no:12483, dt:27-07-20, po no:68613, dt:4-7-2020		
Amount (in words) :		
Indian Rupees Ten Thousand Six Hundred Thirty Eight Only		

for SUP-Summit Sales LLP

Prepared by: lavanya.r@modiproperties.com

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan - ID

46804

15

Date:	28/7/20	Prepared by:	SOWMYA
PO/WO no.	68613	PO / WO Date.	4/7/20
Supplier Name	SSlp.	PO/WO amount	71,032
Firm/Company	Vista homes.	Project	Vista homes.
Sl. No.	Bill No.	Bill Date	Bill amount
1.	12483	27/7/20	10,638
2.			
3.			
4.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			10,638
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.	10504	27/7/20	☒ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
4.			☐ Yes ☐ No
Amount B –Other Credits :			-
Amount C –Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			10,638
Amount E – PO / WO value:			71,032
Amount F – Difference (A – E):			
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ___/- ☐ No	
Payment – due date		31.7.2020	

Remarks:

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	<i>[Signature]</i>		<i>[Signature]</i>		<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>
Date	28/7/20		2 AUG 2020			28/7/20	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Summit Sales LLP

ORIGINAL INVOICE

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 27-07-2020

Customer Details				Invoice No.		12483		
Vista Homes Kapra, Opp to MRR School, Ecil SY.no.193 GSTIN : 36AAGFV2068P1ZJ				Invoice Date.		27-07-2020		
				PO No.		68613		
				PO Date.		04-07-2020		
				Req ID		58146		
				Req Date		01-07-2020		
				Loc Req No		99692		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt	
1	2373 - Carpentry - wood - Sal wood - 2+2 - 7 ft X		2	3472.00	6,944.00	18	1,249.92	
2	2376 - Carpentry - wood - sal wood - 2+1 - 7 ft.3in X	4418	1	2071.00	2,071.00	18	372.78	
3								
4								
5								
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
IGST		CGST	SGST	Total Taxable Amount		9,015.00	1,622.70	
		811.35	811.35	Total Invoice Amount		10,637.70		
Rupees : Ten Thousand Six Hundred Thirty Seven and Paise Seventy Only.								

for Summit Sales LLP

Subject to Hyderabad Jurisdiction



Authorised signatory

Purchase Order

Page(s) 1 Of 1

04-Jul-20 2:06:43 PM



68613

06.07.20 2:23:36

From Company : **Vista Homes**
5-4-187/3 & 4, II nd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	68613	99692
Doc Date	04-07-2020	
Quote No	Nil	
Quote Date	04-07-2020	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2373 - Carpentry - wood - Sal wood - 2+2 - 7 ft X 3ft.6in - Nos	6.00	3,472.00	0.00	18.00	24,581.76
2 2376 - Carpentry - wood - sal wood - 2+1 - 7 ft.3in X 3ft - Nos	9.00	2,071.00	0.00	18.00	21,994.02
3 2379 - Carpentry - wood - Sal wood - 2+2 - 7 ft X 2 ft 6 in - Nos	9.00	2,302.91	0.00	18.00	24,456.90
Total Order Value . . .					71,032.68

Rupees : Seventy One Thousand Thirty Two and Paise Sixty Eight Only.

Terms and Conditions :-

Specification / Brand All items shall be of Malaysian salwood. Sl.no. 1 section shall be of 5" x 3", internal section 4" 2 1/2"

Payment Terms After delivery of all materials & production of the bill.

Tax GST included in above price.

Delivery Date Within 2days.

Delivery Location Vista Homes
Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school
Phone. Contact: 8790166611

Penalty For Delay Nil

Transportation Cost site vehicle

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications, Above order is for C Block, 208,308,408 flats door frames,purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Nil

Part received

*24th Bill no 12345 Amount is 60,395/-
Balance has to be received to 10,638/-*

22/7/2020

mes

ry

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

Requisition Form - Door Frames									
Company		Vista Homes		Site & Phase		Vista Homes			
Req. no.		99692		Reg. Date		30.06.2020			
Material required before		02.07.2020		ID no.		58146			
Prepared by:		T. Madhu		Approved by (sign):					
Flat / Block no:		C-Block 208,308,408 Flats		Door Frames Purpose					
Supplier									
Type A & B 1220 Sft 3BHK Order Value:		0 Flats							
Type C & D 950 Sft 2BHK Order Value:		3 Flats							
Electrical duct doors		0							
S No.	Item Description	Units	Qty required for Type C & D Sft 2BHK flat	Qty required for Type A & B 1210 Sft 3BHK flat	Type C & D 950Sft 2BHK flats requirement	Type A & B 1220 Sft3 BHK flats requirement	Quantity required	Qty Available at site - full frames	Balance Qty to be ordered
1	Main door frame 7' x 3'6" with threshold	Nos	1.00	1.00	3.00	0.00	6.00	0.00	6.00
2	Door frame 7' x 3' without threshold	Nos	2.00	3.00	3.00	0.00	9.00	0.00	9.00
3	Door frame 7' x 2'6" with threshold	Nos	3.00	3.00	3.00	0.00	9.00	0.00	9.00
4	Door frame 7' x 2'6" with threshold	Nos	0.00	0.00	3.00	0.00	0.00	0.00	0.00
5	Door frame 5' x 2' with threshold	Nos	1.00	1.00	3.00	0.00	0.00	0.00	0.00
	Total						24.00	0.00	24.00
S No.	Item Description	Units	Quantity required	Qty Available at site - extra pieces	Balance Qty to be ordered	Qty in cft	Inward No	Date	
1	Main door side 7' 3" X 5" X 3"	Nos	12.00	0.00	12.00	0.76			
2	Main door top /bottom 4' X 5" X 3"	Nos	12.00	0.00	12.00	0.42			
3	Other door sides 7' 3" X 4" X 2 1/2"	Nos	36.00	0.00	36.00	1.51			
4	Other door top / bottom 3' 4" X 2 1/2"	Nos	18.00	0.00	18.00	0.31			
5	Other door top / bottom 3' 6" X 4" X 2 1/2"	Nos	9.00	0.00	9.00	0.18			
6	Other door sides 5' X 4" X 2 1/2"	Nos	0.00	0.00	0.00	0.00			
7	Other door top / bottom 2'6" X 4" X 2 1/2"	Nos	0.00	0.00	0.00	0.00			
8	Fish Tail Holdfast	Nos	160.00	0.00	160.00				
9	Wooden Screw 30 X 8 MM	Nos	324.00	0.00	324.00				
10	Nails 2"	Nos	2.00	0.00	2.00				
	Total		573.0	0.0	573.0	3.2			

Requisition Form - Door Frames

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 27-07-2020

Customer Details		DC No.	10504
Vista Homes		DC Date.	27-07-2020
Kapra, Opp to MRR School, Ecil		PO No.	68613
SY.no.193		PO Date.	04-07-2020
GSTIN : 36AAGFV2068P1ZJ		Req ID	58146
		Req Date	01-07-2020
		Loc Req No	99692
	Description of Goods	HSN/SAC	Qty
1	2373 - Carpentry - wood - Sal wood - 2+2 - 7 ft X 3ft.6in - Nos		2
2	2376 - Carpentry - wood - sal wood - 2+1 - 7 ft.3in X 3ft - Nos	4418	1
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

Subject to Hyderabad Jurisdiction

INWARD	
Inward No: 25015	Dt: 27/7/20
MRN No: 81524	Dt:
Received By:	Sign: 
Vista Homes	

for Summit Sales LLP

Authorised signatory



Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 27-07-2020

Customer Details				Invoice No.		12483	
Vista Homes Kapra, Opp to MRR School, Ecil SY.no.193 GSTIN : 36AAGFV2068P1ZJ				Invoice Date.		27-07-2020	
				PO No.		68613	
				PO Date.		04-07-2020	
				Req ID		58146	
				Req Date		01-07-2020	
				Loc Req No		99692	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	2373 - Carpentry - wood - Sal wood - 2+2 - 7 ft X		2	3472.00	6,944.00	18	1,249.92
2	2376 - Carpentry - wood - sal wood - 2+1 - 7 ft.3in X	4418	1	2071.00	2,071.00	18	372.78
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST		CGST	SGST	Total Taxable Amount		9,015.00	1,622.70
		811.35	811.35	Total Invoice Amount		10,637.70	
Rupees : Ten Thousand Six Hundred Thirty Seven and Paise Seventy Only.							

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Vista Home
GSTIN/UID: 36AAGFV2068P1ZJ

Purchase Voucher

No. : PUR/10385 ✓
Ref.: 12597 dt. 3-Aug-2020

Dated : 26-Aug-2020

Party's Name: **Summit Sales LLP**
5-4-187/3&4 Soham Mansion MG Raod Sec Bad
GSTIN/UID : **36ACQFS2044C1Z7**

Particulars		Amount
Plumbing GST 18%	10,890.00	₹ 12,850.00
INPUT-CGST	980.10	
INPUT-SGST	980.10	
OIE-Rounded Off	(-)0.20	
On Account of :		
Being on purchase of Loft tank against bill no:12597, dt:3-8-20, po no:69224, dt:28-07-2020		
Amount (in words) :		
Indian Rupees Twelve Thousand Eight Hundred Fifty Only		

for SUP-Summit Sales LLP

Prepared by: lavanya.r@modiproperties.com

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan - TD
46401

(13)

Date:		5/8/20.		Prepared by:		SOWMYA	
PO/WO no.		69224		PO / WO Date.		28/7/20	
Supplier Name		SSLP.		PO/WO amount		12,850	
Firm/Company		Vista homes.		Project		Vista homes.	
Sl. No.	Bill No.	Bill Date	Bill amount				
1.	12597	3/8/20.	12,850				
2.							
3.							
4.							
Amount A – Bills total(Excluding Transport & Hamali Charges):			12,850				
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	10614	3/8/20	88780	☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount B –Other Credits :			-				
Amount C –Other Debits :			-				
Amount D (D=A+B-C) – Amount to be credited to the supplier:			12,850				
Amount E – PO / WO value:			12,850				
Amount F – Difference (A – E):			-				
Quantity received as per PO / WO			☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☒ Yes ☐ No (explained below)				
Excess / short material received			☒ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☒ Yes ☐ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. _____ ☒ No				
Payment – due date			7.8.2020				
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>		<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>
Date	5/8/20	12/8	12 AUG 2020				

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier/ Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 03-08-2020

Customer Details				Invoice No.		12597			
Vista Homes Kapra, Opp to MRR School, Ecil SY.no.193 GSTIN : 36AAGFV2068P1ZJ				Invoice Date.		03-08-2020			
				PO No.		69224			
				PO Date.		28-07-2020			
				Req ID		58780			
				Req Date		27-07-2020			
				Loc Req No		99750			
	Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7345 - Plumbing - PVC - Loft Tank - Other - Nos			3925	9	1210.00	10,890.00	18	1,960.20
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
IGST		CGST		SGST		Total Taxable Amount		10,890.00	1,960.20
		980.10		980.10		Total Invoice Amount		12,850.20	
Rupees : Twelve Thousand Eight Hundred Fifty and Paise Twenty Only.									

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised signatory

Purchase Order

Page(s) 1 Of 1

28-07-2020 16:09:12



69224

31.07.20 12:12:34

From Company : **Vista Homes**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	69224	99750
Doc Date	28-07-2020	
Quote No	Nil	
Quote Date	28-07-2020	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7345 - Plumbing - PVC - Loft Tank - Other - Nos	9.00	1,210.00	0.00	18.00	12,850.20
Total Order Value . . .					12,850.20

Rupees : Twelve Thousand Eight Hundred Fifty and Paise Twenty Only.

Terms and Conditions :-**Specification /** As per details given in the quotation.**Payment Terms** After Delivery & Production of bill**Tax** Inclusive of all taxes**Delivery Date** Next Day.**Delivery Location** Vista Homes

Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school

Phone. Contact: 8790166611

Penalty For Delay Nil**Transportation** Included by us.**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for F block 201 to 209 Purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks**For **Vista Homes**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**Name : 

Name : _____

Date : __/__/__

Requisition Form - Sink and Loft Tank											
Company	Vista Homes		Site & Phase		Vista Homes						
Req. no.	99750		Req. Date		27.07.2020						
Material required before	30.07.2020		ID no.		58780						
Prepared by:	Khadar		Approved by (sign):								
Flat / Block no:	F-Block-201-209.										
Type A & B 1220 Sft 3BHK Or			4	Flats							
Type C & D 950 Sft 2BHK Or			5	Flats							
S No.	Item Description	Units	Qty required for Type A & B 1220 Sft 3BHK flat	Qty required for Type C & D 950 Sft 2BHK flat	Type A & B 1220 3BHK flats requirement	Type C & D 950 Sft 2BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	Stainless steel sink	Nos	1.00	1.00	0.00	0.00	0.00	0.00	0.00		
2	Loft Tank 200lts	Nos	1.00	1.00	4.00	5.00	9.00	0.00	9.00		
	Total						9.00	0.00	9.00		

5/2/24

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier,/ Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 03-08-2020

Customer Details		DC No.	10614
Vista Homes		DC Date.	03-08-2020
Kapra, Opp to MRR School, Ecil		PO No.	69224
SY.no.193		PO Date.	28-07-2020
GSTIN : 36AAGFV2068P1ZJ		Req ID	58780
		Req Date	27-07-2020
		Loc Req No	99750
	Description of Goods	HSN/SAC	Qty
1	7345 - Plumbing - PVC - Loft Tank - Other - Nos	3925	9
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD	
Inward No: 25035	Dt: 03/8/20
MRN No: 84730	Dt:
Received By:	Sign: 
Vista Homes	

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Summit Sales LLP

TRANSIT COPY

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 03-08-2020

Customer Details				Invoice No.		12597			
Vista Homes Kapra, Opp to MRR School, Ecil SY.no.193 GSTIN : 36AAGFV2068P1ZJ				Invoice Date.		03-08-2020			
				PO No.		69224			
				PO Date.		28-07-2020			
				Req ID		58780			
				Req Date		27-07-2020			
				Loc Req No		99750			
	Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7345 - Plumbing - PVC - Loft Tank - Other - Nos			3925	9	1210.00	10,890.00	18	1,960.20
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
IGST		CGST		SGST		Total Taxable Amount		10,890.00	1,960.20
		980.10		980.10		Total Invoice Amount		12,850.20	
Rupees : Twelve Thousand Eight Hundred Fifty and Paise Twenty Only.									

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Voucher

No. : PUR/10386 ✓
Ref.: 12518 dt. 28-Jul-2020

Dated : 26-Aug-2020

Party's Name: **Summit Sales LLP**
5-4-187/3&4 Soham Mansion MG Raod Sec Bad
GSTIN/UIN : **36ACQFS2044C1Z7**

Particulars		Amount
Electrical GST 18%	1,710.00	₹ 2,018.00
INPUT-CGST	153.90	
INPUT-SGST	153.90	
OIE-Rounded Off	0.20	
On Account of :		
Being on purchase of Multistand wires against bill no:12518, dt:28-07-20, po no:68925, dt:18-07-2020		
Amount (in words) :		
Indian Rupees Two Thousand Eighteen Only		

for SUP-Summit Sales LLP

Prepared by: lavanya.r@modiproperties.com

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan ID

(11)

4639 46400

Date:	31/7/20		Prepared by:	SOWMYA
PO/WO no.	68925		PO / WO Date.	18/7/20
Supplier Name	Sslp.		PO/WO amount	68,520
Firm/Company	Vista homes.		Project	Vista homes.
Sl. No.	Bill No.	Bill Date	Bill amount	
1.	12518	28/7/20	2,017	
2.				
3.				
4.				
Amount A – Bills total(Excluding Transport & Hamali Charges):				2,017
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.	10538	28/7		☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No
Amount B –Other Credits :-				-
Amount C –Other Debits :-				-
Amount D (D=A+B-C) – Amount to be credited to the supplier:				2,017
Amount E – PO / WO value:				68,520.
Amount F – Difference (A – E):				
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)		
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)		
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)		
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ☒ No		
Payment – due date		1.8.2020		
Remarks:-				
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD
Sign:	<i>Sowmya</i>			
Date	31/7/20			

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-. Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Summit Sales LLP**ORIGINAL INVOICE**

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 28-07-2020

Customer Details				Invoice No.	12518		
Vista Homes				Invoice Date.	28-07-2020		
Kapra, Opp to MRR School, Ecil				PO No.	68925		
SY.no.193				PO Date.	18-07-2020		
GSTIN : 36AAGFV2068P1ZJ				Req ID	58522		
				Req Date	17-07-2020		
				Loc Req No	99732		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4814 - Electrical - wires - Cu multistand wires yellow		3	570.00	1,710.00	18	307.80
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
Total Taxable Amount				1,710.00		307.80	
Total Invoice Amount				2,017.80			

Rupees : Two Thousand Seventeen and Paise Eighty Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 2

18-07-2020 3:27:07 PM



68925

21.07.20 2:16:56

From Company : **Vista Homes**

5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003

G S T No. : 36AAGFV2068P1ZJ

Supplier Details

Summit Sales LLP

5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No

68925

99732

Doc Date

18-07-2020

Quote No

Nil

Quote Date

14-07-2020

SupplyType

Supply

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4814 - Electrical - wires - Cu multistand wires yellow - 18 or 1 sq mm - Bundle	7.00	570.00	0.00	18.00	4,708.20
2 4815 - Electrical - wires - Cu multistand wires Black - 1 18 or 1 sq mm - Bundle	10.00	570.00	0.00	18.00	6,726.00
3 4818 - Electrical - wires - Cu multistand wires yellow - 3 20 or 2.5 sq mm - Bundle	7.00	1,374.00	0.00	18.00	11,349.24
4 4817 - Electrical - wires - Cu multistand wires Green - 1 18 or 1 sq mm - Bundle	3.00	570.00	0.00	18.00	2,017.80
5 4819 - Electrical - wires - Cu multistand wires Black - 3 20 or 2.5 sq mm - Bundle	8.00	1,374.00	0.00	18.00	12,970.56
6 4820 - Electrical - wires - Cu multistand wires Green - 3 20 or 2.5 sq mm - Bundle	4.00	1,374.00	0.00	18.00	6,485.28
7 4821 - Electrical - wires - Cu multistand wires Blue - 7 20 or 4 sq mm - Bundle	3.00	2,098.00	0.00	18.00	7,426.92
8 4822 - Electrical - wires - Cu multistand wires Black - 7 20 or 4 sq mm - Bundle	3.00	2,098.00	0.00	18.00	7,426.92
9 4710 - Electrical - wires - TV wire - RG-6 - mtrs 2 coils	200.00	12.12	0.00	18.00	2,860.32
10 4782 - Electrical - wires - A1 service Wire - 7/20 - mts 3 coils	300.00	15.00	0.00	18.00	5,310.00
11 4708 - Electrical - wires - Telephone wire - 2pair - bundles	2.00	525.00	0.00	18.00	1,239.00
Total Order Value . . .					68,520.24

Rupees : Sixty Eight Thousand Five Hundred Twenty and Paise Twenty Four Only.

Terms and Conditions :-**Specification / Brand** As per details given in the quotation.**Payment Terms** After Delivery & Production of bill**Tax** GST included in above price.**Delivery Date** Next Day.**Delivery Location** Vista Homes

Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school

For **Vista Homes**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : ____/____/____

Purchase Order

Page(s) 2 Of 2

18-07-2020 3:27:07 PM

Original / Office Copy / Purchase Div.Copy

Phone. Contact: 8790166611

Penalty For Delay Nil

Transportation Cost Transport cost shall be borne by us.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right items not confirming to qty & specs. above order for E-406,407,408,409 purpose

Completion Date Nil

Measurment Nil

Security Nil

Remarks Nil

For **Vista Homes**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : __/__/__

Requisition Form - Electrical Wires											
Company		Vista Homes		Site & Phase		Vista Homes					
Req. no.		99732		Req. Date		16.07.2020					
Material required before		19.07.2020		ID no.		58528					
Prepared by:		T.Madhu		Approved by (sign):							
Flat / Block no:		E-406,407,408,409.									
Note: Stage III flats purpose.											
Type A&B 1220 Sft 3BHK Order Value:		2		Flats							
Type C & D 950 Sft 2BHK Order Value:		2		Flats							
S No.	Item Description	Units	Qty required for Type C & D 950 Sft 2BHK flat	Qty required for Type A&B 1220 Sft 3BHK flat	Type C & D 950 Sft 2BHK flats requirement	Type A & B 1220 Sft 3BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	Cu-Multistand wire-1/18 -Yellow	90 Mtrs	3.0	3.0	2	2	12.0	5	7.00	✓	
2	Cu-Multistand wire-1/18 -Black	90 Mtrs	2.0	3.0	2	2	10.0	0	10.00	✓	
3	Cu-Multistand wire-1/18 -Red	90 Mtrs	2.0	2.0	2	2	8.0	8	0.00	✓	
4	Cu-Multistand wire-1/18 -Green	90 Mtrs	2.0	2.0	2	2	8.0	5	3.00	✓	
5	Cu-Multistand wire-3/20 -Yellow	90 Mtrs	3.0	3.0	2	2	12.0	5	7.00	✓	
6	Cu-Multistand wire-3/20 -Black	90 Mtrs	2.0	3.0	2	2	10.0	2	8.00	✓	
7	Cu-Multistand wire-3/20 -Green	90 Mtrs	1.0	1.0	2	2	4.0	0	4.00	✓	
8	Cu-Multistand wire-7/20 -Blue	90 Mtrs	1.0	1.0	2	2	4.0	1	3.00	✓	
9	Cu-Multistand wire-7/20 -Black	90 Mtrs	1.0	1.0	2	2	4.0	1	3.00	✓	
10	Al Service wire 7/20	90 Mtrs	1.0	1.0	2	2	4.0	1	3.00	✓	
11	RG6 TV Cable	90 Mtrs	1.0	1.0	2	2	4.0	2	2.00	✓	
12	Telephone wire 2 pair	90 Mtrs	1.0	1.0	2	2	4.0	2	2.00	✓	
	Total				2.00	2.00	84.00	32.00	52.00		
					0						
</											

APPROVED

20 JUL 2020

MINISH PARIKH
MANAGER PROCUREMENT

68927

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 28-07-2020

Customer Details		DC No.	10538
Vista Homes		DC Date.	28-07-2020
Kapra, Opp to MRR School, Ecil		PO No.	68925
SY.no.193		PO Date.	18-07-2020
GSTIN : 36AAGFV2068P1ZJ		Req ID	58522
		Req Date	17-07-2020
		Loc Req No	99732
	Description of Goods	HSN/SAC	Qty
1	4814 - Electrical - wires - Cu multistand wires yellow - 1 18 or 1 sq mm - Bundle		3
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

INWARD	
Inward No: 28023	Dt: 28/7/20
MRN No: 81558	Dt:
Received By:	Sign:
Vista Homes	



Summit Sales LLP**TRANSIT COPY**

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 28-07-2020

Customer Details				Invoice No.		12518			
Vista Homes				Invoice Date.		28-07-2020			
Kapra, Opp to MRR School, Ecil				PO No.		68925			
SY.no.193				PO Date.		18-07-2020			
GSTIN : 36AAGFV2068P1ZJ				Req ID		58522			
				Req Date		17-07-2020			
				Loc Req No		99732			
	Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4814 - Electrical - wires - Cu multistand wires yellow				3	570.00	1,710.00	18	307.80
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
IGST		CGST		SGST		Total Taxable Amount		1,710.00	307.80
		153.90		153.90		Total Invoice Amount		2,017.80	
Rupees : Two Thousand Seventeen and Paise Eighty Only.									

for Summit Sales LLP

Subject to Hyderabad Jurisdiction

Authorised signatory

Vista Home
GSTIN/UIN: 36AAGFV2068P1ZJ

Purchase Voucher

No. : PUR/10387
Ref.: 12598 dt. 3-Aug-2020

Dated : 26-Aug-2020

Party's Name: **Summit Sales LLP**
5-4-187/3&4 Soham Mansion MG Road Sec Bad
GSTIN/UIN : **36ACQFS2044C1Z7**

Particulars		Amount
Plumbing GST 18%	21,942.00	₹ 25,892.00
INPUT-CGST	1,974.78	
INPUT-SGST	1,974.78	
OIE-Rounded Off	0.44	
On Account of :		
Being on purchase of sinks against bill no:12598, dt:3-8-20, po no:69223, dt:28-07-2020		
Amount (in words) :		
Indian Rupees Twenty Five Thousand Eight Hundred Ninety Two Only		

for SUP-Summit Sales LLP

Prepared by: lavanya.r@modiproperties.com

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan ID

10

46397

Date: 5/8/20.		Prepared by: SOWMYA	
PO/WO no. 69223.		PO / WO Date. 28/7/20	
Supplier Name 331/p.		PO/WO amount 25,891	
Firm/Company Vista homes.		Project Vista homes.	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	12598	3/8/20.	25,891
2.			
3.			
4.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			25,891
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.	10615	3/8/20	81732 ☒ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
4.			☐ Yes ☐ No
Amount B –Other Credits :			-
Amount C –Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			25,891
Amount E – PO / WO value:			25,891
Amount F – Difference (A – E):			-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ☒ No	
Payment – due date		7.8.2020	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>
Date	5/8/20.	12/8/20	12 AUG 2020
			MD
			Accounts – receiver of bill
			Accountant
			Accounts Manager

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 03-08-2020

Customer Details				Invoice No.		12598			
Vista Homes Kapra, Opp to MRR School, Ecil SY no.193 GSTIN : 36AAGFV2068P1ZJ				Invoice Date.		03-08-2020			
				PO No.		69223			
				PO Date.		28-07-2020			
				Req ID		58781			
				Req Date		27-07-2020			
				Loc Req No		99749			
	Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7310 - Plumbing - sanitary - Sink - other - nos 20" x 17"			73241	9	2438.00	21,942.00	18	3,949.56
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
IGST		CGST		SGST		Total Taxable Amount		21,942.00	3,949.56
		1,974.78		1,974.78		Total Invoice Amount		25,891.56	
Rupees : Twenty Five Thousand Eight Hundred Ninty One and Paise Fifty Six Only.									

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 1

28-07-2020 16:09:12



69223

31.07.20 12:12:34

From Company : **Vista Homes**

5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003

G S T No. : 36AAGFV2068P1ZJ

Supplier Details

Summit Sales LLP

5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No

69223

99749

Doc Date

28-07-2020

Quote No

Nil

Quote Date

28-07-2020

SupplyType

Supply

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7310 - Plumbing - sanitary - Sink - other - nos 20" x 17"	9.00	2,438.00	0.00	18.00	25,891.56
Total Order Value . . .					25,891.56

Rupees : Twenty Five Thousand Eight Hundred Ninty One and Paise Fifty Six Only.

Terms and Conditions :-**Specification /** As per details given in the quotation.**Payment Terms** After Delivery & Production of bill**Tax** Inclusive of all taxes**Delivery Date** Next Day.**Delivery Location** Vista Homes

Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school

Phone. Contact: 8790166611

Penalty For Delay Nil**Transportation** Included by us.**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for F block 201 to 209 purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks**For **Vista Homes**

Authorised Signatory

Name :

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : ____/____/____

"Visitation Form - Sink and Loft Tank											
Compt.	Vista Homes	Site & Phase	Vista Homes								
Req. no.	99749	Reg. Date	27.07.2020								
Material required before	30.07.2020	ID no.	58781								
Prepared by:	Khadar	Approved by (sign):									
Flat / Block no:	F-Block-201-209.										
Type A & B 1220 Sft 3BHK Or	4 Flats										
Type C & D 950 Sft 2BHK Or	5 Flats										
S No.	Item Description	Units	Qty required for Type A & B 1220 Sft 3BHK flat	Qty required for Type C & D 950 Sft 2BHK flat	Type A & B 1220 3BHK flats requirement	Type C & D 950 Sft 2 BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	Stainless steel sink	Nos	1.00	1.00	4.00	5.00	9.00	0.00	9.00		
2	Loft Tank 200lts	Nos	1.00	1.00	0.00	0.00	0.00	0.00	0.00		
	Total						9.00	0.00	9.00		

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 03-08-2020

Customer Details		DC No.	10615
Vista Homes		DC Date.	03-08-2020
Kapra, Opp to MRR School, Ecil		PO No.	69223
SY.no.193		PO Date.	28-07-2020
GSTIN : 36AAGFV2068P1ZJ		Req ID	58781
		Req Date	27-07-2020
		Loc Req No	99749
	Description of Goods	HSN/SAC	Qty
1	7310 - Plumbing - sanitary - Sink - other - nos	73241	9
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD	
Inward No: 25036	Di: 03/8/20
MRN No: 81732	Di:
Received By:	Sign:
Vista Homes	

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



TAX INVOICE

Summit Sales LLP TRANSIT COPY

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 03-08-2020

Customer Details				Invoice No.		12598			
Vista Homes Kapra, Opp to MRR School, Ecil SY.no.193 GSTIN : 36AAGFV2068P1ZJ				Invoice Date.		03-08-2020			
				PO No.		69223			
				PO Date.		28-07-2020			
				Req ID		58781			
				Req Date		27-07-2020			
				Loc Req No		99749			
	Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7310 - Plumbing - sanitary - Sink - other - nos 20" x 17"			73241	9	2438.00	21,942.00	18	3,949.56
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
IGST		CGST		SGST		Total Taxable Amount		21,942.00	3,949.56
		1,974.78		1,974.78		Total Invoice Amount		25,891.56	
Rupees : Twenty Five Thousand Eight Hundred Ninty One and Paise Fifty Six Only.									

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Vista Home
GSTIN/UIN: 36AAGFV2068P1ZJ

Purchase Voucher

No. : **PUR/10388**
Ref.: **12619 dt. 5-Aug-2020**

Dated : 26-Aug-2020

Party's Name: **Summit Sales LLP**
5-4-187/3&4 Soham Mansion MG Raod Sec Bad
GSTIN/UIN : **36ACQFS2044C1Z7**

Particulars		Amount
Plumbing GST 18%	27,690.00	₹ 32,674.00
INPUT-CGST	2,492.10	
INPUT-SGST	2,492.10	
OIE-Rounded Off	(-)0.20	
On Account of :		
Beingon purchase of CPVC tank adapters, pipes etc against bill no:12619, dt:5-8-20, po no:69151, dt:27-07-2020		
Amount (in words) :		
Indian Rupees Thirty Two Thousand Six Hundred Seventy Four Only		

for SUP-Summit Sales LLP

Prepared by: lavanya.r@modiproperties.com

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

scan - 7D

46394

9

Date:	6/8/20.	Prepared by:	SOWMYA
PO/WO no.	69157.	PO / WO Date.	27/7/20.
Supplier Name	Sslp.	PO/WO amount	32,674.
Firm/Company	Vista homes.	Project	Vista homes.
Sl. No.	Bill No.	Bill Date	Bill amount
1.	12619	5/8/20.	32,674
2.			
3.			
4.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			32,674
Sl. No.	DC No	DC. Date	MRN No.
1.	10633.	5/8/20	81846
2.			
3.			
4.			
Amount B – Other Credits :			
Amount C – Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			32,674
Amount E – PO / WO value:			32,674
Amount F – Difference (A – E):			
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. _____/- ☒ No	
Payment – due date		14.8.2020	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	6/8/20	12/8	12 AUG 2020

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-. Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 05-08-2020

Customer Details				Invoice No.		12619	
Vista Homes Kapra, Opp to MRR School, Ecil SY.no.193 GSTIN : 36AAGFV2068P1ZJ				Invoice Date.		05-08-2020	
				PO No.		69151	
				PO Date.		27-07-2020	
				Req ID		58754	
				Req Date		25-07-2020	
				Loc Req No		99745	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7047 - Plumbing - CP - Waste coupling - 1/2 thread -	8481	12	206.00	2,472.00	18	444.96
2	10043 - Plumbing - CP - Bottel trap - NA - nos	8481	18	544.00	9,792.00	18	1,762.56
3	7049 - Plumbing - GI - Ball Cock - 1/2 In - nos	7326	6	333.00	1,998.00	18	359.64
4	10006 - Plumbing - GI - Ball Valve - 1/2 In - nos	8481	6	259.00	1,554.00	18	279.72
5	10048 - Plumbing - PVC - PVC Connection - 18 in -	3917	18	90.00	1,620.00	18	291.60
6	7323 - Plumbing - sanitary - Washbasin rag bolts -	7318	12	168.00	2,016.00	18	362.88
7	10084 - Plumbing - CPVC - CPVC Tank adapter -		6	32.00	192.00	18	34.56
8	7327 - Plumbing - PVC - Connection - 2 ft - nos	3917	24	75.00	1,800.00	18	324.00
9	6040 - Miscellaneous - Tefflon tape - NA - nos	3919	48	19.00	912.00	18	164.16
10	7026 - Plumbing - CP - Extension Nipple - 1/2 In - 1"	8481	18	48.00	864.00	18	155.52
11	7284 - Plumbing - PVC - Waste Pipe - other - nos	3917	18	25.00	450.00	18	81.00
12	7040 - Plumbing - CP - Sq. jali with hole - 6 In x6 In -	7326	30	134.00	4,020.00	18	723.60
13							
14							
15							
IGST		CGST	SGST	Total Taxable Amount		27,690.00	4,984.20
		2,492.10	2,492.10	Total Invoice Amount		32,674.20	
Rupees : Thirty Two Thousand Six Hundred Seventy Four and Paise Twenty Only.							

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 2

27-07-2020 2:08:00 PM



69151

31.07.20 12:08:29

From Company : **Vista Homes**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Supplier Details			
Summit Sales LLP 5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad GSTIN 36ACQFS2044C1Z7 040-66335551 9618244433	Doc No	69151	99745
	Doc Date	27-07-2020	
	Quote No	Nil	
	Quote Date	02-03-2020	
	SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7047 - Plumbing - CP - Waste coupling - 1/2 thread - nos	12.00	206.00	0.00	18.00	2,916.96
2 10043 - Plumbing - CP - Bottel trap - NA - nos	18.00	544.00	0.00	18.00	11,554.56
3 7049 - Plumbing - GI - Ball Cock - 1/2 In - nos	6.00	333.00	0.00	18.00	2,357.64
4 10006 - Plumbing - GI - Ball Valve - 1/2 In - nos	6.00	259.00	0.00	18.00	1,833.72
5 10048 - Plumbing - PVC - PVC Connection - 18 in - nos	18.00	90.00	0.00	18.00	1,911.60
6 7323 - Plumbing - sanitary - Washbasin rag bolts - NA - pairs	12.00	168.00	0.00	18.00	2,378.88
7 10084 - Plumbing - CPVC - CPVC Tank adapter - 1/2 In - nos	6.00	32.00	0.00	18.00	226.56
8 7327 - Plumbing - PVC - Connection - 2 ft - nos	24.00	75.00	0.00	18.00	2,124.00
9 6040 - Miscellaneous - Tefflon tape - NA - nos	48.00	19.00	0.00	18.00	1,076.16
10 7026 - Plumbing - CP - Extension Nipple - 1/2 In - nos 1"	18.00	48.00	0.00	18.00	1,019.52
11 7284 - Plumbing - PVC - Waste Pipe - other - nos	18.00	25.00	0.00	18.00	531.00
12 7040 - Plumbing - CP - Sq. jali with hole - 6 In x6 In - nos	30.00	134.00	0.00	18.00	4,743.60
Total Order Value . . .					32,674.20
Rupees : Thirty Two Thousand Six Hundred Seventy Four and Paise Twenty Only.					

Terms and Conditions :-**Specification / Brand** As per details given in the quotation.**Payment Terms** After Delivery & Production of bill**Tax** Inclusive of all taxes**Delivery Date** Next Day.**Delivery Location** Vista HomesFor **Vista Homes** Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**Name : 

Name : _____

Date : __/__/__

Purchase Order

Page(s) 2 Of 2

27-07-2020 2:08:00 PM

Original / Office Copy / Purchase Div.Copy

Phone. Contact: 8790166611

Penalty For Delay Nil

Transportation Cost Included by us.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for F- 404 TO 409 flats Purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks

For **Vista Homes**

Authorised Signatory

Name : 

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

Requisition Form - CP Fittings																			
Company		Vista Homes		Site & Phase		Vista Homes													
Req. no.		99745		Req. Date		25.07.2020													
Material required before		27.07.2020		ID no.		58754													
Prepared by:		T. Madhu		Approved by (sign):															
Flat / Block no:		F-404,405,406,407,408,409.																	
Type A 1220 Sft 3BHK Order Value:		1	Flats																
Type B 1220 Sft 3BHK Order Value:		1	Flats																
Type C 950 Sft 3BHK Order Value:		3	Flats																
Type D 950 Sft 3BHK Order Value:		1	Flats																
S No.	Item Description	Units	Qty required for Type A 1220 BHK flat	Qty required for Type B 1220 Sft 3BHK flat	Qty required for Type C 950 2BHK flat	Qty required for Type D 950 Sft 2 BHK flat	Type A 1220 sft 3BHK flats requirement	Type B 1220 Sft 3BHK flats requirement	Type C 950 2BHK flats requirement	Type D 950 Sft 2 BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date				
1	Wall Mixture	Nos	2	2	2	2	1	1	3	1	12	-	12						
2	Long Body	Nos	2	2	2	2	1	1	3	1	12	-	12						
3	Short Body	Nos	1	1	1	1	1	1	3	1	6	-	6						
4	Shower Arm	Nos	2	2	2	2	1	1	3	1	12	-	12						
5	Shower Head	Nos	2	2	2	2	1	1	3	1	12	-	12						
6	Pillar Cock	Nos	2	2	2	2	1	1	3	1	12	-	12						
7	Angle Cock	Nos	8	8	6	6	1	1	3	1	40	-	40						
8	Bottle Trap	Nos	3	3	3	3	1	1	3	1	18	-	18						
9	PVC Connection 2'	Nos	4	4	4	4	1	1	3	1	24	-	24						
10	PVC Connection 18"	Nos	3	3	3	3	1	1	3	1	18	-	18						
11	CP double sq joint	Nos	5	5	5	5	1	1	3	1	30	-	30						
12	Ball valve	Nos	1	1	1	1	1	1	3	1	6	-	6						
13	Ball cock	Nos	1	1	1	1	1	1	3	1	6	-	6						
14	Wash Basin Waste Coupling	Nos	2	2	2	2	1	1	3	1	12	-	12						
15	Rack bolts	Sets	2	2	2	2	1	1	3	1	12	-	12						
16	UPVC Tank Neppal 1/2"	Nos	1	1	1	1	1	1	3	1	6	-	6						
17	Health Faucet	Nos	2	2	2	2	1	1	3	1	12	-	12						
18	Cp extension neppal 1/2" X 1 1/2"	Nos	3	3	3	3	1	1	3	1	18	-	18						
19	Waste pipe	Nos	3	3	3	3	1	1	3	1	18	-	18						
20	Teflon Tapes	Nos	8	8	8	8	1	1	3	1	48	-	48						
Total								-	-	-	250	-	250						

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 05-08-2020

Customer Details		DC No.	10633
Vista Homes		DC Date.	05-08-2020
Kapra, Opp to MRR School, Ecil		PO No.	69151
SY.no.193		PO Date.	27-07-2020
GSTIN : 36AAGFV2068P1ZJ		Req ID	58754
		Req Date	25-07-2020
		Loc Req No	99745
	Description of Goods	HSN/SAC	Qty
1	7047 - Plumbing - CP - Waste coupling - 1/2 thread - nos	8481	12
2	10043 - Plumbing - CP - Bottel trap - NA - nos	8481	18
3	7049 - Plumbing - GI - Ball Cock - 1/2 In - nos	7326	6
4	10006 - Plumbing - GI - Ball Valve - 1/2 In - nos	8481	6
5	10048 - Plumbing - PVC - PVC Connection - 18 in - nos	3917	18
6	7323 - Plumbing - sanitary - Washbasin rag bolts - NA - pairs	7318	12
7	10084 - Plumbing - CPVC - CPVC Tank adapter - 1/2 In - nos		6
8	7327 - Plumbing - PVC - Connection - 2 ft - nos	3917	24
9	6040 - Miscellaneous - Tefflon tape - NA - nos	3919	48
10	7026 - Plumbing - CP - Extension Nipple - 1/2 In - nos	8481	18
11	7284 - Plumbing - PVC - Waste Pipe - other - nos	3917	18
12	7040 - Plumbing - CP - Sq. jali with hole - 6 In x6 In - nos	7326	30
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

Subject to Hyderabad Jurisdiction

INWARD	
Inward No: 25042	Di: 05/8/20
MRN No: 81846	Di:
Received By:	Sign:
Vista Homes	

for Summit Sales LLP

Authorised signatory



TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 05-08-2020

Customer Details				Invoice No.		12619				
Vista Homes Kapra, Opp to MRR School, Ecil SY.no.193 GSTIN : 36AAGFV2068P1ZJ				Invoice Date.		05-08-2020				
				PO No.		69151				
				PO Date.		27-07-2020				
				Req ID		58754				
				Req Date		25-07-2020				
				Loc Req No		99745				
	Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt	
1	7047 - Plumbing - CP - Waste coupling - 1/2 thread -			8481	12	206.00	2,472.00	18	444.96	
2	10043 - Plumbing - CP - Bottel trap - NA - nos			8481	18	544.00	9,792.00	18	1,762.56	
3	7049 - Plumbing - GI - Ball Cock - 1/2 In - nos			7326	6	333.00	1,998.00	18	359.64	
4	10006 - Plumbing - GI - Ball Valve - 1/2 In - nos			8481	6	259.00	1,554.00	18	279.72	
5	10048 - Plumbing - PVC - PVC Connection - 18 in -			3917	18	90.00	1,620.00	18	291.60	
6	7323 - Plumbing - sanitary - Washbasin rag bolts -			7318	12	168.00	2,016.00	18	362.88	
7	10084 - Plumbing - CPVC - CPVC Tank adapter -				6	32.00	192.00	18	34.56	
8	7327 - Plumbing - PVC - Connection - 2 ft - nos			3917	24	75.00	1,800.00	18	324.00	
9	6040 - Miscellaneous - Tefflon tape - NA - nos			3919	48	19.00	912.00	18	164.16	
10	7026 - Plumbing - CP - Extension Nipple - 1/2 In - 1"			8481	18	48.00	864.00	18	155.52	
11	7284 - Plumbing - PVC - Waste Pipe - other - nos			3917	18	25.00	450.00	18	81.00	
12	7040 - Plumbing - CP - Sq. jali with hole - 6 In x6 In -			7326	30	134.00	4,020.00	18	723.60	
13										
14										
15										
IGST		CGST		SGST		Total Taxable Amount		27,690.00		4,984.20
		2,492.10		2,492.10		Total Invoice Amount		32,674.20		
Rupees : Thirty Two Thousand Six Hundred Seventy Four and Paise Twenty Only.										

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction