

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi realty Mallapur LLP	Date:	24.10.2020
Site:	Gulmohar residency	Prepared by:	M.Likhitha
Report From / To	18.10.2020 to 24.10.2020 (Sunday to Saturday)	Approved by:	Ram Prasad
Report Date	24.10.2020		



List of requisitions numbers missing in the report*:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	S.no	Item Description	Reason for not preparing PO/WO [#]
68424	17-09-2020	1-3	SS Railing	Rates to be finalized
68435	21.09.20	7 & 10	GP2 cement & Arment rearm bond .	Getting quotes from other brands.
68442	28-09-2020	1	MYK laticrete stone tile adhesive	Getting quotes from other brands.
68476	10-10-2020	1	Ceramic tiles	Searching in market.
68501	10-10-2020	1-3	UPVC Windows	Rates to be finalized by MD sir.
68502	10-10-2020	1-4	UPVC Windows	Rates to be finalized by MD sir.
68511	17-10-2020	1	Visiting cards	
68522	20-10-2020	1	Laticrete grout powder	

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
68363	31.07.2020	1	Hollow bricks	PO NO – 69346.(pending -500)
68376	25.08.2020	1	Cement	PO NO - 69850 . partly receiving . no stock at SSLLP
68439	21-09-2020	1	MS Stand	PO no - 70812 . no stock at SSLLP
68452	30-09-2020	1	CC Rings	PO No - 70924, partly receiving
68454	30-09-2020	6,8	Stop cock	PO No - 70983,no stock at SSLLP
68461	3-10-2020	7	Country chocolate	PO No - 71032 partly receiving
68464	05-10-2020	10,11	Wash basin	PO No - 71029, Delivery van delay
68465	06-10-2020	2	Cement solid blocks	PO No - 71070, partly receiving
68470	06-10-2020	1-16	Cleaning materials	PO No - 71162, partly receiving
68471	06-10-2020	1	markers	PO No - 71195, partly receiving
68475	06-10-2020	6	tiles	PO No - 71121, Delivery van delay
68483	07-10-2020	1	1/18 yellow multistand wire	PO No - 71133,no stock at SSLLP
68485	07-10-2020	1,3,5	grills	PO No - 71156,Delivery van delay

68486	07-10-2020	10	Thermacol	PO No - 71137, no stock at SSSLP
68490	07-10-2020	2,6	templates	PO No - 71114, no stock at SSSLP
68491	07-10-2020	2	WPC pannel doors	PO No - 71111, partly receiving
68494	08-10-2020	1	Hollow blocks	PO No - 71173, Supplier arranging for material
68504	12-10-2020	1	Kitchencabinet	PO No - 71409, ,Supplier arranging for material
68505	12-10-2020	1	Kitchencabinet	PO No - 71410, ,Supplier arranging for material
68506	17-10-2020	1	Cement solid block	PO No - 71300, partly receiving
68512	17-10-2020	11	Stripover Bend	PO No - 71476, no stock at SSSLP
68513	17-10-2020	1	PVC materials	PO No - 71528, Delivery van delay
68517	17-10-2020	1	Cp fittings	PO No - 71527, Delivery van delay
68519	19-10-2020	1	Gunny bags	PO No - 71477, Delivery van delay
68520	20-10-2020	1	Cleaning materials	PO No - 71510, Delivery van delay
68524	20-1-2020	1	Blue sheet	PO No - 71509, Delivery van delay
68525	20-10-2020	1	Janata paste	PO No - 71558, Delivery van delay
68526	20-10-2020	1	MS Aldrops	PO No - 71539, Delivery van delay
No. of gate passes issued this week:			03	From No. 1783 To No. 1784
Delivery van site visit on:			20.10.20 (Tuesday) , 22.10.20 (Thursday) & 24.10.20 (Saturday) .	
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes
DC register Sl. No. during the week		From No.	983	To No. 1007
Items not ordered but received: nil				
Items sent to HO /vendor that are pending for repair: 02 motors (Dewatering pumps)				
Other corrections & remarks:				
Details	Project Manager	Admin Officer/Manager	Admin Audit	
Sign				
Date	24/10/20	24/10/20		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site –