

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Villa Orchids LLP	Date:	24-10-2020		
Site:	Villa Orchids	Prepared by:	K.SNEHA		
Report From / to	18-10-20 to 24-10-20	Approved by:	A.SURESH		
Report Date	24-10-2020				
List of requisitions numbers missing in the report*:					
List of requisitions where PO/WO not prepared 3 working days after requisition:					
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO [#]	
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s	
63526	15-09-20	1-7	Wall hung WC	PO No. 70436 we will get it from SSLLP on Monday	
63529	21-09-20	1-2	Key labeling cards	PO No. 70592 we will get it from SSLLP on Monday	
63547	05-10-20	1-5	Wall hang WC	PO No. 70989 we will get it from SSLLP on Monday	
63548	05-10-20	1-2	White cement	PO No. 71034 we will get it from SSLLP on Monday	
No. of gate passes issued this week:			01	From No.	1974 To No. 1974
Delivery van site visit on:			Visited in this week 20th		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes	
DC register Sl. No. during the week		From No.	15390	To No.	15413
Items sent to HO /vendor that are pending for repair: NIL					
Details	Project Manager	Admin Officer/Manager		Admin Audit	
Sign		<i>Sneha</i>			
Date	24-10-2020	24-10-2020			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

APPROVED BY
24 OCT 2020
A. SURESH
PROJECT MANAGER

