

Villa 1 to 95

Report - Details of possession.

Project Name: Block / Phase:		Silver Oak Villas Villa nos 1 to 95.		Prepared By:	Purshotham	Date:	27-Oct-20	Villa occupied by owner / tenant?	Remarks
Villa / Flat No.	No. of bedrooms	Customer name	Sate III QC report date	Stage IV completed? (Yes / No)	Given for wood work? (Yes / No)	Possession letter issued by CR? (Yes / No)	Handover date mentioned in possession letter.	Actual date of possession given.	
1	2 BHK	Mrs. K. Mamatha/ Mr. Balraj	27.04.19	yes	no	Yes	14.03.20	25.07.20	no
2	2 BHK	Mr. Paul Raj Choudary	29.04.19	yes	no	Yes	10.06.20	02.07.20	yes
3	2 BHK	Mr. Muvva Bharathi	30.04.19	yes	yes	Yes	03.03.20	14.08.20	yes
4	3 BHK	E. Prabhakar reddy	27.04.19	yes	Yes	Yes	06.09.19	30.09.19	yes
5	3 BHK	Mr. Usha Rani	30.04.19	No	no	Yes	31.03.20	02.03.20	no
6	2 BHK	Mr. P. Arandan	21.05.16	yes	yes	Yes	05.10.19	10.11.19	YES
7	2 BHK	Mr. Thakur Jitendra	27.05.19	yes	no	Yes	30.11.19	15.11.19	yes
8	2 BHK	Mr. Adarsh	24.05.19	yes	no	Yes	10.08.20	01.08.20	no
9	2 BHK	Mr. K. Veeresh	24.05.19	yes	yes	Yes	30.11.19	30.11.19	YES
10	2 BHK	Mr. K. Ravi	04.05.19	yes	yes	Yes	10.08.20	15.06.20	yes
11	3 BHK	Mrs. Sumitha Choudhary	28.11.18	yes	no	Yes	30.07.20	10.07.20	Yes
12	2 BHK	Mr. Abhay Sekhar	12.06.19	yes	yes	Yes	10.09.19	30.09.19	yes
13	2 BHK	Mr. Shaik Sinkindar Meerja	27.05.19	yes	No	Yes	25.12.19	15.06.20	yes
14	2 BHK	Mr. Abdul Khader	04.06.19	yes	yes	Yes	10.09.19	30.09.19	yes
15	2 BHK	Mr. Jagannadha Raviteja	28.05.19	yes	yes	Yes	15.10.20	04.03.20	yes
16	2 BHK	Mr. D. Chakrapani Reddy	28.05.19	yes	yes	Yes	10.09.19	30.09.19	yes
17	2 BHK	Mr. Surya Venkateshwara	17.10.19	yes	yes	Yes	20.1.20	29.09.20	no
18	3 BHK	Mr. Shankar Karicek	05.11.19	yes	Yes	Yes	14.02.20	14.3.20	yes
19	4 BHK	Mr. Rama Krishna	18.11.19	yes	Yes	Yes	20.3.20	20.03.20	yes
20	2 BHK	Col. B. V. Naidu/Mr. Varun Naidu	18.09.19	yes	Yes	Yes	20.11.19	20.11.19	yes
21	4 BHK	Mr. Nithin Kumar	06.09.19	yes	Yes	Yes	15.06.20	21.08.20	yes
22	2 BHK	Mrs. Sugatha/Mr. Shanker	11.09.19	yes	No	Yes	10.09.19	10.10.19	No
23	2 BHK	Mr. Anand Sharma	25.06.19	No	Yes	Yes	31.3.20	30.7.20	yes
24	2 BHK	Mr. Bhaskar Reddy	26.06.19	yes	Yes	Yes	20.3.20	06.06.20	yes
25	2 BHK	Mr. T. Ramakrishna	02.07.19	yes	Yes	Yes	29.02.20	18.03.20	yes
26	2 BHK	Mr. Sankati Santhiah	13.01.20	yes	No	Yes	01.10.19	20.10.19	YES
27	Mortgaged	N/A					29.2.20	13.03.20	yes
28	Mortgaged	N/A							
29	Mortgaged	N/A							
30	Mortgaged	N/A							

APPROVED BY

27 OCT 2020

Project Manager
K. Purshotham (S.O.V.LLP)

Villa / Flat No.	No. of bedrooms	Customer name	Sate III QC report date	Stage IV completed? (Yes / No)	Given for wood work? (Yes / No)	Possession letter issued by CR? (Yes / No)	Handover date mentioned in possession letter.	Actual date of possession given.	Villa occupied by owner / tenant? (Yes / No)	Remarks
31	Mortgaged	N/A								
32	Mortgaged	N/A								
33	2 BHK	Mr. Y. Maheswara	01.08.20	yes		Yes	10.11.20	29.10.20	yes	
34	2 BHK	Mr. Ravi Kanti								
35	3 BHK	Mr. S.T. Venkateshwara	14.07.20	yes					yes	
36	2 BHK	Mr. Satish Kumar	04.03.20	yes	yes	Yes	10.07.20	19.06.20	yes	
37	2 BHK	Mr. Y. Sudheer	16.07.20			yes	15.10.20			
38	4 BHK	Mrs. Uddagiri Thanooja								
39	3 BHK	Mrs. Manogna								
40	2 BHK	Mrs. Mallika/ Mureshwara Rao	15.05.20	yes	yes	yes	15.7.20	04.07.20	yes	
41	3 BHK	Mrs. Anusha/ Mr. Sunil Kumar	17.01.20	yes	yes	yes	22.01.20	15.2.20	yes	
42	3 BHK	Mr. Lakshmi Prasad	18.07.20	yes	-	yes	05.08.20	23.07.20	yes	
43	2 BHK	Mr. Shank Abdul Raheem	02.07.20	yes		yes	10.10.20	25.09.20	yes	
44	4 BHK	Mr. G. Sandeep	17.09.20							
45	2 BHK	Mr. Sadariah	02.09.20							
46	2 BHK	Mr. Balakrishna	20.02.20		yes					
47	4 BHK	Mr. Pandu	02.06.20							
48	3 BHK	Mr. K. Srinivas/ Mrs. Sri valli	19.06.20	yes	-	yes	24.8.20			
49	3 BHK	Mr. P. G. Prakash Rao	25.06.20			Yes	15.10.20			
50	2 BHK	Mr. Sumit	19.03.20	yes		Yes	15.07.20	20.07.20	yes	
51	2 BHK	Mr. Praveen Kumar	04.07.20							
52	2 BHK	Mrs. Sreevalli	06.07.20							
53	2 BHK	Mr. K. G. Venkataiah	31.07.20							
54	3 BHK	Mr. Vishwanathan	25.08.20							
55	3 BHK	Mr. Maheshwaran	25.08.20							
56	3 BHK	Mr. S. B. Aravind	25.08.20							
57	3 BHK	Mr. Chandra Sekhar	18.08.20							
58	2 BHK	Mrs. Anuradha								
59	3 BHK	Mr. Kiran Kumar	18.08.20							
60	3 BHK	Mr. Satyanarayana								
61	3 BHK	Mrs. Buddha Ruthmani								
62	2 BHK	Mr. Suresh Kumar								
63	2 BHK	Mr. T. V. L. N. Pavan Phani	02.09.20							

APPROVED BY
27 OCT 2020
Project Manager
K. Purshotam (S.O.V.LLP)

Villa / Flat No.	No. of bedrooms	Customer name	Sate III QC report date	Stage IV completed? (Yes / No)	Given for wood work? (Yes / No)	Possession letter issued by CR? (Yes / No)	Handover date mentioned in possession letter.	Actual date of possession given.	Villa occupied by owner / tenant? (Yes / No)	Remarks
64	2 BHK	Mr. V. Raghupathi Reddy	01.08.20	yes		Yes	23.09.20			
65	2 BHK	Mr. M. Nagaraju								
66	2 BHK	Mr. Venu Madhav								
67	3 BHK	Mrs. Gayathri	01.06.20			Yes	15.10.20			
68	3 BHK	Mr. Sankar Anni								
69	2 BHK	Mr. Aditya Singh Manral								
70	3 BHK	Mrs. V. Pavithra Bai/Mr. Kiran Kumar								
71	2 BHK	Mr. U.T. Raju	05.09.20			Yes	11.09.20	20.09.20	yes	
72	2 BHK	Mr. Shiva Prasad Ravikanti								
73	4 BHK	Mr. Sri Ramoju Vijaya Sena								
74	3 BHK	Dr. Bathini Ravi								
75	2 BHK	Mr. Jupudi Chandrakanth								
76	3 BHK	Mr. Kotla Kishan								
77	3 BHK	Mr. Nalla Rajesham								
78	2 BHK	Mr. Rajesh Paul	18.06.20	yes	-	yes	31.07.20	12.08.20	yes	
79	2 BHK	Mr. MVSR Ravi Kanth								
80	3 BHK	Mr. Pattan Yousuf Khan	16.10.20							
81	3 BHK	Mrs. Jyothi								
82	Mortgage	N/A								
83	2 BHK	Mr. Sita Raman/Mrs. S. Sivani	31.07.20			Yes	31.10.20			
84	2 BHK	Mr. K. Harinath	23.07.20			Yes	20.09.20			
85	3 BHK	Mr. K. Akshay								
86	2 BHK	Mr. Praveen Kumar	11.09.20							
87	2 BHK	Mr. RVL V Prasad Rao	10.06.20			Yes	10.11.20			
88	2 BHK	Mr. Mammohan Raj	09.06.20	yes	-	yes	31.06.20	16.7.20	yes	
89	2 BHK	Mr. Ishear								
90	3 BHK	Mr. Prabhavathi Prakash Rao								
91	2 BHK	Mr. Bhanu Shiva Prasad	12.09.20			Yes	31.10.20			
92	2 BHK	Mrs. Maha Lakshmi								
93	4 BHK	Kusuma Kumari								
94	2 BHK	Mr. Raj Mogli								
95	Model villa	N/A								

Note: Make separate sheet for each block / phase.

APPROVED BY
27 OCT 2020
Project Manager
K. Purshotham (S.O.V.LLP)