

List Of Requisitions Site Wise – Serene Constructions LLP

From : 01-10-2020 To : 31-10-2020

Page 1 Of 1

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
150382	60405	05-10-20	MDF boards	70998	05-10-20	2681	08-10-20	PO to be issue	NC	0	3	3
150383	60434	05-10-20	ceiling fan	71005	05-10-20			Requisition sent to MD's approval	NC	0		
150383	60434	05-10-20	ceiling fan	71273	13-10-20			Requisition sent to MD's approval	NC	0		
150384	60429	05-10-20	Wall hang WC	70990	05-10-20	431	17-10-20	PO to be issue	NC	0	12	12
150384	60429	05-10-20	Wall hang WC	71010	06-10-20	11519	09-10-20	PO to be issue	NC	0	4	4
150385	60430	05-10-20	wall mixture	70991	05-10-20	11517	09-10-20	Requisition sent to MD's approval	NC	0	4	4
150385	60430	05-10-20	wall mixture	70992	05-10-20	2682	08-10-20	Requisition sent to MD's approval	NC	0	3	3
150385	60430	05-10-20	wall mixture	70992	05-10-20	11674	21-10-20	Requisition sent to MD's approval	NC	0	16	16
150386	60474	06-10-20	digital camera					online purchase	NC	0		
150387	60475	06-10-20	bombay brooms	71061	06-10-20	11673	21-10-20	Requisition sent to MD's approval	NC	0	15	15
150388	60528	08-10-20	PVC gampa	71106	08-10-20	11672	21-10-20	Requisition sent to MD's approval	NC	0	13	13
150390	60609	09-10-20	CPVC pipe	71269	13-10-20	11671	21-10-20	Requisition sent to MD's approval	NC	0	12	12
150391	60661	10-10-20	Eco drain pipe with coupler	71254	13-10-20	428	16-10-20	PO to be issue	NC	0	6	6
150391	60611	09-10-20	Eco drain pipe					PO to be issue	C	0		
150392	60592	09-10-20	sintex water tanks	71192	10-10-20	11669	21-10-20	Requisition sent to MD's approval	NC	0	12	12
150393	60593	09-10-20	PVC pipe	71191	10-10-20	11670	21-10-20	Requisition sent to MD's approval	NC	0	12	12
150394	60675	12-10-20	PVC reducers	71240	12-10-20	11667	21-10-20	Requisition sent to MD's approval	NC	0	9	9
150395	60695	12-10-20	40 Amps isolator-4p	71245	12-10-20	11676	21-10-20	Requisition sent to MD's approval	NC	0	9	9
150396	60696	12-10-20	cu multistand wire 1/18 yellow	71238	12-10-20	11666	21-10-20	Requisition sent to MD's approval	NC	0	9	9
150397	60697	12-10-20	steel cutting blades	71239	12-10-20			Requisition sent to MD's approval	NC	0		
150400	61039	27-10-20	PPC Cement bags	71676	29-10-20			PO to be issue	NC	0		
150401	61038	27-10-20	Outside lights	71628	28-10-20			Requisition sent to MD's approval	NC	0		
150402	61029	27-10-20	PVC nahani trap	71630	28-10-20			Requisition sent to MD's approval	NC	0		
150403	61056	28-10-20	Wall cladding tiles	71689	29-10-20			Estimate with MD for approval	NC	0		