



Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver oak villas LLP		Date:	31-10-2020
Site:	Silver Oak Villas		Prepared by:	G.Mona
Report From / To	23-10-2020 to 31-10-2020 (fri to sat)		Approved by:	K. Purshotham
Report Date	31-10-2020			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#
155998	17-09-2020	1	LED TV	
156001	17-09-2020	1 to 4	Sofa set & Dining for 992 B flat	
156024	24-09-2020	1 to 7	Curtain rods	
156045	05-10-2020	1	Dell laptop Charger	
156064	09-10-2020	1-4	Glass Doors (Very urgent)	
156072	12-10-2020	1	MI Cameras	
156077	13-10-2020	1	Executive bags	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier
155984	07-09-2020	1	Kerbee Sheets	Supplier deliver by Monday
155969	02-09-2020	1	Pool Table	Received the material but the snooker table granite is broken
155999	14-09-2020	1 to 6	Wheel Chair,BP machine	Supplier deliver by Monday
156002	17-09-2020	1 to 18	Gym Equipment	Supplier delivery by next week
156004	17-09-2020	4	LEDLightOutdoor-D651265	Ready with supplier delivery by monday
156019	23-09-2020	2	Wash Basin 04 Nos pending	Present no stock at SSSLP Supplier will deliver by next weekb
156027	25-09-2020	4	GI Nipple 06 Nos pending	Supplier deliver by Tuesday
156035	29.09.2020	1 to 5	Play equipments pending	Supplier delivery by tuesdaay
156047	23-09-2020	1 to 5	Sanitary materail pending	Present No Stock at sslp
156049	05-10-2020	1 to 5	Sanitary materail pending	Present No Stock at sslp
156061	10-10-2020	1-6	General Material pending	Supplier will deliver by Monday
156081	16-10-2020	1 to 2	Barbe Wire pending	Supplier delivery by Monday
156082	17-10-2020	1	L-Angles 6mm think 3 lengths pending	Supplier delivery by thursday
156083	19-10-2020	1 to 17	Extension Nippile and Waste pipe penidng	Supplier will deliver by Monday
156085	19-10-2020	1 to17	Waste pipe 3 nos pending	Supplier will deliver by Monday
156086	19-10-2020	1 to 6	Saniatry material pending	Present No Stock at sslp
156087	19-10-20	1 to 17	Extensions Nippile and Waste pipe penidng	Supplier will deliver by wtuesday
156088	19-10-2020	1 to 6	Saniatry material pending	Present No Stock at sslp
156089	19-10-2020	3	PVC Pipes 12 no's pending	Supplier delivery by Monday
156090	20-10-2020	1	Pin type anchor bolts	Supplier delivery by Tuesday
156095	23-10-2020	1 to 29	Electrical material pending	Supplier delivery by Monday
156097	22-10-2020	1	False Ceiling lights pending	Supplier delivery by next week

No. of gate passes issued this week:	06	From No.	2110	To No.	2115
Delivery van site visit on:	23-10-2020 (SOV), 27-10-2020 (SOV), 29-10-2020(SOV)				
In 16.ward report (MRN/other) & stock report emailed in pdf format to purchase?	Yes / No				
Items not ordered but received:	Nil				
DC register Sl. No. during the week	From No.	13457	To No.	13471	
Items sent to HO /vendor that are pending for repair:					
Other corrections & remarks:					
Details	Project Manager	Admin Officer/Manager	Admin Audit		
Sign					
Date	31-10-20	31-10-2020			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC s / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MD s approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!