



Remarks from site on the 'Requisition by Site Report' of purchase division

|                                                                                                             |                                                  |                           |                                   |                                                  |
|-------------------------------------------------------------------------------------------------------------|--------------------------------------------------|---------------------------|-----------------------------------|--------------------------------------------------|
| Company:                                                                                                    | Modi realty Mallapur LLP                         | Date:                     | 31.10.2020                        |                                                  |
| Site:                                                                                                       | Gulmohar residency                               | Prepared by:              | M.Likhitha                        |                                                  |
| Report From / To                                                                                            | 25.10.2020 to 31.10.2020<br>(Sunday to Saturday) | Approved by:              | Ram Prasad                        |                                                  |
| Report Date                                                                                                 | 31.10.2020                                       |                           |                                   |                                                  |
| List of requisitions numbers missing in the report*:                                                        |                                                  |                           |                                   |                                                  |
| List of requisitions where PO/WO not prepared 3 working days after requisition:                             |                                                  |                           |                                   |                                                  |
| Req No.                                                                                                     | Req Date                                         | S.no                      | Item Description                  | Reason for not preparing PO/WO#                  |
| 68424                                                                                                       | 17-09-2020                                       | 1-3                       | SS Railing                        | Rates to be finalized                            |
| 68435                                                                                                       | 21.09.20                                         | 7 & 10                    | GP2 cement & Arment rearm bond .  | Getting quotes from other brands.                |
| 68442                                                                                                       | 28-09-2020                                       | 1                         | MYK laticrete stone tile adhesive | Getting quotes from other brands.                |
| 68476                                                                                                       | 10-10-2020                                       | 1                         | Ceramic tiles                     | Searching in market.                             |
| 68501                                                                                                       | 10-10-2020                                       | 1-3                       | UPVC Windows                      | Rates to be finalized by MD sir.                 |
| 68502                                                                                                       | 10-10-2020                                       | 1-4                       | UPVC Windows                      | Rates to be finalized by MD sir.                 |
| 68511                                                                                                       | 17-10-2020                                       | 1                         | Visiting cards                    |                                                  |
| List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time: |                                                  |                           |                                   |                                                  |
| Req No.                                                                                                     | Req Date                                         | Serial no of item in Req. | Item Description                  | Details of discussion with supplier <sup>s</sup> |
| 68363                                                                                                       | 31.07.2020                                       | 1                         | Hollow bricks                     | PO NO – 69346.(pending -500 )                    |
| 68439                                                                                                       | 21-09-2020                                       | 1                         | MS Stand                          | PO no - 70812 . no stock at SSLLP                |
| 68452                                                                                                       | 30-09-2020                                       | 1                         | CC Rings                          | PO No - 70924, partly receiving                  |
| 68454                                                                                                       | 30-09-2020                                       | 6,8                       | Stop cock                         | PO No - 70983,no stock at SSLLP                  |
| 68464                                                                                                       | 05-10-2020                                       | 10,11                     | Wash basin                        | PO No - 71029, no stock at SSLLP                 |
| 68465                                                                                                       | 06-10-2020                                       | 2                         | Cement solid blocks               | PO No - 71070, partly receiving                  |
| 68483                                                                                                       | 07-10-2020                                       | 1                         | 1/18 yellow multistand wire       | PO No - 71133,no stock at SSLLP                  |
| 68485                                                                                                       | 07-10-2020                                       | 1,3,5                     | grills                            | PO No - 71156,no stock at SSLLP                  |
| 68490                                                                                                       | 07-10-2020                                       | 2,6                       | templates                         | PO No - 71114,no stock at SSLLP                  |
| 68494                                                                                                       | 08-10-2020                                       | 1                         | Hollow blocks                     | PO No - 71173,Supplier arranging for material    |
| 68504                                                                                                       | 12-10-2020                                       | 1                         | Kitchencabinet                    | PO No - 71409,Supplier arranging for material    |
| 68505                                                                                                       | 12-10-2020                                       | 1                         | Kitchencabinet                    | PO No - 71410,Supplier arranging for material    |
| 68506                                                                                                       | 17-10-2020                                       | 1                         | Cement solid block                | PO No - 71300,partly receiving                   |

|                                                                                      |                                                                                     |                                                                                      |                        |                                                           |
|--------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------|------------------------|-----------------------------------------------------------|
| 68512                                                                                | 17-10-2020                                                                          | 11                                                                                   | Stripover Bend         | PO No - 71476,no stock at SSSLP                           |
| 68517                                                                                | 17-10-2020                                                                          | 1                                                                                    | Cp fittings            | PO No - 71527,no stock at SSSLP                           |
| 68519                                                                                | 19-10-2020                                                                          | 1                                                                                    | Gunny bags             | PO No - 71477,no stock at SSSLP                           |
| 68522                                                                                | 20-10-2020                                                                          | 1                                                                                    | Laticrete grout powder | PO No - 71589,Delivery van delay                          |
| 68527                                                                                | 21-10-2020                                                                          | 1                                                                                    | WPC door frames        | PO No - 71578,Supplier arranging for material             |
| 68528                                                                                | 21-10-2020                                                                          | 1                                                                                    | templates              | PO No - 71546,no stock at SSSLP                           |
| 68529                                                                                | 21-10-2020                                                                          | 1                                                                                    | Consultant report      | PO No - 71477,Delivery van delay                          |
| 68534                                                                                | 21-10-2020                                                                          | 2                                                                                    | Junction box           | PO No - 71595,no stock at SSSLP                           |
| 68535                                                                                | 23-10-2020                                                                          | 1                                                                                    | Die grinder            | PO No - 71700,Supplier arranging for material             |
| 68538                                                                                | 23-10-2020                                                                          | 1                                                                                    | Mortor starter         | PO No - 71632,71635,71637Supplier arranging for material, |
| No. of gate passes issued this week:                                                 |                                                                                     | 01                                                                                   | From No.               | 1785 To No.                                               |
| Delivery van site visit on:                                                          |                                                                                     | 27.10.20 (Tuesday) , 29.10.20 (Thursday) & 31.10.20 (Saturday) .                     |                        |                                                           |
| Inward report (MRN/other) & stock report emailed in pdf format to purchase?          |                                                                                     |                                                                                      | Yes                    |                                                           |
| DC register Sl. No. during the week                                                  | From No.                                                                            | 1008                                                                                 | To No.                 | 1019                                                      |
| Items not ordered but received: nil                                                  |                                                                                     |                                                                                      |                        |                                                           |
| Items sent to HO /vendor that are pending for repair: 02 motors ( Dewatering pumps ) |                                                                                     |                                                                                      |                        |                                                           |
| Other corrections & remarks:                                                         |                                                                                     |                                                                                      |                        |                                                           |
| Details                                                                              | Project Manager                                                                     | Admin Officer/Manager                                                                | Admin Audit            |                                                           |
| Sign                                                                                 |  |  |                        |                                                           |
| Date                                                                                 | 31/10/2020                                                                          | 31/10/2020                                                                           |                        |                                                           |

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to [purchase@modiproperties.com](mailto:purchase@modiproperties.com), [ashaiya@modiproperties.com](mailto:ashaiya@modiproperties.com) and [rajkumarn@modiproperties.com](mailto:rajkumarn@modiproperties.com) on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!