

aruna@modiproperties.com

From: "Soham Modi" <sohammodi@modiproperties.com>
Date: 31-03-2017 12:58 PM
To: <aruna@modiproperties.com>
Attach: 30.3.17 task list.pdf; task list 30.3.17.docx
Subject: FW: MD comment and task list 30.3.17

Print

From: AGH [mailto:agh@modiproperties.com]
Sent: 30 03 2017 18:59
To: AGH <agh@modiproperties.com>; soham <sohammodi@modiproperties.com>; karan <karnanetha@modiproperties.com>; kirthikumar@modiproperties.com; saidullu@modiproperties.com
Subject: Re: MD comment and task list 30.3.17

Dear Team,

Please find the enclosed MD comment and task list of 30.3.17

Regards,

A. Vijay Baaskar

----- Original Message -----

From: AGH
To: soham ; karan ; kirthikumar@modiproperties.com ; saidullu@modiproperties.com
Sent: Thursday, March 16, 2017 1:03 PM
Subject: MD comment

Dear Team,

Please find the enclosed MD comment register scanned 16.3.17.

Regards,

A. Vijay Baaskar

31-03-2017

35/3/17

Vijay to send family water Tank ltr
on every Friday by 6 pm. in word.

Print & send to all concerned by card
AG

Fun-Task List - Pending.

Date: _____

Prepared by _____

[illegible]

Maintain at file of hard copies at
site.

AVR Task list**Date : 30.3.17****Prepared by : A. Vijay Baaskar**

Sr no	Date	Completed Task
1	30.3.17	Get the rate from neram. Hybrid logan villa Cicumslpenia (gulmohar tree), jacoma, yellow flower.
2		I plant every 2ft 1/4 th of each
3		Call pamuletti for survey of the adjacent land syno 785
4		Bury the cable at gayathri township.
5		Shiva industries for 21 days, road laying (speak with shiva industries owner)
6		Estimate for paint 1024x25x4", 8533 cft
7		Plastic sheet required to be laid on GSB before CC
8		Laying the pipe towards the northern side of the site near green belt, with TS should be put on every 100meters so that at both sides villa dewatering can happen.
		Conditions on kirthi
9		3" hdep pie to be completed by 30.3.17
10		Excavation of 6 & 7 start by 31.3.17
11		Excavation of office kiosk @ site be started and completed by 05.04.17
12		Steel for toilets to start by 31.3.17 and completed by 05.04.17
13		Cable to be buried road to be made.
14		Calculation of requirement of debis by 30.3.17, If this works are not completed by above dead line (Kirthi to resign)
15		2 earth work, 2 centering work, contractor to be finalized earth work finalize (9.3.17)
16		Calculation of compound wall for each contractor
17		Run pumpss from 8am to 6pm for dewatering
18		Frame to be made

19		Put shabad stones
20		Hdep pipe to be laid @ northern side of site. (30.3.17)
21		Reply to remarks on site report to be prepared jointly every Wednesday by karan and hari babu, signed copy to on MD table every Wednesday.
22		Measurement of GSB tipper,
23	30.3.17	Cement bag mixer discuss with hari babu can have one large mixture if possible.
24		Estimate the work done by mallaya and make kirthi
		Mallaya work estimate and recommendation to be sent by 12noon on 30.3.17
25		Vijay to make a list of all task.
26		Send ATR on each of task on praveen report on 14.3.17 & 21.3.17
27		Make register of casting blocks of RMC.
28		Break all footings of all villas no 5&4
29		Mesh ans frame to be made for dewatering pump (30.3.17)
30		Estimate for labor excavation and centering work
31		Excavation of compound wall centering of footing, pedestal, beams and coloums.