

AGH - Karan Mehtas Daily Report.

Report Date: 08-04-2017

Time:

2:30 pm

Requisitions follow up. (where material is not fully received)

Requisition No.	Category	Remarks
52066	RMC	Made the requisition today -08-04-2017
52065	Machinery	5 HP pump 3 phase mono block, <u>08-4-2017</u> ← what is this.
52064	Ms electrical box	Requisition made on 06-04-2017, PO not yet released
52063	Plumbing	Pipe clamps, 20. nos of size diameter 1n1/2 inch by 2 inch not yet released ← can we purchase locally?
52060	furniture	Notice board, reaching the site on Wednesday, 12-04-2017
52051	Equipment	Hand concrete mixture, 1 1/2 bag, PO RAISED, will be reaching the site on 12-04-2017

Material requirement

Type of material	Required for	Requisition to be sent by date
Building material - 20 mm -2000-cft	Compound wall and gayatri township.	To be purchased locally
Building material - 1000 cft	Compound wall and gayatri township	To be purchased locally
Building material - 40 mm- 600 cft	Compound wall and gayatri township	To be purchased locally
Steel 10mm-1500kgs	Compound wall and gayatri township	To be purchased locally ← Req. is required.

Deployment of labour -- work under progress. (mention all contractors working at site -- use separate row for each type of task)

Contractor type	Contractor name	No. of labour working	Desc. of work under progress.
Earthwork/civil	Ram babu	No labors	Rod bending for villa no. 6 and 7 ← how cost will come without labour.
Centering	Madhusudhan	4 labors ←	Compound wall plinth beam and kiosk footings
Road work	Mallaiah	7 labors	Road lining and fitting of the Channel for cc road.
Earth Work	Radha Krishna	8 labors	Compound wall concreting
Earth work	Venkatiah	1 labor	dewatering

How many meters & how many labour?

Deployment for labour – for new works to be started.

Contractor type	Contractor name	No. of labour required	Labour will be deployed from	Desc. of new work.
Centring	Hari	10 labors	Miryalaguda	For Compound wall and Villas work.
Centring	Ram Babu	10 to 15 labors	Miryalaguda	For compound wall work. From the eastern side of the land
Earth Work	Ananth Reddy		Miryalaguda	For compound wall work.
Centring/Earthwork	Ellesh	20 labours	Nalagonda	For compound wall from th eastern side of the compound wall. Labour 10 no.s already on site they are making huts, will commence the work from Monday.

Other issues at site – that require Soham's attention.

S. No.	Issue.
	ATR report not approved by kirti
	Every Saturday contractors are going back to hyd hence the work is completely on hold for saturday an sundays. Only this week labor has been deployed and work is in progress.

AGH - Karan Mehtas Daily Report.

Report Date: 07-04-2017

Time:

2:30 pm

Requisitions follow up. (where material is not fully received)

Requisition No.	Category	Remarks
52062	Machinery	5 HP pump requisition made
52064	Ms electrical box	Requisition made on 06-04-2017, PO not yet released
52063	Plumbing	Pipe clamps, 20 nos of size
52060	furniture	Notice board, reaching the site on Wednesday, 12-04-2017
52051	Equipment	Hand concrete mixture, 1\2 bag, PO RAISED, will be reaching the site on 12-04-2017

Material requirement

Type of material	Required for	Requisition to be sent by date
Building material - 20 mm -2000-cft	Compound wall and gayatri township	To be purchased locally
Building material - 1000 cft	Compound wall and gayatri township	To be purchased locally
Building material - 40 mm- 600 cft	Compound wall and gayatri township	To be purchased locally
Steel 10mm-1500kgs	Compound wall and gayatri township	To be purchased locally

Deployment of labour – work under progress. (mention all contractors working at site – use separate row for each type of task)

Contractor type	Contractor name	No. of labour working	Desc. of work under progress.
Earthwork/civil	Ram babu	5 labors	Rod bending for villa no. 6 and 7
Centering	Madhusudhan	8 labours	Compound wall footing western side of the land
Road work	Mallaiah	10 labors	Leveling work and channel work

Deployment for labour – for new works to be started.

Contractor type	Contractor name	No. of labour required	Labour will be deployed from	Desc. of new work.
Centring	Hari	10 labors	Miryalaguda	For Compound wall and Villas work.
Centring	Ram Babu	10 to 15 labors	Miryalaguda	For compound wall work. From the eastern side of the land
Earth Work	Ananth Reddy		Miryalaguda	For compound wall work.
Earth work/ centering	yellesh	10 labours	nalagonda	Compound wall

Other issues at site – that require Soharn's attention.

S. No.	Issue.